

Annexure-B

B. Schemes for which no funds are received by the District/ Council : For (Please visit <https://www.indiabudget.gov.in/index.php>-and concerned Ministry / Department website to know the list of Central schemes of current and prvious years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Agriculture, KAAC, Diphu.	CMSGUY		All the expenses are done from Directorate of Agriculture, Assam.
2		PM-KISAN		All the expenses are done from Directorate of Agriculture, Assam.
3		HMNEH		All the expenses are done from Directorate of Agriculture, Assam.
4		RIDF		All the expenses are done from Directorate of Agriculture, Assam.

Annexure-C

Physical Progress of Works under different schemes / Programmes / Projects across Departments - of Current Year

Sl. No.	Administrative Department	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Services-Categories number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1		Sub-Mission on Agricultural Extension (SAME West)	Demo, Training, (48 Nos)	--	--	--	--	1-25%		
2	Agriculture, KAAC, Diphu.	Sub-Mission on Agricultural Extension (SAME East)	Demonstration and OE	100%	--	--	--	--		
3		RKVY	Seeds (Potato, Ginger, Finger millet, maize, pine apple etc.)	100%	--	--	--	--		2023-24 (I.Y 2024-25) 1) Rajit sub-I, 2) Sali paddy 3) Rainbow Roaster (all block)
4		NFSM	Seeds (Paddy, Maize, Black Gram, Cotton	100%	--	--	--	--		

5		RAD (East)	Demo, Training (6 Nos)	--	--	--	--	--		
6		PMKSY West	Sprinkler / Drip Irrigation (203 Nos)	--	--	--	--	1-25%		
7		PMKSY (East)	Drip/Mini sprinkler (268 Nos)	--	--	59%	--	Nil		
8		PMFBY West	Crop Insurance (1000 Nos)	--	--	--	42%	--		
9		PMFBY (East)	4700 Nos	--	--	61.50%	--	--		
10		PM-KISAN West	22196 Nos Eligible	--	--	14852 (67%)	--	--		
11		PM-KISAN (East)	30704 Nos (Eligible	--	--	21292 (69%)	--	--		
12		HMNEH West	Chaff Cutter (20 Nos)	--	--	60%	--	--		
13		HMNEH(East)	Vermi bed 210 nos, Plastic Mulching 720 kg, UV Stabilized Polythine 200 Macron 920 kg	--	--	60%	--	--		
14				--	--	--	--	--		
15		CMSGUY	Nil	--	--	--	--	--		
16		SOPD	Construction of Entrance Gate and approach road at Agriculture Spice Farm, Diphu.	--	--	--	--	--	Not started	
17			Kheroni G+2 IB (2nd Phase)	--	--	--	49%	--		
18			Cultivation of New variety of Dendrabium and Vanda orchid under existing orchid house at Langmili Farm.	--	--	--	--	25%		
19			Construction of Agriculture I.B at Hidipi (1st Phase)	--	--	--	--	--	Not started	
20			HYV Sali Paddy Seeds (Var:- Ranjit Sub-I, Swarna Sub-I/ Sahabhagi-1051) (K/A)	100%	--	--	--	--		
21			HYV Maize Seed (Var: DKC-9081,DKC-9065.DKC-9088/Pioneer-5333) (K/A)	100%	--	--	--	--		

22			HYV Sali Paddy Seeds (Var:- Ranjit Sub-I, Swarna Sub-I/ Sahabhagi-1051) (West Karbi Anglong	100%	--	--	--	--		
23			Hand Hoe (TATA) (West Karbi Anglong	100%	--	--	--	--		
24			Construction of Guest house at AEE (Agri) office Campus, Baithalangso, WKA	Nil	--	--	--	--	Not started	
25			Horticultural Item Plants & Grafts	100%	--	--	--	--		
26			Demonstration Cum fruits & Vegetable preservation Training programme	--	--	--	--	--	Not started	
27		SOPD	Two days training programme on Skill development for preparation of Squash, Drinks, Pickle, Jam & Jelly	--	--	--	--	--	Not started	
28			Construction of New Office building (Phase-1)	--	--	--	--	--	Not started	
29			Construction of New R.C.C Market Shed	--	--	--	--	--	Not started	

2. PWD :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of AUGUST Year 2024

A. For Schemes: Funds received.

Sl. No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance with CAN/SNA/Others- as applicable.		Opening Balance with the District /Council/Others- as applicable.		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now AMount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

1	PWD	PMGSY-III		CSS	NA	NA	NA	NA	NA	NA	N/A	N/A	N/A	N/A	N/A	NIL	NIL	NIL	NIL	
2	PWD	MoS		CSS	NA	NA	NA	NA	NA	NA	N/A	N/A	N/A	N/A	N/A	NIL	NIL	NIL	NIL	
3	PWD	CRIF		CSS	NA	NA	NA	NA	NA	NA	N/A	N/A	N/A	N/A	N/A	NIL	NIL	NIL	NIL	
4	PWD	NESIDS		CSS	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	P	NIL	NIL	NIL	NIL	NIL	
5	PWD	RIDF		SS	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	
6	PWD	AXOM MALA		EAP	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	
7	PWD	MMUPPNA		SS	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	
8	PWD	MMPPNA		SS	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	
9	PWD	MMPNA		SS	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	
10	PWD	MMNPPNA		SS	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	
11	PWD	APART		EAP	NA	NA	NA	NA	NA	NA	NIL	NIL	N/A	NIL	NIL	NIL	NIL	NIL	NIL	

Annexure-D

Physical Progress of works under different Schemes/Programmes/Projects across Departments of Current Year

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical Progress.						Remarks
				Less than 1 Year	>=1 to <3 years	>=3 to <5 years	>=5	Total	100%	75-99%	50-74%	25-49%	1-24%	Not started	
1	PWD	PMGSY-III	9	9				9	3	6	3				
2	PWD	RIDF	16	4	8	2		14	14	6	5	4	1	1	
3	PWD	MoS	9		2	2	6		7	1	4	2	1		
4	PWD	CRIF	2		2		2				1	1			
5	PWD	MMUPNA	7	6			6			3		2	3		
6	PWD	MMPPNA	22	22					4	7	9	5	4	4	
7	PWD	MMPNA	18	18					6	2	4	9	2	3	
8	PWD	MMNPPNA	17								3	6		8	
9	PWD	NESIDS	1	1						1					
10	PWD	APART	13	6	7				4	12	1				

11	PWD	AXOM MALA	1											5	1	
----	-----	-----------	---	--	--	--	--	--	--	--	--	--	--	---	---	--

3. EDUCATION :

Annexure-A																					
Monthly status of Fund receipt and utilization for the Year 2024-25																					
A. For Schemes: Fund Received.																					
Sl. No .	Admin. Dept.	Name of Scheme	Implementat ion Agency	PFM S Code & SLS Code	Category CS/CSS/St ate/EAP etc.,	Opening Balance with CAN/SNA/Oth ers-as applicable		Opening Balance with the District/Council/Ot hers-as applicable		Current Year Allocation to District		Fund received in the current year		Total fund availab le for Schem e	Funds utilised till now Amount & (%in bracket)		Amou nt for which UCs are pendin g at the end of previo us year	Utilisati on certifica te sumbitte d against total availabl e funds for the current year	Amount for which Ucs are pending as on date		Remar ks
						Central Schem e	State Share	Central Scheme	State Share	Centr al Sche me	Stat e Shar e	Centr al Sche me	Stat e Shar e		Centr al Sche me	Stat e Shar e			of Previo us year	of Curre nt year	
1	2	3		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Element ary Education	Construction of Staff quarter at Ronghidi M.E. School, under Hamren Constituency West Karbi Anglong, 2019-2020	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	
2	Element ary Education	Construction of of new Class Room (03 Room) at Paramananda Eng. (Vidya Mandir) M.E. School, under Kapili Constituency	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	

		West Karbi Anglong, 2019-2020																			
3	Elementary Education	Construction of Bi-Cycle stand at Howraghat Govt. M.E. School, under Howraghat Constituency Karbi Anglong, 2019-2020	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
4	Elementary Education	CC Approach Road and Iron Gate at Borkok M.E. School, under West Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
5	Elementary Education	Construction of new School Building at Janani Girls' M.E. School, under Kapili Constituency West Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
6	Elementary Education	Construction of Boundary Wall at Kudam English M.E. School, under Karbi Anglong. (2 nd phase), 2020-2021,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

7	Elementary Education	Construction of new School Building at Chapong M.E. School, under Phuloni Constituency Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
8	Elementary Education	Construction of new School Building at Rupert Chithi M.E. School, under West Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
9	Elementary Education	Renovation of Lutumari M.E. School building , under West Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
10	Elementary Education	Construction of Pator Timung English M.E. School Building , under Langpher Constituency Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
11	Elementary Education	Construction of Boundary Wall at Maibrik M.E. School, under Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
12	Elementary Education	Construction of Boundary Wall at Toupura M.E. School, under Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		2020-2021																			
13	Elementary Education	Construction of Sanitary Toilet with water facilities at Millennium English M.E. School, under West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
14	Elementary Education	Repairing/Renovation of Tokolangso M.E. School building under Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
15	Elementary Education	Construction of Boys' and Girls' Toilet at Lumjong Kathar M.E. School, under West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
16	Elementary Education	Construction of Hills Glory English M.E. School, under West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
17	Elementary Education	Renovation of Rongagora Govt. M.E. School building under Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,65,000.00	Nil	Rs. 9,65,000.00	Nil	Rs. 9,65,000.00	Rs. 9,65,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		2021-2022																			
18	Elementary Education	Construction of Boundary Wall at Hatikhuli Rengdok M.E. School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,40,000.00	Nil	Rs. 3,40,000.00	Nil	Rs. 3,40,000.00	Rs. 3,40,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
19	Elementary Education	Construction of Boundary Wall at Langsoliet Hindi M.E. School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
20	Elementary Education	Earth Filling at Langsoliet Hindi M.E. School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
21	Elementary Education	Construction of New School building at Sirkangnep English M.E. School, Diphu under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
22	Elementary Education	Construction of Toilet at Sirkangnep English M.E. School, Diphu under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

23	Elementary Education	Construction of Boundary Wall with Iron Gate at Rongmili M.E. School, Diphu under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
24	Elementary Education	Earth Filling at Rongmili M.E. School, Diphu under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
25	Elementary Education	Construction of New School building three class room at Lorulangso M.E. School, Diphu under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
26	Elementary Education	Construction of Teachi Staff Toilet at Lorulangso M.E. School, Diphu under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Rs. 6,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
27	Elementary Education	Renovation of Daldali M.E. School building under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Rs. 6,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
28	Elementary Education	Renovation of Talbalijan M.E. School building under Karbi Anglong, 2022-	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,18,700.00	Nil	Rs. 9,18,700.00	Nil	Rs. 9,18,700.00	Rs. 9,18,700.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		2023																			
29	Elementary Education	Renovation of Pub-Dilawjan M.E. School building under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,35,600.00	Nil	Rs. 6,35,600.00	Nil	Rs. 6,35,600.00	Rs. 6,35,600.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
30	Elementary Education	Repairing of Vosokoida M.E. School building , Donkamokam under West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
31	Elementary Education	Construction of Heavy Duty Iron Gate of Govt. Hindi Training Centre, Diphu, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
32	Elementary Education	Renovation of Toilet at Basic Training Centre (BTC), Diphu , 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,80,000.00	Nil	Rs. 3,80,000.00	Nil	Rs. 3,80,000.00	Rs. 3,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
33	Elementary Education	Repairing /Renovation of Bordeka Langmili gaon M.E. School building under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

34	Elementary Education	Repairing of Vomu Atar M.E. School building , Karbi Rongsopi under West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
35	Elementary Education	Construction of Boundary Wall and Bicycle stand at Panbari Samphri M.E. School, under Duarbagori Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
36	Elementary Education	Construction of Boundary Wall and Repairing of Chandrasing Rongpi M.E. School, Kohora under Duarbagori Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
37	Elementary Education	Construction of Thongnokbe M.E. School, Diphu under Lumbajong Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

38	Elementary Education	Construction of Sanitary Toilet for staff at Basic Training Centre (BTC), Diphu Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,80,700.00	Nil	Rs. 7,80,700.00	Nil	Rs. 7,80,700.00	Rs. 7,80,700.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
39	Elementary Education	Construction of New School Building with staff Common Room at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
40	Elementary Education	Construction of Boundary Wall cum Iron Gate at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
41	Elementary Education	Earth Filling at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,50,000.00	Nil	Rs. 6,50,000.00	Nil	Rs. 6,50,000.00	Rs. 6,50,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
42	Elementary Education	Construction of staff Quarter (2 units) at Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

43	Elementary Education	Construction of Boundary Wall with Iron Gate of Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
44	Elementary Education	Repairing/Renovation of Eragaon M.E. School under Langpher Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
45	Elementary Education	Repairing of Dhansiri M.E. School Building under Dhansiri Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
46	Elementary Education	Renovation of Rongagora Govt. M.E. School building under Socheng Dhenta Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,25,000.00	Nil	Rs. 8,25,000.00	Nil	Rs. 8,25,000.00	Rs. 8,25,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
47	Elementary Education	Repairing/Renovation of Mirjeng English M.E. School building under Borjan Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
48	Elementary Education	Repairing and Renovation of Phongbirik M.E. School building under Korkanthi Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,95,000.00	Nil	Rs. 7,95,000.00	Nil	Rs. 7,95,000.00	Rs. 7,95,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

49	Elementary Education	Repairing and Renovation of Tekelangjun Eng. M.E. School building under Korkanthi Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,20,000.00	Nil	Rs. 8,20,000.00	Nil	Rs. 8,20,000.00	Rs. 8,20,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
50	Elementary Education	Repairing and Renovation of Lumbajong M.E. School building, Disama under Lumbajong Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
51	Elementary Education	Construction of Kitchen shed at Niz Tika M.E. School, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,20,000.00	Nil	Rs. 6,20,000.00	Nil	Rs. 6,20,000.00	Rs. 6,20,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
52	Elementary Education	Construction of Additional class room at Niz Tika M.E. School, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
53	Elementary Education	Repairing / Renovation of Phangcherop Govt. M.E. School building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,60,000.00	Nil	Rs. 10,60,000.00	Nil	Rs. 10,60,000.00	Rs. 10,60,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
54	Elementary Education	Repairing / Renovation of Hirhiri M.E. School building under Nilip Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

55	Elementary Education	Repairing / Renovation of Nahorsola Rongbong Terang M.E. School building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
56	Elementary Education	Repairing / Renovation of Tokolangso Rangcina M.E. School building under Nilip Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
57	Elementary Education	Renovation of Thedong M.E. School under Duarbagori Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
58	Elementary Education	Construction of Boundary Wall at Deihori M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
59	Elementary Education	Renovation of Deithor Govt. M.E. School building under Duarbagori Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
60	Elementary Education	Construction of boundary wall at Malasi M.E. School under Duarbagori	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		Constituency, 2023-2024																			
61	Element ary Educatio n	Construction of Toilet at Malasi M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	
62	Element ary Educatio n	Renovation of Dolamara Botor Teron M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	
63	Element ary Educatio n	Extension Boundary Wall at Kakojan Sar Teron M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	
64	Element ary Educatio n	Construction of New School building at Bagori M.E. School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	
65	Element ary Educatio n	Renovation of Chingthur M.E. School under Duarbagori Constituency , 2023-2024	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitte d	Nil	Nil	

66	Elementary Education	Extension Boundary Wall with Retaining Wall at Upper Rangali M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
67	Elementary Education	Renovation of Staff Quarter 2 Nos. at Upper Deihori M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
68	Elementary Education	Renovation of Staff Quarter at Deihori M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
69	Elementary Education	Construction of Boundary Wall at Tarabara English M.E. School under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
70	Elementary Education	Renovation of School building and Bicycle Stand at Deithor English M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

71	Elementary Education	Construction of Teacher Quarter at Thedong M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
72	Elementary Education	Construction of Kitchen shed at Panbari Samphri M.E. School under Duarbagori Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,51,000.00	Nil	Rs. 7,51,000.00	Nil	Rs. 7,51,000.00	Rs. 7,51,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
73	Elementary Education	Construction of Addl. Classroom at Langherang M.E. School under Lumbajong Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
74	Elementary Education	Construction of Boundary Wall at Hirhiri M.E. School under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
75	Elementary Education	Construction of Girls' Toilet at Hirhiri M.E. School under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,50,000.00	Nil	Rs. 5,50,000.00	Nil	Rs. 5,50,000.00	Rs. 5,50,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
76	Elementary Education	Construction of Boundary Wall at Panjan M.E. School under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,60,000.00	Nil	Rs. 7,60,000.00	Nil	Rs. 7,60,000.00	Rs. 7,60,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

77	Elementary Education	Repairing/Renovation of Panjan M.E. School building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
78	Elementary Education	Construction of Boundary Wall with Iron gate at Sot Recho M.E. School, Deramukh under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
79	Elementary Education	Repairing /Renovation of Klimso Eng. M.E. School Building under Phuloni Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
80	Elementary Education	Construction of Boundary Wall at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
81	Elementary Education	Construction of Drainage System at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

82	Elementary Education	Construction of Boundary Wall at Socheng Dhenta M.E. School under Socheng Dhenta Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
83	Elementary Education	Construction of Kitchen cum Dining hall with store room at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
84	Elementary Education	Construction of Toilet cum Bathroom at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Rs. 9,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
85	Elementary Education	Construction of Boundary Wall with Iron Gate at Wayung Disa M.E. School, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
86	Elementary Education	Earth Filling at Jirim Borholi M.E. School, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
87	Elementary Education	Earth Filling at Eragaon M.E. School under Langpher Constituency,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		2023-2024																			
88	Elementary Education	Repairing /Renovation of Chowkihola M.E. School Building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
89	Elementary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti M.E. School Building under Howraghat Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
90	Elementary Education	Repairing /Renovation of Tokolangso Rangsin M.E. School Building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
91	Elementary Education	Repairing /Renovation of Nahorsola Rongbong Terang M.E. School Building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

92	Elementary Education	Repairing /Renovation of Arlongpira M.E. School Building under Nilip Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
93	Elementary Education	Renovation of Upper Dillaji M.E. School Building under Dhansiri Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
94	Elementary Education	Renovation of Rongtara Eng. M.E. School Building under Socheng Dhenta Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
95	Elementary Education	Construction of Boundary Wall at Rongagora Govt. M.E. School under Socheng Dhenta Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,90,000.00	Nil	Rs. 5,90,000.00	Nil	Rs. 5,90,000.00	Rs. 5,90,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
96	Elementary Education	Repairing and Renovation of Nihang Rongphar Eng. M.E. School Building under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
97	Elementary Education	Repairing and Renovation of Ha-i-mu Eng. M.E. School Building under Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		2023-2024																			
98	Elementary Education	Repairing /Renovation of Daujukha Semson Sing Engti M.E. School Building under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
99	Elementary Education	Construction of Boundary Wall at Hatipura M.E. School under Nomati Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
100	Elementary Education	Construction of Boundary Wall at Jamuna Valley M.E. School under Nomati Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
101	Elementary Education	Renovation of Upper Deopani M.E. School Building under Deopani Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
102	Elementary Education	Construction of Cycle Stand with Earth Filling at Tarabasa Eng. M.E. School under Karbi	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		Anglong, 2023-2024																			
103	Elementary Education	Construction of Examination Hall and Toilet at Deithor Govt. Eng. M.E. School under Duarbagori Constituency ,Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
104	Elementary Education	Repairing /Renovation of Sitiana M.E. School Building under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
105	Elementary Education	Repairing /Renovation of Panjan M.E. School Building under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,80,000.00	Nil	Rs. 9,80,000.00	Nil	Rs. 9,80,000.00	Rs. 9,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
106	Elementary Education	Construction of Boundary Wall with Iron Gate at Lang Amek M.E. School under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

107	Elementary Education	Construction of Boundary Wall with Iron Gate at Killing Sarpo M.E. School under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
108	Elementary Education	Construction of Boundary Wall at Chotiana M.E. School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
109	Elementary Education	Construction of Entrance Gate at Chotiana M.E. School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Rs. 90,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
110	Elementary Education	Construction of Entrance Gate at Nahorsola Rongbong Terang M.E. School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Rs. 90,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
111	Elementary Education	Construction of Boundary Wall and Iron Gate at Hatigarh M.E. School under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
112	Elementary Education	Repairing and Renovation of Bakaliaghat Govt. M.V. School Building under Karbi	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

		Anglong, 2023-2024																				
113	Elementary Education	Repairing and Renovation of Socheng Dhenta M.E. School Building under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil		
114	Elementary Education	Construction of newly Headmaster Office Room with Internal Electrification Installation at Kalyan Bengali M.E. School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil		
115	Elementary Education	Construction of Boundary Wall and Iron Gate at Jirim Borholi M.E. School under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil		
116	Elementary Education	Repairing /Renovation of Dokhora Eng. M.E. School Building under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil		

117	Elementary Education	Construction of CC Approach Road at Langherang M.E. School under Lumbajong Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
118	Elementary Education	Construction of Toilet for Boys' and Girls' at Langherang M.E. School under Lumbajong Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Rs. 9,00,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
119	Elementary Education	Construction of Cycle Stand at Langherang M.E. School under Lumbajong Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
120	Elementary Education	Construction of Boundary Wall at Dayaram Difosa M.E. School under Dhansiri Constituency, Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	
121	Elementary Education	Renovation of Merrok Govt. M.E. School Building under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Nil	Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	0.00%	Nil	Not yet submitted	Nil	Nil	

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year									
Sl. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year Works/Services-Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Elementary Education	Construction of Staff quarter at Ronghidi M.E. School, under Hamren Constituency West Karbi Anglong, 2019-2020	N/A	☐		☐		☐	
2	Elementary Education	Construction of of new Class Room (03 Room) at Paramananda Eng. (Vidya Mandir) M.E. School, under Kapili Constituency West Karbi Anglong, 2019-2020	N/A	☐		☐		☐	
3	Elementary Education	Construction of Bi-Cycle stand at Howraghat Govt. M.E. School, under Howraghat Constituency Karbi Anglong, 2019-2020	N/A	☐		☐		☐	
4	Elementary Education	CC Approach Road and Iron Gate at Borkok M.E. School, under West Karbi Anglong, 2020-2021	N/A	☐	☐	☐		☐	
5	Elementary Education	Construction of new School Building at Janani Girls’ M.E. School, under Kapili Constituency West Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
6	Elementary Education	Construction of Boundary Wall at Kudam English M.E. School, under Karbi Anglong. (2 nd phase), 2020-2021,	N/A	☐		☐		☐	
7	Elementary Education	Construction of new School Building at Chapong M.E. School, under Phuloni Constituency Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
8	Elementary Education	Construction of new School Building at Rupert Chithi M.E. School, under West Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
9	Elementary Education	Renovation of Lutumari M.E. School building , under West Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
10	Elementary Education	Construction of Pator Timung English M.E. School Building , under Langpher Constituency Karbi Anglong, 2020-2021	N/A	☐	☐	☐		☐	
11	Elementary Education	Construction of Boundary Wall at Maibrik M.E. School, under Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
12	Elementary Education	Construction of Boundary Wall at Toupura M.E. School, under Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
13	Elementary Education	Construction of Sanitary Toilet with water facilities at Millennium English M.E. School, under West Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
14	Elementary Education	Repairing/Renovation of Tokolangso M.E. School building under Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
15	Elementary Education	Construction of Boys’ and Girls’ Toilet at Lumjong Kathar M.E. School, under West Karbi Anglong, 2021-2022	N/A	☐		☐		☐	

16	Elementary Education	Construction of Hills Glory English M.E. School, under West Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
17	Elementary Education	Renovation of Rongagora Govt. M.E. School building under Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
18	Elementary Education	Construction of Boundary Wall at Hatikhuli Rengdok M.E. School, under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
19	Elementary Education	Construction of Boundary Wall at Langsoliet Hindi M.E. School, under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
20	Elementary Education	Earth Filling at Langsoliet Hindi M.E. School, under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
21	Elementary Education	Construction of New School building at Sirkangnep English M.E. School, Diphu under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
22	Elementary Education	Construction of Toilet at Sirkangnep English M.E. School, Diphu under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
23	Elementary Education	Construction of Boundary Wall with Iron Gate at Rongmili M.E. School, Diphu under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
24	Elementary Education	Earth Filling at Rongmili M.E. School, Diphu under Karbi Anglong, 2022-2023	N/A	☐		☐	☐	☐	
25	Elementary Education	Construction of New School building three class room at Lorulangso M.E. School, Diphu under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
26	Elementary Education	Construction of Teachi Staff Toilet at Lorulangso M.E. School, Diphu under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
27	Elementary Education	Renovation of Daldali M.E. School building under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
28	Elementary Education	Renovation of Talbalijan M.E. School building under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
29	Elementary Education	Renovation of Pub-Dilawjan M.E. School building under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
30	Elementary Education	Repairing of Vosokoida M.E. School building , Donkamokam under West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
31	Elementary Education	Construction of Heavy Duty Iron Gate of Govt. Hindi Training Centre, Diphu, 2022-2023	N/A	☐		☐		☐	
32	Elementary Education	Renovation of Toilet at Basic Training Centre (BTC), Diphu , 2022-2023	N/A	☐		☐		☐	
33	Elementary Education	Repairing /Renovation of Bordeka Langmili gaon M.E. School building under Karbi Anglong, 2022-2023	N/A	☐		☐	☐	☐	
34	Elementary Education	Repairing of Vomu Atar M.E. School building , Karbi Rongsopi under West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
35	Elementary Education	Construction of Boundary Wall and Bicycle stand at Panbari Samphri M.E. School, under Duarbagori Constituency, Karbi	N/A	☐		☐		☐	

		Anglong, 2023-2024							
36	Elementary Education	Construction of Boundary Wall and Repairing of Chandrasing Rongpi M.E. School, Kohora under Duarbagori Constituency, Karbi Anglong, 2023-2024	N/A	☐	☐	☐		☐	
37	Elementary Education	Construction of Thongnokbe M.E. School, Diphu under Lumbajong Constituency, Karbi Anglong, 2023-2024	N/A	☐	☐	☐		☐	
38	Elementary Education	Construction of Sanitary Toilet for staff at Basic Training Centre (BTC), Diphu Constituency, Karbi Anglong, 2023-2024	N/A	☐		☐		☐	
39	Elementary Education	Construction of New School Building with staff Common Room at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024	N/A	☐		☐		☐	
40	Elementary Education	Construction of Boundary Wall cum Iron Gate at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024	N/A	☐	☐	☐		☐	
41	Elementary Education	Earth Filling at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024	N/A	☐		☐		☐	
42	Elementary Education	Construction of staff Quarter (2 units) at Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024	N/A	☐		☐		☐	
43	Elementary Education	Construction of Boundary Wall with Iron Gate of Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024	N/A	☐		☐		☐	
44	Elementary Education	Repairing/Renovation of Eragaon M.E. School under Langpher Constituency, 2023-2024	N/A	☐	☐	☐		☐	
45	Elementary Education	Repairing of Dhansiri M.E. School Building under Dhansiri Constituency, 2023-2024	N/A	☐		☐		☐	
46	Elementary Education	Renovation of Rongagora Govt. M.E. School building under Socheng Dhenta Constituency , 2023-2024	N/A	☐		☐		☐	
47	Elementary Education	Repairing/Renovation of Mirjeng English M.E. School building under Borjan Constituency, 2023-2024	N/A	☐		☐		☐	
48	Elementary Education	Repairing and Renovation of Phongbirik M.E. School building under Korkanthi Constituency , 2023-2024	N/A	☐		☐		☐	
49	Elementary Education	Repairing and Renovation of Tekelangjun Eng. M.E. School building under Korkanthi Constituency , 2023-2024	N/A	☐		☐		☐	
50	Elementary Education	Repairing and Renovation of Lumbajong M.E. School building, Disama under Lumbajong Constituency , 2023-2024	N/A	☐		☐		☐	
51	Elementary Education	Construction of Kitchen shed at Niz Tika M.E. School, 2023-2024	N/A	☐		☐		☐	
52	Elementary Education	Construction of Additional class room at Niz Tika M.E. School, 2023-2024	N/A	☐		☐		☐	
53	Elementary Education	Repairing / Renovation of Phangcherop Govt. M.E. School building under Nilip Constituency, 2023-2024	N/A	☐		☐		☐	

54	Elementary Education	Repairing / Renovation of Hirhiri M.E. School building under Nilip Constituency , 2023-2024	N/A	☐		☐		☐	
55	Elementary Education	Repairing / Renovation of Nahorsola Rongbong Terang M.E. School building under Nilip Constituency, 2023-2024	N/A	☐		☐		☐	
56	Elementary Education	Repairing / Renovation of Tokolangso Rangsin M.E. School building under Nilip Constituency , 2023-2024	N/A	☐		☐		☐	
57	Elementary Education	Renovation of Thedong M.E. School under Duarbagori Constituency , 2023-2024	N/A	☐		☐		☐	
58	Elementary Education	Construction of Boundary Wall at Deihori M.E. School under Duarbagori Constituency, 2023-2024	N/A	☐		☐		☐	
59	Elementary Education	Renovation of Deithor Govt. M.E. School building under Duarbagori Constituency , 2023-2024	N/A			☐		☐	
60	Elementary Education	Construction of boundary wall at Malasi M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
61	Elementary Education	Construction of Toilet at Malasi M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
62	Elementary Education	Renovation of Dolamara Botor Teron M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
63	Elementary Education	Extension Boundary Wall at Kakojan Sar Teron M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
64	Elementary Education	Construction of New School building at Bagori M.E. School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
65	Elementary Education	Renovation of Chingthur M.E. School under Duarbagori Constituency , 2023-2024	N/A			☐		☐	
66	Elementary Education	Extension Boundary Wall with Retaining Wall at Upper Rangsal M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
67	Elementary Education	Renovation of Staff Quarter 2 Nos. at Upper Deihori M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
68	Elementary Education	Renovation of Staff Quarter at Deihori M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
69	Elementary Education	Construction of Boundary Wall at Tarabara English M.E. School under Phuloni Constituency, 2023-2024	N/A			☐		☐	
70	Elementary Education	Renovation of School building and Bicycle Stand at Deithor English M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
71	Elementary Education	Construction of Teacher Quarter at Thedong M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	
72	Elementary Education	Construction of Kitchen shed at Panbari Samphri M.E. School under Duarbagori Constituency, 2023-2024	N/A			☐		☐	

73	Elementary Education	Construction of Addl. Classroom at Langherang M.E. School under Lumbajong Constituency, 2023-2024	N/A			☐		☐	
74	Elementary Education	Construction of Boundary Wall at Hirhiri M.E. School under Nilip Constituency, 2023-2024	N/A			☐		☐	
75	Elementary Education	Construction of Girls' Toilet at Hirhiri M.E. School under Nilip Constituency, 2023-2024	N/A			☐		☐	
76	Elementary Education	Construction of Boundary Wall at Panjan M.E. School under Nilip Constituency, 2023-2024	N/A			☐		☐	
77	Elementary Education	Repairing/Renovation of Panjan M.E. School building under Nilip Constituency, 2023-2024	N/A			☐		☐	
78	Elementary Education	Construction of Boundary Wall with Iron gate at Sot Recho M.E. School, Deramukh under West Karbi Anglong, 2023-2024	N/A			☐		☐	
79	Elementary Education	Repairing /Renovation of Klimso Eng. M.E. School Building under Phuloni Constituency, 2023-2024	N/A			☐		☐	
80	Elementary Education	Construction of Boundary Wall at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024	N/A			☐		☐	
81	Elementary Education	Construction of Drainage System at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024	N/A			☐		☐	
82	Elementary Education	Construction of Boundary Wall at Socheng Dhenta M.E. School under Socheng Dhenta Constituency, 2023-2024	N/A			☐		☐	
83	Elementary Education	Construction of Kitchen cum Dining hall with store room at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024	N/A			☐		☐	
84	Elementary Education	Construction of Toilet cum Bathroom at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024	N/A			☐		☐	
85	Elementary Education	Construction of Boundary Wall with Iron Gate at Wayung Disa M.E. School, 2023-2024	N/A			☐		☐	
86	Elementary Education	Earth Filling at Jirim Borholi M.E. School, 2023-2024	N/A			☐		☐	
87	Elementary Education	Earth Filling at Eragaon M.E. School under Langpher Constituency, 2023-2024	N/A			☐		☐	
88	Elementary Education	Repairing /Renovation of Chowkihola M.E. School Building under Nilip Constituency, 2023-2024	N/A			☐		☐	
89	Elementary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti M.E. School Building under Howraghat Constituency, 2023-2024	N/A			☐		☐	
90	Elementary Education	Repairing /Renovation of Tokolangso Rangsin M.E. School Building under Nilip Constituency, 2023-2024	N/A			☐		☐	
91	Elementary Education	Repairing /Renovation of Nahorsola Rongbong Terang M.E. School Building under Nilip Constituency, 2023-2024	N/A			☐		☐	

92	Elementary Education	Repairing /Renovation of Arlongpira M.E. School Building under Nilip Constituency, 2023-2024	N/A			☐		☐	
93	Elementary Education	Renovation of Upper Dillaji M.E. School Building under Dhansiri Constituency, 2023-2024	N/A			☐		☐	
94	Elementary Education	Renovation of Rongtara Eng. M.E. School Building under Socheng Dhenta Constituency, 2023-2024	N/A			☐		☐	
95	Elementary Education	Construction of Boundary Wall at Rongagora Govt. M.E. School under Socheng Dhenta Constituency, 2023-2024	N/A			☐		☐	
96	Elementary Education	Repairing and Renovation of Nihang Rongphar Eng. M.E. School Building under Karbi Anglong, 2023-2024	N/A			☐		☐	
97	Elementary Education	Repairing and Renovation of Ha-i-mu Eng. M.E. School Building under Karbi Anglong, 2023-2024	N/A			☐		☐	
98	Elementary Education	Repairing /Renovation of Daujukha Semson Sing Engti M.E. School Building under Karbi Anglong, 2023-2024,	N/A			☐		☐	
99	Elementary Education	Construction of Boundary Wall at Hatipura M.E. School under Nomati Constituency, 2023-2024	N/A			☐		☐	
100	Elementary Education	Construction of Boundary Wall at Jamuna Valley M.E. School under Nomati Constituency, 2023-2024	N/A			☐		☐	
101	Elementary Education	Renovation of Upper Deopani M.E. School Building under Deopani Constituency, Karbi Anglong, 2023-2024	N/A			☐		☐	
102	Elementary Education	Construction of Cycle Stand with Earth Filling at Tarabasa Eng. M.E. School under Karbi Anglong, 2023-2024	N/A			☐		☐	
103	Elementary Education	Construction of Examination Hall and Toilet at Deithor Govt. Eng. M.E. School under Duarbagori Constituency ,Karbi Anglong, 2023-2024,	N/A			☐		☐	
104	Elementary Education	Repairing /Renovation of Sitiana M.E. School Building under Karbi Anglong, 2023-2024	N/A			☐		☐	
105	Elementary Education	Repairing /Renovation of Panjan M.E. School Building under Karbi Anglong, 2023-2024	N/A			☐		☐	
106	Elementary Education	Construction of Boundary Wall with Iron Gate at Lang Amek M.E. School under West Karbi Anglong, 2023-2024	N/A			☐		☐	
107	Elementary Education	Construction of Boundary Wall with Iron Gate at Killing Sarpo M.E. School under West Karbi Anglong, 2023-2024	N/A			☐		☐	
108	Elementary Education	Construction of Boundary Wall at Chotiana M.E. School under Karbi Anglong, 2023-2024	N/A			☐		☐	
109	Elementary Education	Construction of Entrance Gate at Chotiana M.E. School under Karbi Anglong, 2023-2024	N/A			☐		☐	
110	Elementary Education	Construction of Entrance Gate at Nahorsola Rongbong Terang M.E. School under Karbi Anglong, 2023-2024	N/A			☐		☐	
111	Elementary Education	Construction of Boundary Wall and Iron Gate at Hatigarh M.E. School under West Karbi Anglong, 2023-2024	N/A			☐		☐	

																		year			
1	2	3		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Secondary Education	Construction of School Building at Kolonga High School, Kolonga under West Karbi Anglong. (1 st Phase), 2017-2018 balance Amount to be paid Rs. 25.00L	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
2	Secondary Education	Construction of Bicycle Stand at Lamsakhang High School, under Kopili Constituency ,West Karbi Anglong, 2018-2019	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
3	Secondary Education	Construction of Addl. Class Room at Bokajan Public High School, under Bokajan Constituency ,Karbi Anglong, 2018-2019	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
4	Secondary Education	Construction of Addl. Class Room at Bishnu Rabha High School, under Bokajan Constituency ,Karbi Anglong, 2018-2019	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

5	Secondary Education	Construction of School Building at Kolonga High School, Kolonga under West Karbi Anglong. (2 nd Phase), 2018-2019	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
6	Secondary Education	Construction of Strong Room at Diphu Govt. Girls' High School, Diphu under Lumbajong Constituency , Karbi Anglong, 2019-2020, balance Amount to be paid Rs. 99,39,228/-,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Rs.8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
7	Secondary Education	Upgradation of Rangina Jr. College Building, Donkamukam, West Karbi Anglong, 2019-2020	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
8	Secondary Education	Construction of Bicycle Stand at Nawaibil Adarsha High School, under Kopili Constituency , West Karbi Anglong, 2019-2020	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
9	Secondary Education	Repairing of Boundary Wall, Iron grill with Iron gate at Donkamokam High School, under Bithung	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,68,000.00	Nil	Rs. 4,68,000.00	Nil	Rs. 4,68,000.00	Rs. 4,68,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Rengthama Constituency , West Karbi Anglong, 2019-2020,																			
10	Secondary Education	Construction of RCC Ring Well with staging Tank at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Rs. 4,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
11	Secondary Education	Earth Filling works at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 1,79,000.00	Nil	Rs. 1,79,000.00	Nil	Rs. 1,79,000.00	Rs. 1,79,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
12	Secondary Education	Construction of Toilet for Boys’ at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,05,000.00	Nil	Rs. 3,05,000.00	Nil	Rs. 3,05,000.00	Rs. 3,05,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
13	Secondary Education	Construction of Toilet for Girls’ at Donkamokam High School, under Bithung Rengthama Constituency ,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,35,000.00	Nil	Rs. 3,35,000.00	Nil	Rs. 3,35,000.00	Rs. 3,35,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		West Karbi Anglong, , 2019-2020																			
14	Secondary Education	Construction of Mid-day Meal Kitchen and store at Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
15	Secondary Education	Earth Filling at Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.3,49,000.00	Nil	Rs.3,49,000.00	Nil	Rs.3,49,000.00	Rs.3,49,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
16	Secondary Education	Construction of Pucca link Road from PWD Road to Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
17	Secondary Education	Repairing of Beloguri Higher Secondary School building, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

18	Secondary Education	Construction of Addl. Class Room at Hamren Girls' High School, Hamren under Hamren Constituency , West Karbi Anglong, 2020-2021,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
19	Secondary Education	Construction of new School building at Langbungdingpi High School, Karbi Anglong. (Phase – 2), 2020-2021, balance Amount to be paid Rs. 20.00 L	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
20	Secondary Education	Construction of School Building and Toilet at Bogorighat Hindi High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
21	Secondary Education	Construction of School Building and at Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

22	Secondary Education	Repairing of Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
23	Secondary Education	Repairing and Renovation of Chandrasing Teron High School, Diphu under Lumbajong Constituency , Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
24	Secondary Education	Construction of Examination Hall at Jengkha High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Rs.8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
25	Secondary Education	Construction of Staff quarter at Umchera High School, Umchera under Socheng Constituency , West Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Rs.8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
26	Secondary Education	Construction of Boys' and Girls Toilet at Thong Nokbe Eng. High School under Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		2021-2022																			
27	Secondary Education	Repairing /Renovation of Balipathar Higher Secondary School under Karbi Anglong, 2021-2022	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
28	Secondary Education	Repairing and Renovation of Dayangmukhum High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Nil	Rs.8,00,000.00	Rs.8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
29	Secondary Education	Construction of boundary wall with Iron gate at Dayangmukhum High School, under Kopili Constituency , West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
30	Secondary Education	Renovation of Addl. Class Room and Examination Hall Building of Mohongdijua High School, under Dhansiri Constituency , Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

31	Secondary Education	Renovation of Addl. Class Room Building of Sarihajan High School, under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
32	Secondary Education	Construction of Sanitary Toilet at Mithiphang High School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,60,000.00	Nil	Rs. 4,60,000.00	Nil	Rs. 4,60,000.00	Rs. 4,60,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
33	Secondary Education	Construction of Office Room for Headmaster at Mithiphang High School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
34	Secondary Education	Repairing and Renovation at Mithiphang High School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,17,000.00	Nil	Rs. 7,17,000.00	Nil	Rs. 7,17,000.00	Rs. 7,17,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
35	Secondary Education	Construction of Boundary Wall at Mithiphang High School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
36	Secondary Education	Construction of RCC Ring Well at Mithiphang High School, under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,47,000.00	Nil	Rs. 2,47,000.00	Nil	Rs. 2,47,000.00	Rs. 2,47,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
37	Secondary Education	Construction of Cycle Stand at Mithiphang High School, under	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,75,668.00	Nil	Rs. 5,75,668.00	Nil	Rs. 5,75,668.00	Rs. 5,75,668.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Karbi Anglong, 2022-2023																			
38	Secondary Education	Repairing and Construction of Retaining cum Boundary Wall at Diphu Govt. Boys’ H.S. School, Diphu under Karbi Anglong,(2 nd phase), 2022-2023, balance Amount to be paid Rs. 22.32 L	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
39	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Boys’ H.S. School, Diphu under Karbi Anglong,), 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Rs. 2,94,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
40	Secondary Education	Repairing and Construction of Retaining Wall at Diphu Govt. Girls’ High School, Diphu under Karbi Anglong.(2 nd phase),), 2022-2023, balance Amount to be paid Rs.19,30,200/-	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
41	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Girls’ High School, Diphu under Karbi Anglong, 2022-	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Rs. 2,94,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		2023																			
42	Secondary Education	Construction of Boys’ (01) and Girls’ (01) Toilets at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,70,000.00	Nil	Rs. 5,70,000.00	Nil	Rs. 5,70,000.00	Rs. 5,70,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
43	Secondary Education	Construction of Boys’ and Girls’ Common Room at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
44	Secondary Education	Construction of 2 nos. of Cycle Stand at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
45	Secondary Education	Construction of 2 nos. RCC Ring Well at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
46	Secondary Education	Repairing of staff quarter at Khorsing Terang High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,90,000.00	Nil	Rs. 2,90,000.00	Nil	Rs. 2,90,000.00	Rs. 2,90,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

47	Secondary Education	Construction of Toilet/Washroom at Khorsing Terang High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
48	Secondary Education	Construction of RCC Ring Well at Khorsing Terang High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
49	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
50	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
51	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Binapani High School building , under Karbi Anglong, 2022-2023																			
52	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
53	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
54	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

55	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
56	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
57	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
58	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Karbi Anglong, 2022-2023,																			
59	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
60	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
61	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

62	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
63	Secondary Education	Renovation and Repairing of School RCC (G+1)building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
64	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
65	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		building , under Karbi Anglong, 2022-2023																			
66	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
67	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
68	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

69	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
70	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
71	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
72	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Karbi Anglong, 2022-2023,																			
73	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-II) ,under Karbi Anglong, 2023-2024, Estimated Amount Rs. 13.30 L	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
74	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-III) ,under Karbi Anglong, 2023-2024, Estimated Amount Rs. 7.70 L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,70,000.00		Rs. 7,70,000.00		Rs. 7,70,000.00	Rs. 7,70,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
75	Secondary Education	Renovation / Repairing of Cultural Hall at Balipathar Higher Secondary School building , under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,47,000.00		Rs. 6,47,000.00		Rs. 6,47,000.00	Rs. 6,47,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
76	Secondary Education	Construction of Compound boundary wall at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

77	Secondary Education	Earth Filling with approved materials at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,75,000.00		Rs. 8,75,000.00		Rs. 8,75,000.00	Rs. 8,75,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
78	Secondary Education	Construction of new Staff quarter No. 1 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
79	Secondary Education	Construction of new Staff quarter No. 2 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
80	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
81	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		2022-2023,																			
82	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
83	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
84	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

85	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
86	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
87	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
88	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-II) ,under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

89	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-III) ,under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,70,000.00		Rs. 7,70,000.00		Rs. 7,70,000.00	Rs. 7,70,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
90	Secondary Education	Renovation / Repairing of Cultural Hall at Balipathar Higher Secondary School building , under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,47,000.00		Rs. 6,47,000.00		Rs. 6,47,000.00	Rs. 6,47,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
91	Secondary Education	Construction of Compound boundary wall at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
92	Secondary Education	Earth Filling with approved materials at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,75,000.00		Rs. 8,75,000.00		Rs. 8,75,000.00	Rs. 8,75,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
93	Secondary Education	Construction of new Staff quarter No. 1 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
94	Secondary Education	Construction of new Staff quarter No. 2 at Binapani High School ,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Diphu under Karbi Anglong, 2023-2024,																				
95	Secondary Education	Renovation / Repairing of Jinbaba High School building , under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
96	Secondary Education	Construction of Boundary Wall at Koilamati Arlongrupat High School , under Nilip Constituency , Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
97	Secondary Education	Construction of RCC Toilet for Boys’ and Girls’ at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,50,000.00		Rs. 9,50,000.00		Rs. 9,50,000.00	Rs. 9,50,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
98	Secondary Education	Construction of 2 nos. Bicycle stand for Boys’ and Girls’ at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

99	Secondary Education	Construction of Boundary Wall at Kisan Hindi High School , under Lumbajong Constituency , Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
100	Secondary Education	Renovation of Kekang Adong High School building , under Duarbagori ,Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
101	Secondary Education	Construction of Boundary Wall (Back side) at Mohongdijua High School , under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
102	Secondary Education	Construction of Addl. Class Room at Kudam English High School , Japarajan under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
103	Secondary Education	Construction of Addl. Class Room at Mogon Memo. English High School , under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
104	Secondary Education	Renovation of 1no. old School building at Sankar Madhab High School ,Hawaiipur under West Karbi	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Anglong, 2023-2024																				
105	Secondary Education	Construction of Office Room at Sankar Madhab High School Hawaipur under West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,83,000.00		Rs. 9,83,000.00		Rs. 9,83,000.00	Rs. 9,83,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
106	Secondary Education	Construction of Boys’ Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,78,000.00		Rs. 5,78,000.00		Rs. 5,78,000.00	Rs. 5,78,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
107	Secondary Education	Construction of Girls’ Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,78,000.00		Rs. 5,78,000.00		Rs. 5,78,000.00	Rs. 5,78,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
108	Secondary Education	Repairing and Renovation of School building (3 Units) at Bakalia English Medium High School building , under Langpher Constituency Karbi Anglong , 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

109	Secondary Education	Construction of Welcome Gate for Silver Jubilee Celebration at Bakalia English Medium High School , under Langpher Constituency Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
110	Secondary Education	Repairing / Renovation of Bokajan Higher Secondary School building , under Bokajan Constituency Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
111	Secondary Education	Construction of Sanitary Toilet at Inspector of Schools Office building Complex , Diphu under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,38,500.00		Rs. 8,38,500.00		Rs. 8,38,500.00	Rs. 8,38,500.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
112	Secondary Education	Construction of Remaining parts of CC Paver block at Inspector of Schools Office building Complex , Diphu under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
113	Secondary Education	Providing and fixing barbed wire on existing boundary wall at Chandrasing Teron	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,64,600.00		Rs. 4,64,600.00		Rs. 4,64,600.00	Rs. 4,64,600.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		High School , Diphu under Karbi Anglong.																				
114	Secondary Education	Construction of Open stage at Chandrasing Teron High School , Diphu under Karbi Anglong, 2023-2024	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,61,500.00		Rs. 3,61,500.00		Rs. 3,61,500.00	Rs. 3,61,500.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
115	Secondary Education	Construction of National Flag Hosting Podium at Chandrasing Teron High School , Diphu under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 95,895.00		Rs. 95,895.00		Rs. 95,895.00	Rs. 95,895.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
116	Secondary Education	Construction of Sanitary Toilet at Chandrasing Teron High School , Diphu under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,38,500.00		Rs. 8,38,500.00		Rs. 8,38,500.00	Rs. 8,38,500.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
117	Secondary Education	Renovation and Construction of Toilet for Teaching staff (Both Male & Female at Binapani High School building, Diphu ,under Karbi Anglong, 2023- 2024,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,33,700.00		Rs. 6,33,700.00		Rs. 6,33,700.00	Rs. 6,33,700.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
118	Secondary Education	Repairing and Renovation of Binapani High School building, Diphu ,under Karbi Anglong,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,17,000.00		Rs. 9,17,000.00		Rs. 9,17,000.00	Rs. 9,17,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		

		2023-2024,																				
119	Secondary Education	Earth Filling at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
120	Secondary Education	Construction of boundary wall at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
121	Secondary Education	Repairing / Renovation of Hidipi English High School building, Hidipi,under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
122	Secondary Education	Extension of boundary wall at Sibnagar Ronga Pahar Milon High School, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
123	Secondary Education	Renovation of Longnit High School building, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

124	Secondary Education	Installation for Drinking water facilities (RCC Ringwell with C.C.Plateform and submersible pump set fitting alongwith pipe connection) at Longnit High School, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
125	Secondary Education	Condruction of boundary wall at Longnit High School, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
126	Secondary Education	Construction of Sanitary Toilet at Inspector of Schools Office building complex, Diphu under Lumbajong Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,38,500.00		Rs. 8,38,500.00		Rs. 8,38,500.00	Rs. 8,38,500.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
127	Secondary Education	Construction of Remaining Part of C.C. paver block at Inspector of Schools, Diphu , under Lumbajong Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

128	Secondary Education	Construction of Boundary Wall at Langso Li-et High School, Langsoliet under Lumbajong Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
129	Secondary Education	Construction of Partition at existing Godown at Inspector of Schools building, Diphu, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,01,300.00		Rs. 10,01,300.00		Rs. 10,01,300.00	Rs. 10,01,300.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
130	Secondary Education	Repairing and Providing false ceiling/internal electrification with A.C. at Seminar Hall of District Academic Council building ,Diphu, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
131	Secondary Education	Repairing/Renovati on of Dhaujukha Semson Sing Engti High School Building No. 2 under Howraghat Constituency. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 3.14 L	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,14,000.00		Rs. 3,14,000.00		Rs. 3,14,000.00	Rs. 3,14,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
132	Secondary Education	Renovation of Samelangso High School Building at Samelangso under Korkanthi Constituency. (2 nd phase), 2023-2024, Amount to be paid Rs. 10.20 L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

133	Secondary Education	Construction/Extension of Boundary Wall at Eragaon English High School under Langpher Constituency, 2023-2024, Estimated Amount Rs. 22.16 L	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
134	Secondary Education	Construction of Brick Boundary Wall at Koilajan D.A.V. High School under Borjan Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
135	Secondary Education	Renovation of Rongagora High School Building under Socheng Dhenta Constituency, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
136	Secondary Education	Renovation of B.K.B. Parkup Pahar High School Building under Socheng Dhenta Constituency. (2 nd phase), 2023-2024, Amount to be paid Rs. 12.40L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
137	Secondary Education	Renovation of Mogon English High School , Paklangso. (2 nd phase), 2023-2024, balance Amount to be paid Rs.	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		10.33L,																			
138	Secondary Education	Renovation of Thong Nokbe English High School Building No.2 Sarupathar. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 8.04 L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,04,000.00		Rs. 8,04,000.00		Rs. 8,04,000.00	Rs. 8,04,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
139	Secondary Education	Renovation of Langklangvong High School building under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
140	Secondary Education	Construction of Cycle Stand at Dillaji Mithiphang High School under Lumbajong Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,50,000.00		Rs. 7,50,000.00		Rs. 7,50,000.00	Rs. 7,50,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
141	Secondary Education	Construction of boundary wall at Boundary Wall at Rongplimlam High School, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
142	Secondary Education	Construction of Examination Hall at Malasi High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

143	Secondary Education	Construction of New School Building at Malasi High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
144	Secondary Education	Renovation of Examination Hall at Bagori High School under Duarbagori Constituency . (2 nd phase), 2023-2024, balance Amount to be paid Rs. 13.77L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
145	Secondary Education	Extension Boundary Wall and Earth Filling at Chandrasing Rongpi Memo. High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
146	Secondary Education	Extension of Boundary Wall, Entrance Gate and Bicycle Stand at Kekang Adong High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
147	Secondary Education	Construction of Bicycle Stand at Kekang Adong High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,84,000.00		Rs. 6,84,000.00		Rs. 6,84,000.00	Rs. 6,84,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Estimated Amount Rs. 6.84 L,																				
148	Secondary Education	Renovation of Kekang Adong High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 17.23L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
149	Secondary Education	Extension of Boundary Wall and Construction of Toilet at Langklangvong High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
150	Secondary Education	Renovation and Electrification at Rongbonghat High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 100.00L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
151	Secondary Education	Renovation of Staff Quarter at Kekang Adong High School under Duarbagori Constituency . (2 nd phase), 2023-2024, Amount to be paid Rs. 5.96 L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,96,000.00		Rs. 5,96,000.00		Rs. 5,96,000.00	Rs. 5,96,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

15 2	Secondary Education	Renovation of Staff Quarter at Malasi High School under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
15 3	Secondary Education	Renovation of Examination Hall at Rongbonghat High School under Duarbagori Constituency . (2 nd phase), 2023-2024, balance Amount to be paid Rs. 13.77 L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
15 4	Secondary Education	Renovation of 2 nos. High School Building with Electrification at Sildubi High School under Bithung Rengthama Constituency, 2023-2024, Estimated Amount Rs. 36.59L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
15 5	Secondary Education	Repairing of Menmeji High School building under Bithung Rengthama Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
15 6	Secondary Education	Construction of Boundary Wall at Men Hanse High School, Diphu under Lumbajong Constituency ,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		2023-2024,																				
157	Secondary Education	Construction of New School Building at Chingthur High School, under Duarbagori Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
158	Secondary Education	Construction of New School Building at Kekang Adong High School, under Duarbagori Constituency,2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
159	Secondary Education	Repairing/Renovation of Balipathar Higher Secondary School Building under Sarupathar Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
160	Secondary Education	Earth Filling at Kongjuk Athoi High School under Langpher Constituency, 2023-2024, Estimated Amount Rs. 15.96 L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
161	Secondary Education	Repairing and Renovation of Rajapathar Tiniali High School building under Langpher Constituency,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

		2023-2024, Estimated Amount Rs. 18.93 L,																				
16 2	Seconda ry Educati on	Construction of Boundary Wall at Merabheti High School under Nilip Constituency, 2023-2024, Estimated Amount Rs. 13.20 L,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
16 3	Seconda ry Educati on	Construction of Toilet at Rongmongve High School under Socheng Dhenta Constituency, 2023-2024, Estimated Amount Rs. 5.00 L,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
16 4	Seconda ry Educati on	Renovation of Sildharampur Cherakani High School under Korkanthi Constituency. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 9.80 L	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,80,000.00		Rs. 9,80,000.00		Rs. 9,80,000.00	Rs. 9,80,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
16 5	Seconda ry Educati on	Renovation of Tekelangjun High School under Korkanthi Constituency. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 17.30 L,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		

166	Secondary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti High School building No. 3 under Howraghat Constituency, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,03,000.00		Rs. 8,03,000.00		Rs. 8,03,000.00	Rs. 8,03,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
167	Secondary Education	Renovation of Donkachingthu High School building under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
168	Secondary Education	Renovation of Langlokso High School building under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
169	Secondary Education	Renovation of Sibnagar Ronga Pahar Milon High School building under Karbi Anglong , 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
170	Secondary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti High School building under Howraghat Constituency , 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
171	Secondary Education	Repairing of Rongplimlam High School building under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,42,000.00		Rs. 4,42,000.00		Rs. 4,42,000.00	Rs. 4,42,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		Estimated Amount Rs. 4.42 L,																				
17 2	Seconda ry Educati on	Construction of Boundary Wall at Mailoo Hindi High School under West Karbi Anglong, 2023-2024	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
17 3	Seconda ry Educati on	Renovation of Upper Deopani High School building under Karbi Anglong, 2023-2024, Estimated Amount Rs. 15.96L,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
17 4	Seconda ry Educati on	Repairing and Renovation of School Building (2 Units) at Kongjuk Athoi High School under Langpher Constituency, 2023-2024,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
17 5	Seconda ry Educati on	Repairing and Renovation of Bahoni Adarsha High School under Langpher Constituency, 2023-2024, Estimated Amount Rs. 15.82L,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		
17 6	Seconda ry Educati on	Construction of Boundary Wall with Iron Gate at Thepli Aram High School under West Karbi Anglong,	Karbi Anglong Autonomou s Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitt ed	Nil	Nil		

		2023-2024,																				
177	Secondary Education	Construction of Boundary Wall with Iron Gate at Rangšina High School under West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
178	Secondary Education	Construction of Brick Boundary Wall at Hidipi High School building back side under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
179	Secondary Education	Repairing /Renovation of Borjan High School under Karbi Anglong, 2023-2024, Estimated Amount Rs.10.80L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
180	Secondary Education	Renovation of Class Room at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount Rs.12.73L,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
181	Secondary Education	Construction of Cycle Stand at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,84,000.00		Rs. 6,84,000.00		Rs. 6,84,000.00	Rs. 6,84,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

		Rs. 6.84L,																			
182	Secondary Education	Construction of Boundary Wall alongwith Iron Gate at Rongmongve High School under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
183	Secondary Education	Construction of Boundary Wall at Rengbonghom H.S. School under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
184	Secondary Education	Construction of Interlocking concrete Block approach road at Mohendijua High School under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
185	Secondary Education	Construction of new School building (Assam Type) at Chowkihola High School under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
186	Secondary Education	Construction of Boundary Wall at Chinthong Ronghang High School under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

187	Secondary Education	Construction of Iron Gate at Langso Liet High School under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00		Rs. 3,00,000.00		Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
188	Secondary Education	Repairing/Renovation of Langso Liet High School building No.1 under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
189	Secondary Education	Repairing/Renovation of Langso Liet High School building No.2 under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
190	Secondary Education	Construction of Addl. Class Room at Langso Liet High School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
191	Secondary Education	Tiles Flooring of Donkamokam High School building (Ground Floor), 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,60,000.00		Rs. 7,60,000.00		Rs. 7,60,000.00	Rs. 7,60,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
192	Secondary Education	Repairing and Renovation of Silonijan High School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
193	Secondary Education	Construction/Repairing/ Renovation of Tinglijan High School under Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

		2023-2024																				
194	Secondary Education	Construction of ground floor building of MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
195	Secondary Education	Construction of 1 st floor building for MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
196	Secondary Education	Earth Filling for Low side of MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,42,822.00		Rs. 9,42,822.00		Rs. 9,42,822.00	Rs. 9,42,822.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
197	Secondary Education	Construction of Boundary Wall at Dengaon High School under Karbi Anglong, 2023-2024	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		
198	Secondary Education	Renovation of Dokmoka Higher Secondary School under Karbi	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil		

		Anglong, 2023-2024,																			
199	Secondary Education	Renovation of Dengaon High School building under Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
200	Secondary Education	Beautification of Exhibition stall including c.c paver block/temporary steel structure in front of existing stall under Education Department at Taralangso, Diphu' 2023	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.16,83,000.00		Rs.16,83,000.00		Rs.16,83,000.00	Rs.16,83,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
201	Secondary Education	Construction of water staging at exhibition stall at Taralangso under Education Department	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,50,900.00		Rs. 3,50,900.00		Rs. 3,50,900.00	Rs. 3,50,900.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	
202	Secondary Education	Extension and Renovation of Classroom at Bhoksong High & Higher Secondary School under Duar Amla Constituency, West Karbi Anglong,	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 15,00,000.00		Rs. 15,00,000.00		Rs. 15,00,000.00	Rs. 15,00,000.00	Nil	0%	Nil	Not yet submitted	Nil	Nil	

Annexure-C

Sl. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year Works/Services-Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Secondary Education	Construction of School Building at Kolonga High School, Kolonga under West Karbi Anglong. (1 st Phase), 2017-2018 balance Amount to be paid Rs. 25.00L	N/A	☐		☐		☐	
2	Secondary Education	Construction of Bicycle Stand at Lamsakhang High School, under Kopili Constituency ,West Karbi Anglong, 2018-2019	N/A	☐		☐		☐	
3	Secondary Education	Construction of Addl. Class Room at Bokajan Public High School, under Bokajan Constituency ,Karbi Anglong, 2018-2019	N/A	☐		☐		☐	
4	Secondary Education	Construction of Addl. Class Room at Bishnu Rabha High School, under Bokajan Constituency ,Karbi Anglong, 2018-2019	N/A	☐	☐	☐		☐	
5	Secondary Education	Construction of School Building at Kolonga High School, Kolonga under West Karbi Anglong. (2 nd Phase), 2018-2019	N/A	☐		☐		☐	
6	Secondary Education	Construction of Strong Room at Diphu Govt. Girls’ High School, Diphu under Lumbajong Constituency , Karbi Anglong, 2019-2020, balance Amount to be paid Rs. 99,39,228/-,	N/A	☐		☐		☐	
7	Secondary Education	Upgradation of Rangsin Jr. College Building, Donkamukam, West Karbi Anglong, 2019-2020	N/A	☐		☐		☐	
8	Secondary Education	Construction of Bicycle Stand at Nawaibil Adarsha High School, under Kopili Constituency , West Karbi Anglong, 2019-2020	N/A	☐		☐		☐	
9	Secondary Education	Repairing of Boundary Wall, Iron grill with Iron gate at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020,	N/A	☐		☐		☐	
10	Secondary Education	Construction of RCC Ring Well with staging Tank at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020,	N/A	☐	☐	☐		☐	
11	Secondary Education	Earth Filling works at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020	N/A	☐	☐	☐		☐	
12	Secondary Education	Construction of Toilet for Boys’ at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020	N/A	☐	☐	☐		☐	
13	Secondary Education	Construction of Toilet for Girls’ at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, , 2019-2020	N/A	☐		☐		☐	
14	Secondary Education	Construction of Mid-day Meal Kitchen and store at Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
15	Secondary Education	Earth Filling at Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021	N/A	☐		☐		☐	

16	Secondary Education	Construction of Pucca link Road from PWD Road to Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021,	N/A	☐		☐		☐	
17	Secondary Education	Repairing of Beloguri Higher Secondary School building, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021	N/A	☐		☐		☐	
18	Secondary Education	Construction of Addl. Class Room at Hamren Girls' High School, Hamren under Hamren Constituency , West Karbi Anglong, 2020-2021,	N/A	☐		☐		☐	
19	Secondary Education	Construction of new School building at Langbungdingpi High School, Karbi Anglong. (Phase – 2), 2020-2021, balance Amount to be paid Rs. 20.00 L	N/A	☐	☐	☐		☐	
20	Secondary Education	Construction of School Building and Toilet at Bogorighat Hindi High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
21	Secondary Education	Construction of School Building and at Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
22	Secondary Education	Repairing of Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022	N/A	☐	☐	☐		☐	
23	Secondary Education	Repairing and Renovation of Chandrasing Teron High School, Diphu under Lumbajong Constituency , Karbi Anglong, 2021-2022	N/A	☐	☐	☐		☐	
24	Secondary Education	Construction of Examination Hall at Jengkha High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022	N/A	☐		☐	☐	☐	
25	Secondary Education	Construction of Staff quarter at Umchera High School, Umchera under Socheng Constituency , West Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
26	Secondary Education	Construction of Boys' and Girls Toilet at Thong Nokbe Eng. High School under Karbi Anglong, 2021-2022	N/A	☐	☐	☐		☐	
27	Secondary Education	Repairing /Renovation of Balipathar Higher Secondary School under Karbi Anglong, 2021-2022	N/A	☐		☐		☐	
28	Secondary Education	Repairing and Renovation of Dayangmukhum High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
29	Secondary Education	Construction of boundary wall with Iron gate at Dayangmukhum High School, under Kopili Constituency , West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
30	Secondary Education	Renovation of Addl. Class Room and Examination Hall Building of Mohongdijua High School, under Dhansiri Constituency , Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	

31	Secondary Education	Renovation of Addl. Class Room Building of Sarihajan High School, under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
32	Secondary Education	Construction of Sanitary Toilet at Mithiphang High School, under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
33	Secondary Education	Construction of Office Room for Headmaster at Mithiphang High School, under Karbi Anglong, 2022-2023	N/A	☐		☐	☐	☐	
34	Secondary Education	Repairing and Renovation at Mithiphang High School, under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
35	Secondary Education	Construction of Boundary Wall at Mithiphang High School, under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
36	Secondary Education	Construction of RCC Ring Well at Mithiphang High School, under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
37	Secondary Education	Construction of Cycle Stand at Mithiphang High School, under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
38	Secondary Education	Repairing and Construction of Retaining cum Boundary Wall at Diphu Govt. Boys' H.S. School, Diphu under Karbi Anglong,(2 nd phase), 2022-2023, balance Amount to be paid Rs. 22.32 L	N/A	☐		☐		☐	
39	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Boys' H.S. School, Diphu under Karbi Anglong,), 2022-2023	N/A	☐		☐		☐	
40	Secondary Education	Repairing and Construction of Retaining Wall at Diphu Govt. Girls' High School, Diphu under Karbi Anglong.(2 nd phase),), 2022-2023, balance Amount to be paid Rs.19,30,200/-	N/A	☐	☐	☐		☐	
41	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Girls' High School, Diphu under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
42	Secondary Education	Construction of Boys' (01) and Girls' (01) Toilets at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
43	Secondary Education	Construction of Boys' and Girls' Common Room at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
44	Secondary Education	Construction of 2 nos. of Cycle Stand at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
45	Secondary Education	Construction of 2 nos. RCC Ring Well at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
46	Secondary Education	Repairing of staff quarter at Khorsing Terang High School building , under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
47	Secondary Education	Construction of Toilet/Washroom at Khorsing Terang High School building , under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
48	Secondary Education	Construction of RCC Ring Well at Khorsing Terang High School building , under Karbi Anglong, 2022-2023	N/A	☐	☐	☐		☐	
49	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	

50	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
51	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
52	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
53	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
54	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
55	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023	N/A	☐		☐		☐	
56	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
57	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
58	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	N/A	☐		☐		☐	
59	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
60	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
61	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
62	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
63	Secondary Education	Renovation and Repairing of School RCC (G+1)building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	

64	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
65	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
66	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
67	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
68	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
69	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
70	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
71	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
72	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
73	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-II) ,under Karbi Anglong, 2023-2024, Estimated Amount Rs. 13.30 L	N/A			☐		☐	
74	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-III) ,under Karbi Anglong, 2023-2024, Estimated Amount Rs. 7.70 L,	N/A			☐		☐	
75	Secondary Education	Renovation / Repairing of Cultural Hall at Balipathar Higher Secondary School building , under Karbi Anglong, 2023-2024,	N/A			☐		☐	
76	Secondary Education	Construction of Compound boundary wall at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024	N/A			☐		☐	
77	Secondary Education	Earth Filling with approved materials at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
78	Secondary Education	Construction of new Staff quarter No. 1 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	N/A			☐		☐	

79	Secondary Education	Construction of new Staff quarter No. 2 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	N/A			☐		☐	
80	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
81	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
82	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
83	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
84	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
85	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
86	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023	N/A			☐		☐	
87	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023,	N/A			☐		☐	
88	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-II) ,under Karbi Anglong, 2023-2024	N/A			☐		☐	
89	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-III) ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
90	Secondary Education	Renovation / Repairing of Cultural Hall at Balipathar Higher Secondary School building , under Karbi Anglong, 2023-2024,	N/A			☐		☐	
91	Secondary Education	Construction of Compound boundary wall at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024	N/A			☐		☐	
92	Secondary Education	Earth Filling with approved materials at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
93	Secondary Education	Construction of new Staff quarter No. 1 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	N/A			☐		☐	
94	Secondary Education	Construction of new Staff quarter No. 2 at Binapani High School , Diphu under Karbi Anglong, 2023-2024,	N/A			☐		☐	

95	Secondary Education	Renovation / Repairing of Jinbaba High School building , under Karbi Anglong, 2023-2024	N/A			☐		☐	
96	Secondary Education	Construction of Boundary Wall at Koilamati Arlongrupat High School , under Nilip Constituency , Karbi Anglong, 2023-2024	N/A			☐		☐	
97	Secondary Education	Construction of RCC Toilet for Boys' and Girls' at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024,	N/A			☐		☐	
98	Secondary Education	Construction of 2 nos. Bicycle stand for Boys' and Girls' at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024	N/A			☐		☐	
99	Secondary Education	Construction of Boundary Wall at Kisan Hindi High School , under Lumbajong Constituency , Karbi Anglong, 2023-2024,	N/A			☐		☐	
100	Secondary Education	Renovation of Kekang Adong High School building , under Duarbagori ,Karbi Anglong, 2023-2024,	N/A			☐		☐	
101	Secondary Education	Construction of Boundary Wall (Back side) at Mohongdijua High School , under Karbi Anglong, 2023-2024,	N/A			☐		☐	
102	Secondary Education	Construction of Addl. Class Room at Kudam English High School , Japarajan under Karbi Anglong, 2023-2024,	N/A			☐		☐	
103	Secondary Education	Construction of Addl. Class Room at Mogon Memo. English High School , under Karbi Anglong, 2023-2024	N/A			☐		☐	
104	Secondary Education	Renovation of 1no. old School building at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024	N/A			☐		☐	
105	Secondary Education	Construction of Office Room at Sankar Madhab High School Hawaipur under West Karbi Anglong, 2023-2024,	N/A			☐		☐	
106	Secondary Education	Construction of Boys' Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024,	N/A			☐		☐	
107	Secondary Education	Construction of Girls' Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024	N/A			☐		☐	
108	Secondary Education	Repairing and Renovation of School building (3 Units) at Bakalia English Medium High School building , under Langpher Constituency Karbi Anglong , 2023-2024	N/A			☐		☐	
109	Secondary Education	Construction of Welcome Gate for Silver Jubilee Celebration at Bakalia English Medium High School , under Langpher Constituency Karbi Anglong, 2023-2024,	N/A			☐		☐	
110	Secondary Education	Repairing / Renovation of Bokajan Higher Secondary School building , under Bokajan Constituency Karbi Anglong, 2023-2024	N/A			☐		☐	
111	Secondary Education	Construction of Sanitary Toilet at Inspector of Schools Office building Complex , Diphu under Karbi Anglong, 2023-2024	N/A			☐		☐	
112	Secondary Education	Construction of Remaining parts of CC Paver block at Inspector of Schools Office building Complex , Diphu under Karbi	N/A			☐		☐	

		Anglong, 2023-2024							
113	Secondary Education	Providing and fixing barbed wire on existing boundary wall at Chandrasing Teron High School , Diphu under Karbi Anglong.	N/A			☐		☐	
114	Secondary Education	Construction of Open stage at Chandrasing Teron High School , Diphu under Karbi Anglong, 2023-2024	N/A			☐		☐	
115	Secondary Education	Construction of National Flag Hosting Podium at Chandrasing Teron High School , Diphu under Karbi Anglong, 2023-2024,	N/A			☐		☐	
116	Secondary Education	Construction of Sanitary Toilet at Chandrasing Teron High School , Diphu under Karbi Anglong, 2023-2024,	N/A			☐		☐	
117	Secondary Education	Renovation and Construction of Toilet for Teaching staff (Both Male & Female at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
118	Secondary Education	Repairing and Renovation of Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
119	Secondary Education	Earth Filling at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
120	Secondary Education	Construction of boundary wall at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
121	Secondary Education	Repairing / Renovation of Hidipi English High School building, Hidipi,under Karbi Anglong, 2023-2024,	N/A			☐		☐	
122	Secondary Education	Extension of boundary wall at Sibnagar Ronga Pahar Milon High School, 2023-2024,	N/A			☐		☐	
123	Secondary Education	Renovation of Longnit High School building, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024,	N/A			☐		☐	
124	Secondary Education	Installation for Drinking water facilities (RCC Ringwell with C.C.Plateform and submersible pump set fitting alongwith pipe connection) at Longnit High School, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024,	N/A			☐		☐	
125	Secondary Education	Condruction of boundary wall at Longnit High School, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024,	N/A			☐		☐	
126	Secondary Education	Construction of Sanitary Toilet at Inspector of Schools Office building complex, Diphu under Lumbajong Constituency, 2023-2024,	N/A			☐		☐	
127	Secondary Education	Construction of Remaining Part of C.C. paver block at Inspector of Schools, Diphu , under Lumbajong Constituency, 2023-2024,	N/A			☐		☐	
128	Secondary Education	Construction of Boundary Wall at Langso Li-et High School, Langsoliet under Lumbajong Constituency, 2023-2024,	N/A			☐		☐	
129	Secondary Education	Construction of Partition at existing Godown at Inspector of Schools building, Diphu, 2023-2024	N/A			☐		☐	

130	Secondary Education	Repairing and Providing false ceiling/internal electrification with A.C. at Seminar Hall of District Academic Council building ,Diphu, 2023-2024,	N/A			☐		☐	
131	Secondary Education	Repairing/Renovation of Dhaujukha Semson Sing Engti High School Building No. 2 under Howraghat Constituency. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 3.14 L	N/A			☐		☐	
132	Secondary Education	Renovation of Samelangso High School Building at Samelangso under Korkanthi Constituency. (2 nd phase), 2023-2024, Amount to be paid Rs. 10.20 L,	N/A			☐		☐	
133	Secondary Education	Construction/Extension of Boundary Wall at Eragaon English High School under Langpher Constituency, 2023-2024, Estimated Amount Rs. 22.16 L	N/A			☐		☐	
134	Secondary Education	Construction of Brick Boundary Wall at Koilajan D.A.V. High School under Borjan Constituency, 2023-2024	N/A			☐		☐	
135	Secondary Education	Renovation of Rongagora High School Building under Socheng Dhenta Constituency, 2023-2024	N/A			☐		☐	
136	Secondary Education	Renovation of B.K.B. Parkup Pahar High School Building under Socheng Dhenta Constituency. (2 nd phase), 2023-2024, Amount to be paid Rs. 12.40L,	N/A			☐		☐	
137	Secondary Education	Renovation of Mogon English High School , Paklangso. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 10.33L,	N/A			☐		☐	
138	Secondary Education	Renovation of Thong Nokbe English High School Building No.2 Sarupathar. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 8.04 L,	N/A			☐		☐	
139	Secondary Education	Renovation of Langklangvong High School building under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
140	Secondary Education	Construction of Cycle Stand at Dillaji Mithiphang High School under Lumbajong Constituency, 2023-2024,	N/A			☐		☐	
141	Secondary Education	Construction of boundary wall at Boundary Wall at Rongplimplam High School, 2023-2024,	N/A			☐		☐	
142	Secondary Education	Construction of Examination Hall at Malasi High School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
143	Secondary Education	Construction of New School Building at Malasi High School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
144	Secondary Education	Renovation of Examination Hall at Bagori High School under Duarbagori Constituency . (2 nd phase), 2023-2024, balance Amount to be paid Rs. 13.77L,	N/A			☐		☐	
145	Secondary Education	Extension Boundary Wall and Earth Filling at Chandrasing Rongpi Memo. High School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	

146	Secondary Education	Extension of Boundary Wall, Entrance Gate and Bicycle Stand at Kekang Adong High School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
147	Secondary Education	Construction of Bicycle Stand at Kekang Adong High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 6.84 L,	N/A			☐		☐	
148	Secondary Education	Renovation of Kekang Adong High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 17.23L,	N/A			☐		☐	
149	Secondary Education	Extension of Boundary Wall and Construction of Toilet at Langklangvong High School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
150	Secondary Education	Renovation and Electrification at Rongbonghat High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 100.00L,	N/A			☐		☐	
151	Secondary Education	Renovation of Staff Quarter at Kekang Adong High School under Duarbagori Constituency . (2 nd phase), 2023-2024, Amount to be paid Rs. 5.96 L,	N/A			☐		☐	
152	Secondary Education	Renovation of Staff Quarter at Malasi High School under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
153	Secondary Education	Renovation of Examination Hall at Rongbonghat High School under Duarbagori Constituency . (2 nd phase), 2023-2024, balance Amount to be paid Rs. 13.77 L,	N/A			☐		☐	
154	Secondary Education	Renovation of 2 nos. High School Building with Electrification at Sildubi High School under Bithung Rengthama Constituency, 2023-2024, Estimated Amount Rs. 36.59L,	N/A			☐		☐	
155	Secondary Education	Repairing of Menmeji High School building under Bithung Rengthama Constituency, 2023-2024,	N/A			☐		☐	
156	Secondary Education	Construction of Boundary Wall at Men Hanse High School, Diphu under Lumbajong Constituency , 2023-2024,	N/A			☐		☐	
157	Secondary Education	Construction of New School Building at Chingthur High School, under Duarbagori Constituency, 2023-2024,	N/A			☐		☐	
158	Secondary Education	Construction of New School Building at Kekang Adong High School, under Duarbagori Constituency,2023-2024	N/A			☐		☐	
159	Secondary Education	Repairing/Renovation of Balipathar Higher Secondary School Building under Sarupathar Constituency, 2023-2024,	N/A			☐		☐	
160	Secondary Education	Earth Filling at Kongjuk Athoi High School under Langpher Constituency, 2023-2024, Estimated Amount Rs. 15.96 L,	N/A			☐		☐	
161	Secondary Education	Repairing and Renovation of Rajapathar Tiniali High School building under Langpher Constituency, 2023-2024, Estimated Amount Rs. 18.93 L,	N/A			☐		☐	

162	Secondary Education	Construction of Boundary Wall at Merabheti High School under Nilip Constituency, 2023-2024, Estimated Amount Rs. 13.20 L,	N/A			☐		☐	
163	Secondary Education	Construction of Toilet at Rongmongve High School under Socheng Dhenta Constituency, 2023-2024, Estimated Amount Rs. 5.00 L,	N/A			☐		☐	
164	Secondary Education	Renovation of Sildharampur Cherakani High School under Korkanthi Constituency. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 9.80 L	N/A			☐		☐	
165	Secondary Education	Renovation of Tekelangjun High School under Korkanthi Constituency. (2 nd phase), 2023-2024, balance Amount to be paid Rs. 17.30 L,	N/A			☐		☐	
166	Secondary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti High School building No. 3 under Howraghat Constituency, 2023-2024,	N/A			☐		☐	
167	Secondary Education	Renovation of Donkachingthu High School building under Karbi Anglong, 2023-2024,	N/A			☐		☐	
168	Secondary Education	Renovation of Langlokso High School building under Karbi Anglong, 2023-2024,	N/A			☐		☐	
169	Secondary Education	Renovation of Sibnagar Ronga Pahar Milon High School building under Karbi Anglong , 2023-2024,	N/A			☐		☐	
170	Secondary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti High School building under Howraghat Constituency , 2023-2024,	N/A			☐		☐	
171	Secondary Education	Repairing of Rongplimplam High School building under Karbi Anglong, 2023-2024, Estimated Amount Rs. 4.42 L,	N/A			☐		☐	
172	Secondary Education	Construction of Boundary Wall at Mailoo Hindi High School under West Karbi Anglong, 2023-2024	N/A			☐		☐	
173	Secondary Education	Renovation of Upper Deopani High School building under Karbi Anglong, 2023-2024, Estimated Amount Rs. 15.96L,	N/A			☐		☐	
174	Secondary Education	Repairing and Renovation of School Building (2 Units) at Kongjuk Athoi High School under Langpher Constituency, 2023-2024,	N/A			☐		☐	
175	Secondary Education	Repairing and Renovation of Bahoni Adarsha High School under Langpher Constituency, 2023-2024, Estimated Amount Rs. 15.82L,	N/A			☐		☐	
176	Secondary Education	Construction of Boundary Wall with Iron Gate at Thepli Aram High School under West Karbi Anglong, 2023-2024,	N/A			☐		☐	
177	Secondary Education	Construction of Boundary Wall with Iron Gate at Rangcina High School under West Karbi Anglong, 2023-2024,	N/A			☐		☐	
178	Secondary Education	Construction of Brick Boundary Wall at Hidipi High School building back side under Karbi Anglong, 2023-2024,	N/A			☐		☐	

179	Secondary Education	Repairing /Renovation of Borjan High School under Karbi Anglong, 2023-2024, Estimated Amount Rs.10.80L,	N/A			☐		☐	
180	Secondary Education	Renovation of Class Room at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount Rs.12.73L,	N/A			☐		☐	
181	Secondary Education	Construction of Cycle Stand at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 6.84L,	N/A			☐		☐	
182	Secondary Education	Construction of Boundary Wall alongwith Iron Gate at Rongmongve High School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
183	Secondary Education	Construction of Boundary Wall at Rengbonghom H.S. School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
184	Secondary Education	Construction of Interlocking concrete Block approach road at Mohendijua High School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
185	Secondary Education	Construction of new School building (Assam Type) at Chowkihola High School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
186	Secondary Education	Construction of Boundary Wall at Chinthong Ronghang High School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
187	Secondary Education	Construction of Iron Gate at Langso Liet High School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
188	Secondary Education	Repairing/Renovation of Langso Liet High School building No.1 under Karbi Anglong, 2023-2024	N/A			☐		☐	
189	Secondary Education	Repairing/Renovation of Langso Liet High School building No.2 under Karbi Anglong, 2023-2024,	N/A			☐		☐	
190	Secondary Education	Construction of Addl. Class Room at Langso Liet High School under Karbi Anglong, 2023-2024	N/A			☐		☐	
191	Secondary Education	Tiles Flooring of Donkamokam High School building (Ground Floor), 2023-2024	N/A			☐		☐	
192	Secondary Education	Repairing and Renovation of Silonijan High School under Karbi Anglong, 2023-2024	N/A			☐		☐	
193	Secondary Education	Construction/Repairing/ Renovation of Tinglijan High School under Karbi Anglong, 2023-2024	N/A			☐		☐	
194	Secondary Education	Construction of ground floor building of MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024,	N/A			☐		☐	
195	Secondary Education	Construction of 1 st floor building for MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024,	N/A			☐		☐	
196	Secondary Education	Earth Filling for Low side of MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024,	N/A			☐		☐	
197	Secondary Education	Construction of Boundary Wall at Dengaon High School under Karbi Anglong, 2023-2024	N/A			☐		☐	

198	Secondary Education	Renovation of Dokmoka Higher Secondary School under Karbi Anglong, 2023-2024,	N/A			☐		☐	
199	Secondary Education	Renovation of Dengaon High School building under Karbi Anglong, 2023-2024,	N/A			☐		☐	
200	Secondary Education	Beautification of Exhibition stall including c.c paver block/temporary steel structure in front of existing stall under Education Department at Taralangso, Diphu’ 2023	N/A			☐		☐	
201	Secondary Education	Construction of water staging at exhibition stall at Taralangso under Education Department	N/A			☐		☐	
202	Secondary Education	Extension and Renovation of Classroom at Bhoksong High & Higher Secondary School under Duar Amla Constituency, West Karbi Anglong,	N/A			☐		☐	

Annexure-A																					
Monthly status of Fund receipt and utilization for the Year 2024-25																					
A. For Schemes: Fund Received.																					
Sl. N o.	Admin. Dept.	Name of Scheme	Implementat ion Agency	PFM S Code & SLS Code	Category CS/CSS/State/EAP etc.,	Opening Balance with CAN/SNA/Others-as applicable		Opening Balance with the District/Council/Others-as applicable		Current Year Allocation to District		Fund received in the current year		Total fund availab le for Scheme	Funds utilised till now Amount & (%in brackert		Amou nt for which UCs are pendin g at the end of previo us year	Utilisati on certifica te sumbitte d against total availabl e funds for the current year	Amount for which Ucs are pending as on date		Remar ks
						Central Scheme	State Share	Central Scheme	State Share	Centr al Sche me	Stat e Shar e	Centr al Sche me	Stat e Shar e		Centr al Sche me	Stat e Shar e			of Previo us year	of Curre nt year	
1	2	3		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Higher Education	Construction of Boundary Wall at Semson sing Engti College, Baithalangso, West Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Rs. 12,00,000.00	Nil	0%	Nil	Submitt ed	Nil	Nil	

2	Higher Education	Construction of Entrance Gate at Semson sing Engti College, Baithalangso, West Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
3	Higher Education	Construction of Teacher's Quarter at Semson sing Engti College, Baithalangso, West Karbi Anglong.	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
4	Higher Education	Construction of Boundary Wall at Howraghat College, Howraghat	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
5	Higher Education	Construction of Library Building at Kopili College, Kheroni, W/KA	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
6	Higher Education	Construction of Welcome gate at Waisong College, Hamren, W/KA	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
7	Higher Education	Construction of Water tank and interline connection at Waisong College, Hamren, West Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
8	Higher Education	Construction of Laboratory Building (Science Block) at Eastern Karbi Anglong College, Bokajan , Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	

9	Higher Education	Repairing/Renovation of Howraghat College Building (4 unit) and Girl's Common Room including Ladies and Girl's Toilet at Howraghat College, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
10	Higher Education	Construction of Main Entrance gate at Thongnokbe College, Dokmoka	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
11	Higher Education	Extension/Renovation of Eastern Karbi Anglong College Staff Quarter Building at Sarihajan, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
12	Higher Education	Construction of New Class Room(1 st Floor) of new building at Howraghat College , Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
13	Higher Education	Renovation of Professor quarter no. 3 occupied by Dr. Miss Dibyajyoti Hazarika, Asstt Professor, DGC, Diphu	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,95,000.00	Nil	Rs. 8,95,000.00	Nil	Rs. 8,95,000.00	Rs. 8,95,000.00	Nil	0%	Nil	Submitted	Nil	Nil	

14	Higher Education	Renovation of Professor quarter no. 1 occupied by Dr. Tanuja Kalita, Asstt Professor, DGC, Diphu	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,90,000.00	Nil	Rs. 8,90,000.00	Nil	Rs. 8,90,000.00	Rs. 8,90,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
15	Higher Education	Construction of Boundary Wall at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
16	Higher Education	Construction of RCC Ringwell at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 1,70,000.00	Nil	Rs. 1,70,000.00	Nil	Rs. 1,70,000.00	Rs. 1,70,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
17	Higher Education	Repairing of Senapati Tularam Memorial College, Dhansiri, K/A	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Rs. 12,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
18	Higher Education	Construction of Boys and Girls Toilet cum washroom at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Rs. 9,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
19	Higher Education	Construction of Staff Toilet at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,40,000.00	Nil	Rs. 4,40,000.00	Nil	Rs. 4,40,000.00	Rs. 4,40,000.00	Nil	0%	Nil	Submitted	Nil	Nil	

20	Higher Education	Construction of Paver Block Road from CPDMDK Road to Harlongbi-Velongbi College, Deithor, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
21	Higher Education	Construction of Multi Toilet along with water staging at Harlongbi-Velongbi College under Duar Bagori Constituency, K/Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
22	Higher Education	Construction of New Library at Harlongbi-Velongbi College under Duar Bagori Constituency, Karbi Anglong	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
23	Higher Education	Construction of Auditorium Hall at Harlongbi-Velongbi College under Duar Bagori Constituency	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
24	Higher Education	Construction of Examination Hall at Harlongbi-Velongbi College under Duar Bagori Constituency	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	

25	Higher Education	Construction of New Principal Building at Harlongbi-Velongbi College under Duar Bagori Constituency	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
26	Higher Education	Construction of Parking Lot at Harlongbi-Velongbi College under Duar Bagori Constituency	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,84,000.00	Nil	Rs. 6,84,000.00	Nil	Rs. 6,84,000.00	Rs. 6,84,000.00	Nil	0%	Nil	Submitted	Nil	Nil	
27	Higher Education	Renovation of Staff Quarter at Harlongbi-Velongbi College under Duar Bagori Constituency	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year									
Sl. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year Works/Services-Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Higher Education	Construction of Boundary Wall at Semson sing Engti College, Baithalangso, West Karbi Anglong	N/A	☐		☐		☐	
2	Higher Education	Construction of Entrance Gate at Semson sing Engti College, Baithalangso, West Karbi Anglong	N/A	☐		☐	☐	☐	
3	Higher Education	Construction of Teacher’s Quarter at Semson sing Engti College, Baithalangso, West Karbi Anglong.	N/A	☐		☐		☐	
4	Higher Education	Construction of Boundary Wall at Howraghat College, Howraghat	N/A	☐		☐		☐	
5	Higher Education	Construction of Library Building at Kopili College, Kheroni, W/KA	N/A	☐		☐		☐	
6	Higher Education	Construction of Welcome gate at Waisong College, Hamren, W/KA	N/A	☐		☐		☐	
7	Higher Education	Construction of Water tank and interline connection at Waisong College, Hamren, West Karbi Anglong	N/A	☐		☐		☐	

8	Higher Education	Construction of Laboratory Building (Science Block) at Eastern Karbi Anglong College, Bokajan , Karbi Anglong	N/A	☐		☐		☐	
9	Higher Education	Repairing/Renovation of Howraghat College Building (4 unit) and Girl's Common Room including Ladies and Girl's Toilet at Howraghat College, Karbi Anglong	N/A	☐		☐		☐	
10	Higher Education	Construction of Main Entrance gate at Thongnokbe College, Dokmoka	N/A	☐		☐		☐	
11	Higher Education	Extension/Renovation of Eastern Karbi Anglong College Staff Quarter Building at Sarihajan, Karbi Anglong	N/A	☐		☐		☐	
12	Higher Education	Construction of New Class Room(1 st Floor) of new building at Howraghat College , Karbi Anglong	N/A	☐	☐	☐		☐	
13	Higher Education	Renovation of Professor quarter no. 3 occupied by Dr. Miss Dibyajyoti Hazarika, Asstt Professor, DGC, Diphu	N/A	☐		☐		☐	
14	Higher Education	Renovation of Professor quarter no. 1 occupied by Dr. Tanuja Kalita, Asstt Professor, DGC, Diphu	N/A	☐		☐		☐	
15	Higher Education	Construction of Boundary Wall at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	N/A	☐		☐		☐	
16	Higher Education	Construction of RCC Ringwell at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	N/A	☐		☐		☐	
17	Higher Education	Repairing of Senapati Tularam Memorial College, Dhansiri, K/A	N/A	☐		☐		☐	
18	Higher Education	Construction of Boys and Girls Toilet cum washroom at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	N/A	☐		☐		☐	
19	Higher Education	Construction of Staff Toilet at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong	N/A	☐		☐		☐	
20	Higher Education	Construction of Paver Block Road from CPDMDK Road to Harlongbi-Velongbi College, Deithor, Karbi Anglong	N/A			☐		☐	
21	Higher Education	Construction of Multi Toilet along with water staging at Harlongbi-Velongbi College under Duar Bagori Constituency, K/Anglong	N/A			☐		☐	
22	Higher Education	Construction of New Library at Harlongbi-Velongbi College under Duar Bagori Constituency, Karbi Anglong	N/A			☐		☐	
23	Higher Education	Construction of Auditorium Hall at Harlongbi-Velongbi College under Duar Bagori Constituency	N/A			☐		☐	
24	Higher Education	Construction of Examination Hall at Harlongbi-Velongbi College under Duar Bagori Constituency	N/A			☐		☐	
25	Higher Education	Construction of New Principal Building at Harlongbi-Velongbi College under Duar Bagori Constituency	N/A			☐		☐	
26	Higher Education	Construction of Parking Lot at Harlongbi-Velongbi College under Duar Bagori Constituency	N/A			☐		☐	
27	Higher Education	Renovation of Staff Quarter at Harlongbi-Velongbi College under Duar Bagori Constituency	N/A			☐		☐	

4. ARCHAEOLOGY:

Annexure-A																					
Monthly status of Fund receipt and utilization for the Year 2024-25																					
A. For Schemes: Fund Received.																					
Sl. No.	Admin. Dept.	Name of Scheme	Implementat ion Agency	PFMS Code & SLS Code	Category CS/CSS/Stat e/EAP etc.,	Opening Balance with CAN/SNA/Others-as applicable		Opening Balance with the District/Council/Others-as applicable		Current Year Allocation to District		Fund received in the current year		Total fund availab le for Scheme	Funds utilised till now Amount & (%in brackert		Amou nt for which UCs are pendin g at the end of previo us year	Utilisati on certifica te sumbitte d against total availabl e funds for the current year	Amount for which Ucs are pending as on date		Remar ks
						Central Scheme	State Share	Central Scheme	State Share	Centr al Sche me	Stat e Shar e	Centr al Sche me	Stat e Shar e		Centr al Sche me	Stat e Shar e			of Previo us year	of Curre nt year	
1	2	3		4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Archaeology Department	Constructio n of Rangsina Sarpo Statue under Hamren MAC Constituenc y under West Karbi Anglong	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 35,00,000.00	Nil	Rs. 35,00,000.00	Nil	Rs. 35,00,000.00	Rs. 35,00,000.00	Nil	0%	Nil	Submitt ed	Nil	Nil	
2	Archaeology Department	Beautificati on at Arsong Phangcho Arong, Him Anglong under Hamren MAC Constituenc y under West Karbi	Karbi Anglong Autonomous Council.	Manu al	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	0%	Nil	Submitt ed	Nil	Nil	

		Anglong																			
3	Archaeology Department	Archaeological Survey work and Publication of book on Archaeology in Karbi Anglong and West Karbi Anglong.	Karbi Anglong Autonomous Council.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	0%	Nil	Submitted	Nil	Nil	

5. SOIL CONSERVATION :

Monthly Status of Fund Receipt and Utilisation for the Month of September, 2024-25

A. For Schemes: Funds Received

[illegible]

																	for the cur rent yea r			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Soil Conserv ation Departme nt, Karbi Anglong and West Karbi Anglong	WDC- PMKSY 2.0 Project	AS83- AS- Integrated Watershe d Developm ent Program me State Compone nt	CSS	Nil	Nil	Nil	Nil	212.73678	23.637	212.73678	23.637	236.3742	90%	10%	–	–	–	–	–
	Total				Nil	Nil	Nil	Nil	212.73678	23.637	212.7368	23.637	236.3742	90%	10%	Nil	Nil	Nil	Nil	Nil
1	Soil Conserv ation Departme nt, Karbi Anglong and West Karbi Anglong	State Owned Priority Developm ent (SOPD)	–	SOPD	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Total					Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
1	Soil Conserv ation Departme nt, Karbi Anglong and West Karbi Anglong	Constructi on of Revetmen t & Boulder Pitching at Pacca Ali, Bokajan under RIDF XXVIII,	–	RIDF- XXVIII 2022-23	Nil	Nil	–	–	95.00	5.00	Nil	Nil	–	Nil	Nil	Nil	–	Nil	Nil	

		2022-23 under Diphu S.C Division																		
Total					Nil	Nil	Nil	Nil	95.00	5.00	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments-of Current Year

Sl. No.	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current year	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	WDC-PMKSY 2.0	189	-	-	-	-	-	Does not arise
2		SOPD	8	100%	-	-	-	-	
3		RIDF	5	-	-	-	45%	-	
	Total		202						

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments-of Previous Years

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion.				Total	Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress				
				Less than 1 Yr.	>=1 to <3 Yrs.	>=3 to <5 Yrs.	>=5 Yrs.		100%	75-99%	50-74%	25-49%	1-25%
1	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	WDC-PMKSY 2.0	Nil	Does not arise	Does not arise	Does not arise	Does not arise	Nil	Does not arise	Does not arise	Does not arise	Does not arise	Does not arise
2		SOPD	Nil										
3		RIDF	2 Nos		yes				100%				
	Total		2 Nos	Nil		Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil

6. WOMEN & CHILD DEVELOPMENT :

Monthly status of Fund receipt and utilisation for the Month of June/Year 2024-25																		Annexure-A		
S.No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council / Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Women and Child Development	SNP(HCM)		CSS	NA	NA	56010326	NA	Nil	Nil	Nil	Nil	56010326		Nil			Nil	56010326	Payment made
3	Women and Child Development	SNP(HCM)		SS			6781936						6781936						6781936	
Total Amount of SNP(HCM)							62792262						62792262							
1	Women and Child Development	SNP(THR)		CSS	NA	NA	81457100	NA	Nil	Nil	Nil	Nil	81457100		Nil			Nil	81457100	Payment made
Total Amount of SNP(THR)							81457100						81457100							

Annexure-B

B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Women and Child Development	PMMVY	DBT to beneficiary by Govt.of India	

2				
---	--	--	--	--

Annexure-C.
Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

S.No	Admin. Dept.	Name of Scheme	Name of District	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
					100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Women & Child Development	Construction of Model AWC	Karbi Anglong	NIDA=63 Nos.,		15 nos	38 nos	10 Nos	–	–	
				RIDF=31 Nos		15 Nos	13 Nos	3 Nos	Nos)	–	
				For Schedule Caste under NIDA 6 Nos	–	2 Nos	4 Nos	–	–	–	–
2			West Karbi Anglong	NIDA=21 Nos.,	–	–	1 1 Nos	5 Nos	5 Nos	–	
				RIDF=10 Nos			6 Nos	1 Nos	3 Nos		
				For Schedule Caste under NIDA=2 Nos	–	–	–	1 Nos	–	–	–

Annexure-D
Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

S.No	Admin. Dept.	Name Of District	Name of Scheme	Total Number of Works pending as on the	Number of Years delayed for completion - as on the last date of last Financial Year-Categorise works based on the delay in completion.	Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress	Name of LAC	Remarks
------	--------------	------------------	----------------	---	--	---	-------------	---------

				last date of previous Financial Year	Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50- 74%	25- 49%	1-25%	Not started		
1	Women and Child Development	Karbi Anglong (33 Nos.)	Construction of Model Anganwai Centre	Nil						100%						17- Bokajan,18- Howraghat (ST) LAC,19- Diphu (ST) LAC	Payment Completed
2		West Karbi Anglong (11 Nos.)		Nil						100%						20- Boithalangso (ST) LAC	Payment for last installment is on process @ 10% (Balance Amount Rs 22,50,000/-

PHYSICAL AND FINANCIAL PROGRESS REPORT OF							
PRADHAN MANTRI MATRU VANDANA YOJANA (PMMVY)							
IN KARBI ANGLONG & WEST KARBI ANGLONG DISTRICT							
Sl No.	Name of the Scheme	Name of the District	Target - (April - August'2024)				Percentage
			Physical		Financial		
			Target	Achievement	Target	Achievement	
1	2	3	3	4	5	6	7

1	PRADHAN MANTRI MATRU VANDANA YOJANA (PMMVY)	Karbi Anglong	2130	1897	-	On process for DBT in PFMS	89%
		West Karbi Anglong	1044	302	-	On process for DBT in PFMS	28.92%

7. CULTURAL AFFAIRS :

ANNEXURE-C

Physical Progress of Works under SOPD-G in respect of Cultural Affairs Department, Karbi Anglong, Diphu for the year 2024-25

Sl. No.	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1.	Cultural Affairs Department, Diphu, Karbi Anglong.	Holding of Summer Camp Free Training cum Workshop on Karbi folk dance and songs for Class V to IX which was held from 15 th to 29 th July, 2024 at Rangšina Sarpo Cultural Hall, Lorulangso, Diphu.	5 Nos.	100 %	-	-	-		-	Total 5 No. of workshop to be execute during the financial year 2024-25. So far only 1 workshop has been completed.
2.		Production of CD on folk songs.	1 Nos.	-		-	-	-	-	Recording of folk songs under process
3.		Production of feature film on culture, historical, legendary etc.	1 Nos.	-	-	-	-	-	-	Under process.
4.		Publication of pamphlet on Culture.	3 Nos.	100 %	-	-	-	-	-	Total 3 No. of pamphlet on culture to be publish during the financial year 2024-25. So far only 1 pamphlet has been Published.
5.		Presentation of Rangšina Sarpo Film Award & Rangšina Sarpo Folk Artiste Award 2024.	1 Nos.	-	-	-	-	-	-	The Rangšina Sarpo Film Award function to be held during the month of December/2024.
6.		Renovation and fitting of grill & tiles at Diphu Cultural Centre office Lorulangso, Diphu, Karbi Anglong.	1 Nos.	100 %	-	-	-	-	-	Renovation Work has been completed, bill under process for payment.

7.		Renovation of Ringwell at Diphu Cultural Centre Office Lorulangso, Diphu, Karbi Anglong.	1 Nos.	100 %	-	-	-	-	-	Renovation Work has been completed, bill under process for payment.
----	--	--	--------	-------	---	---	---	---	---	---

8. FISHERY :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of August, Year 2024

Karbi Anglong

A. For Schemes: Funds received.

S. No.	Admin Dept.	Name of scheme (+Implementation Agency)	PFMS Code & SLS Code)	Category CS/CS S/ State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/Others-- as applicable		Current Year Allocation to Distict*		Fund received in the current year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMMS Y	ASKA00004614	CSS	28,66,356	3,22,657	NIL	NIL	1,42,04,145	15,94,905	1,42,04,145	15,94,905	1,57,99,050	36,73,800 (26%)	4,20,700 (26%)	1,41,22,050	16,77,000	NIL	NIL	

Annexure-c

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year 2023-24

S. No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress	
-------	--------------	----------------	--	---	--

				100%	75-99%	50-47%	25-49%	1-25%	Not Started	
1	Fishery	New Seed Rearing ponds (PMMSY)	3 Ha	2 Ha					1 Ha	
2		Construction of New Ponds (PMMSY)	10 Ha	4 Ha	2 Ha	1 Ha			3 Ha	
3		Three wheeler with ice box (PMMSY)	3 Nos						3 Nos	
4		Fish Kiosk (PMMSY)	1 Nos					1	NIL	
5		Boats & Nets for Fishers (No) (PMMSY)	1 Nos						1 Nos	
6		Livelihood support to traditional Fishers (PMMSY)	100 Nos	25%					75 Nos	
7		Inputs for fish farming (PMMSY)	10 Ha						10 Ha	

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years

S. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the state nof physical progress						
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Fishery	PMMSY (New Rearing pond)	0												
		PMMSY (New pond construction)	0												
		PMMSY (Inputs for fish farming)	0												
		Fish Kiosk	1	1				1			1				

		PMMSY (Inputs for IFS)	0												
		PMMSY (FL stocking in Wetlands)													
		PMMSY (Small Bio floc)	2	2				2		1	1				
		PMMSY (Livelihood support)	0												

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of July Year 2024

A. For Schemes: Funds received.

S. No .	Admin Dept.	Name of scheme (+Implementation Agency)	PFMS Code & SLS Code)	Category CS/CSS / State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/Others-- as applicable		Current Year Allocation to Distict*		Fund received in the current year		Total funds available for Scheme	Funds utilised- till now Amount & (%) in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMMSY	AS178	CSS	6,22,710	77,190	NA	NA	58,00,860	6,69,540	58,00,860	6,69,540	64,70,400	21,68,370 (37.4%)	2,69,430 (40.2%)	NIL	22,18,800	NIL	NIL	

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years

S. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the state of physical progress						
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Fishery	PMMSY (Fish Hatchery)	1		1			1						1	
		PMMSY (New Rearing pond)	26	23	3			26		8	1	5	10	2	
		PMMSY (New pond construction)	18	16	2			18		5		5	6	2	
		PMMSY (Inputs for fish farming)	30	28	2			30						30	
		PMMSY (Inputs for IFS)	9		9			9					9		
		PMMSY (Boat & Net)	1		1			1		1					
		PMMSY (Mini Feed mill)	1		1			1				1			
		PMMSY (FL stocking in Wetlands)	1		1			1						1	
		PMMSY (Three wheeler with ice box)	1	1				1						1	
		PMMSY (Small Bio floc)	1		1			1		1					
		PMMSY (Livelihood support to Fishers)	95	95				95						95	

9. TOWN & COUNTRY PLANNING:

Annexure-A

Monthly status of Fund receipt and Utilisation for the Month of August Year 2024 (For Karbi Anglong District)

A. For Schemes: Funds received.

Sl.No.	Admin. Dept.	Name of Schemes (+Implementation Agency)	PFMS code&SL S Code	Categories CS/CSS/ State/EAP etc.	Opening Balance with CAN/SNA/Others-as applicable.		Opening Balance with the District/Council/Others-as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total Funds available for Scheme (Rs.in Lakhs)	Funds utilised till now Amount & (% in bracket		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	DoHUA	PMAY-HFA(U) Implementing Agency : Diphu MB	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Funds are disbursed to beneficiaries by State Mission Director Office
2		PMAY-HFA(U) Implementing Agency : Diphu DA	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	Funds are disbursed to beneficiaries by State Mission Director Office

3		PMAY-HFA(U) - Langhin MB	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	All Data maintained by SMD office
4		PMAY-HFA(U) - Howraghat MB	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	All Data maintained by SMD office
5		PMAY-HFA(U) - Bokajan MB	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	All Data maintained by SMD office
6		PMAY-HFA(U) - Dokmoka MB	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	All Data maintained by SMD office
7		PMAY-HFA(U) - Bakalia MB	NA	CSS	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	All Data maintained by SMD office

B. Schemes for which no funds are received by District/ Council

Sl.No.	Adminstrative Department	Scheme Name	Reasons
1	DOHUA	PMAY HFA(U) Diphu MB	Fund release is directly controlled by State Mission Director Office
2		PMAY-HFA(U) Diphu DA	Fund release is directly controlled by State Mission Director Office
3		PMAY-HFA(U) Lamghim MB	Fund Released by SMD office
4		PMAY-HFA(U) Howraghat MB	Fund Released by SMD office
5		PMAY-HFA(U) Bokajan MB	Fund Released by SMD office
6		PMAY-HFA(U)Dokmoka MB	Fund Released by SMD office
7		PMAY-HFA(U) Bakalia MB	Fund Released by SMD office

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

Sl.No	Admin. Dept.	Name of Scheme	Actual Target	Total Number of Works pending as on the last date of previous Financial Year	No. of Years Delayed for completion-as on the last date of Financial Year-Categorise works based on the delay in completion					Progress of pending works of previous Years pendings as on the last date of Financial Year- Categorise works based on the stage of physical progress					
					Less than 1 Yr	>=1 to<3Yrs	>=3 to<5Yrs	>=5	Total	100% (Completed)	75-99% (Roof)	50-74% (Lintel)	25-49% (Foundation)	1-25% (Grounded)	Not Started
1	DOHUA	PMAY HFA (U) Diphu MB	3593	2335	2243	92	0	0	2335	1258	63	1568	189	235	280 (1st Installment Fund not received -114 Nos)
2		PMAY HFA (U) Diphu DA	304	143	19	124	0	0	143	161	0	102	26	5	10 (1st Installment Fund not received -4 Nos)
3		PMAY-HFA(U)-Langhin MB	3435	353	268	35	50	0	353	3082	23	140	20	10	160
4		PMAY-HFA(U)-Howraghat MB	678	408	259	120	29	0	408	270	25	230	50	48	55
5		PMAY-HFA(U)-Bokajan MB	0	0	0	0	0	0	0	0	0	0	0	0	0
6		PMAY-HFA(U)-Dokmoka MB	2488	471	46	200	225	0	471	2017	17	225	73	30	126
7		PMAY-HFA(U)-Bakalia MB	3973	3144	390	2754	30	0	3144	829	120	2405	204	415	0
8		Total		6854	3225	3325	334	0	6854	7617	248	4670	562	743	740

Annexure-A

Monthly status of Fund receipt and Utilisation for the Month of August Year 2024-25.

A. For Schemes: Funds received.

Sl.No.	Admin. Dept.	Name of Schemes (+Implementation Agency)	PFMS code&SL S Code	Categories CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others-as applicable.		Opening Balance with the District/Council/Others-as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total Funds available for Scheme (Rs.in Lakhs)	Funds utilised till now Amount & (%) in bracket		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T&CP DoHUA	SOPD-G	N/A	State	N/A	N/A	N/A	N/A	Nil	330.00	N/A	Nil	330.00	Nil	1.65 (50%)	Nil	Nil	Nil	Nil	19 Nos of Civil Works under progress, 38 Nos . Of schemes is completed .1st half payment made for 21 Nos. schemes in August

[illegible]

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- Of Current Year

Sl. No	Admin Dept.	Name of Scheme	Number of Works Sanctioned in the current year	Progress of Current Year works/Services- Categories number of works based on the stage of physical progress						
		SOPD-G	57 Nos	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	DoHUA	Const. of CC toping road cum earth filling at Rongchingthur in Ward No. 8, Diphu.		☐ ☐	☐		☐	☐	☐	
2		Const. of Boulder Retaining Wall at Rongbin Aklam near the residence of Mukesh Timung, Diphu		☐ ☐	☐				☐	
3		Const. of Boulder retaining at Irrigation Colony Lorulangso near Bidya Sing Lekthe residence, Diphu.		☐ ☐		☐		☐	☐	
4		Const. of open drain at Rongmongwe near the residence of Netro Terang in Ward No. 8, Diphu.		☐ ☐	☐			☐	☐	

5		Const. of Sand Gravel road from Rongnong-eh to Railway Track Kalahendle, Diphu		☐ ☐					☐	
6		Const. of Retaining Wall at Ser-Anglong snear the residence of Sri Rangke Bey in Ward No. 10, Diphu		☐ ☐	☐				☐	
7		Const. of Retaining Wall at Phandi Teron Gaon near the residence of Smt. Irhish Beypi under Manja Town		☐ ☐		☐			☐	
8		Const. of Retaining Wall at Harlongjuve under Hamren Municipal Board		☐ ☐	☐				☐	
9 A		Const. of Boulder retaining wall at Phentecho near the residence Jimmy Seb Rengma in Ward No. 12, Diphu		☐ ☐	☐			☐	☐	
9B		Const. of RCC Ring Well at Chandmari near the residence of Kenino Rengma in Ward No. 11, Diphu		☐ ☐	☐		☐		☐	
10	DoHUA	Const. of CC topping road at Rongmarjong in Ward No.3, Diphu		☐ ☐	☐				☐	
11		Const. of RCC Ring Well at Kurna Bey in Ward No. 9 near the residence of Sri Rangke Bey under Phuloni/Centre Town Committee		☐	☐		☐ ☐		☐	
12		Const. of RCC Ring Well at Ward No. 4 near the residence of Sri Daniel Terang, Diphu		☐	☐		☐ ☐		☐	
13		Const. of RCC Ring Well at Rongmonjir near the residence of Sing Ronghang, Diphu		☐			☐ ☐		☐	
14		Const. of Retaining Wall at Hamphang Bazar under Phuloni/Centre Town		☐	☐ ☐	☐			☐	

15		Const. of Boulder wall at Dhanu Basti near the residence of Hunmili Teronpi in Ward No. 8, Diphu.	☐	☐ ☐	☐				☐	
16		Const. of CC toping road at Rongmonjir near Secret Heart School in Ward No. 7, Diphu.	☐	☐ ☐					☐	
17		Const. of CC toping road at Manja Hidim Teraon via Donbosco School		☐	☐	☐ ☐			☐	
18		Earth filling with matelling road at Hojai Nalai, Manja	☐	☐ ☐	☐				☐	
19		Const. of RCC Ring Well at Amreng Ingti village, Manja		☐ ☐	☐				☐	
20	DoHUA	Const. of RCC Ring Well at Jirjar Aklam near Sarsing Kro residence in Ward No. 12, Diphu.		☐ ☐	☐				☐	
21		Const. of Foot Steps at Taradong near Shiv Mandir in Ward No. 14, Diphu.		☐ ☐	☐				☐	
22		Improvement of road with sand gravelling at Phuloni near Konglong Kro residence under Langhin Municipal Board, Langhin.		☐ ☐					☐	
23		Const. of CC Topping road at Dongkarnuk in Ward No. 9, under Dokmoka Municipal Board		☐	☐ ☐		☐		☐	
24		Const. of Market Shed at Hamphang Bazar under Phuloni/Centre Town Committee		☐	☐	☐ ☐			☐	
25		Const. of Paver Block road at Rongtharve in Ward No. 8, Diphu near the residence of Sri Monush Ronghang		☐ ☐	☐	☐			☐	
26 A		Earth filling at Phuloni Bazar under Phuloni/Centre Town Committee		☐	☐ ☐				☐	
26B		Earth filling at Phuloni Bazar under Phuloni/Centre Town Committee		☐	☐ ☐				☐	
27		Const. of Pavar Block road at Rongklirdap in Ward No. 13, Diphu near the residence of Sri Ravi Ronghang		☐ ☐	☐				☐	

28		Const. of CC topping road at Nepali Colony, in Ward No. 3, under Dokmoka Municipal Board		☐	☐ ☐		☐		☐	
29		Const. of CC toping road at Rongmarjong Mensing Tisso Village, Diphu		☐ ☐	☐				☐	
30	DoHUA	Const. of boulder retaining Wall at Rangsina village in Ward No.12, Diphu		☐ ☐					☐	
31		Const. of CC toping road at Longki Hanse Village, Diphu		☐ ☐	☐				☐	
32		Const. of RCC Ring Well at Engleng Arong near Rongker Than in Ward No. 8, Diphu		☐ ☐	☐				☐	
33		Const. of Boulder retaining Wall at Rongmirjeng, AGCC Colony near the residence of Rupsing Timung in Ward No. 13, Diphu		☐	☐	☐ ☐			☐	
34		Const. of Boulder retaining Wall at Joysing Teron Village near the residence of Sikari Hanse in Ward No. 9, Diphu		☐ ☐	☐	☐			☐	
35		Const. of Market Shed at Tarabasa under Phuloni/Centre Town Committee		☐	☐	☐ ☐			☐	
36		Const. of road at Ward No. 6 from NH-36 to Sarik Tisso village under Dokmoka Municipal Board		☐ ☐	☐			☐	☐	
37		Const. of interlocking Paver Block road including Culvert at Taralangso No.2 Baghmari, Diphu		☐ ☐	☐				☐	
38		Const. of RCC Ring Well at Matipung Rongchingrum near the residence of Andrew Teron in Ward No. 3, Diphu		☐	☐ ☐				☐	
39		Const. of RCC Ring Well at Rongmonjir Village near the residence of Olip Terang in Ward No. 7, Diphu.		☐	☐	☐ ☐			☐	
40	DoHUA	Const. of Cattle bridge at entry gate of T&CP office campus with side drain and Pavers Block of T&CP office campus		☐	☐	☐ ☐			☐	

41		Partition of Chowkidar Room at ground floor office building of T&CP office near garage.		☐	☐ ☐				☐	
42		Const. of Retaining Wall at Rongmonjir in Ward No. 7, Diphu near the residence of Sri Dilip Sing Bey		☐ ☐		☐			☐	
43		Const. of RCC Ring Well at Rongpirbi near the residence of Nelson Taro in Ward No. 11, Diphu		☐ ☐	☐				☐	
44		Const. of Culvert at Udharjan Tinia ali near the residence of Longbi Tisso under Phuloni/Centre Town Committee		☐ ☐	☐				☐	
45		Const. of RCC Ring Well at Beltola near the residence of Bimol Kro in Ward No. 8, Diphu		☐ ☐				☐	☐	
46		Land development with earth filling at Chapong Khorsing Kro village Play Ground under Phuloni/Centre Town				☐ ☐		☐	☐	
47		Const. of RCC Ring Well at Mon Timung(Man Timung) village near the residence of Sonjeeb Timung under Howraghat Municipal Board					☐ ☐		☐	
48		Const. of RCC Ring Well at Chandmari village near the reisdence of Angthik Ronghang under Diphu Municipal Board		☐ ☐					☐	
49		Const. of Boulder Retaining Wall at Hedilangso near the residence of D. Kro in Ward No. 13, Diphu.		☐ ☐		☐			☐	
50	DoHUA	Const. of CC toping road at Hori Taro Village near S.B. Church, Dokmoka in Ward No. 6, Dokmoka		☐ ☐			☐		☐	
51		Const. of RCC Ring Well at Loringthepi near the residence of Kakre Terang, SGB under Phulon/Centre Town.			☐ ☐				☐	
52		Const. of Retaining Wall at Sodar Engti in Ward No. 9, Diphu		☐ ☐		☐			☐	
53		Const. of RCC Ring Well at Beltola near the residence of Robinson Kro, Diphu		☐ ☐					☐	

54		Const. of Retaining Wall at Housing Board near the residence of Rongmon Teron in Ward No. 6, Diphu.		☐ ☐					☐	
55		Const. of Retaining Wall at Rongmonjir near Langtuk Killing residence in Ward No. 7, Diphu		☐ ☐		☐			☐	
56		Const. of CC toping road at Rongsamphri near Rongker Than in Ward No. 3, Diphu					☐ ☐		☐	
57		Const. of RCC Ring Well at Lorulangso near the residence of Basapi Ronghangpi, Diphu.					☐ ☐		☐	

Status Report of PMAY-HFA (Urban), Karbi Anglong and West Karbi Anglong

SL No.	Name of ULB	Initial Target of Beneficiaries	No of Rejected OR Curtailment Beneficiaries approved by DLPSC	Final No of Beneficiaries	1st installment Received Beneficiaries	2nd installment Received Beneficiaries	No of Completed House	Percentage Completion as per target beneficiary	Percentage Completion as per 2nd Installment received
East Karbi Anglong									
1	DIPHU MB	3771	178	3593	3483	2092	1258	35.01	60.13
2	DIPHU Dev. Authority	309	5	304	300	213	161	53.00	76.00
3	LANGHIN MB	3435	0	3435	3421	3309	3085	89.81	93.23
	HOWRAGHAT MB	678	0	678	662	415	271	39.97	65.30
4	BOKAJAN MB	213	171	42	42	42	42	100.00	100.00
5	DOKMOKA MB	2529	41	2488	2403	2069	2017	81.07	97.49
6	BAKALIA MB	4008	35	3973	3639	3053	829	20.86	27.15 (2196 Nos 2nd instalment received on 24 May 2024)
8	TOTAL (A)	14943	430	14513	13950	11193	7663	52.80	68.46
West Karbi Anglong									

9	HAMREN	721	25	696	695	552	427	61.35	77.36
10	DONKAMOKAM	451	20	431	431	251	180	41.76	71.71
11	BOITHALANGSO	573	20	553	553	188	184	33.27	97.87
12	TOTAL(B)	1745	65	1680	1679	991	791	47.08	79.82
13	Total District Status (A+B) East and West Karbi Anglong	16688	495	16193	15629	12184	8454	52.21	69.39

10. HANDLOOM & TEXTILES :

Annexure-B

B. Schemes for which no fund are received by the District/Council:

Sl No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Handloom & Textiles Department	Swarnirbhar Naari	Direct Bank transfer of Rs. 57,84,220.00 to beneficiary account by the state government	1. State flagship scheme implemented by Directorate of Handloom & Textiles, Assam, Guwahati 2. Total 13,736 weavers applied for registration under this portal from which 13,316 nos. of weavers were verified and approved by the department. 3.Total 2174 nos of Product is available in the stock at Karbi Anglong District out of 16,782 Nos. of Product already sale through the Directorate of Handloom & Textiles & by the Office of the Handloom & Textiles, KAAC,Diphu.

Annexure-C

Physical progress of works under different Schemes/Programmes/Projects across Departments of current year

Sl No.	Admin. Dept.	Name of Scheme (SOPD)	Number of works Sanctioned in the current year	Progress of current year works/Service-categorize number of work based on the stage of physical progress					
				100 %	75-99%	50-74%	25-49%	1-25%	Not started
1		Spillover Liabilities for the year 2022-23 Construction of Joint Director, H&T (Hills), Diphu office building (G+2)	1	--	75-99%	--	--	--	
2		Construction of office building including internal electrification work & construction of Common Toilet at HTC, H&T, Phuloni (Phase-I)	1	--	--	--	--	1-25 %	

3	Handloom & textiles	Construction of Boundary brick wall at WESU, H&T Bakalia	1	--	75-99%	--	--	--	
4		Construction of Traditional Weavers Training Hall at Bakalia Play ground	1	--	--	50-74%	--	--	
5		Construction of Common Toilet & Renovation including internal electrification of HTC, H&T at Hamren	1	--	--	--	--	1-25 %	
6		Construction of Weavers workshed at Bithung Rengthama, Rajpur, Langpher MAC, Lumbajong MAC, Kangkijan, Langpher MAC, Eragaon, Langpher MAC, Hawraghat, Langhin, Hamren, Baithalangso,	11 Nos.	--	--	--	--	1-25%	
7		Extention of Departmental Exhibition stall at KPH, Taralangso	1	--	--	50-74%	--	--	
8		Renovation & Repairing of Departmental Exhibition Stall at KPH, Taralangso	1	--	--	50-74%	--	--	
9		Renovation of Kohora Guest House	1	--	--	50-74%	--	--	
10		Decoration and furniture of sale Emporium at Assistant Director office campus, Diphu	1	--	--	--	25-49%	--	

Annexure-D

Physical progress of works under different Schemes/Programmes/Projects across Departments of previous years

Sl No.	Admin. Department	Name of scheme	Total Number of works pending as on the last date of previous Financial Year	Number of years delayed for completion as on the last date of last year-categorize works based on the delay in completion					progress of pending works of previous year Pending as on the last date of last year-categorise works based on the stage of physical progress					
				Less than 1 year	>=1 to <3 yrs	>=3to<5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1		Construction of Joint Director New office building	1		1-3 yrs					75-99%				
2		Production cum Training Centre Murap	0		1-3 yrs				100%					
3		Construction of new office building at WESU Bakalia	0		1-3 yrs				100 %					
4		Construction of Boundary brick wall at HTC, Phuloni	0		1-3 yrs				100 %					

5	Handloom & Textiles Department	Extension of departmental stall at Taralangso	0		1-3 yrs				100 %					
6		Construction of common Toilet, Latrin & bathroom with water staging at Hon’ble E.M i/c qtr. KAAC VIP Colony, Diphu	0		1-3 yrs				100 %					
7		Campus leveling and with wash at Superintendent office, Bokajan	0		1-3 yrs				100 %					
8		Renovation of sale Emporium at AD campus	0		1-3 yrs				100 %					
9		Construction of individual workshed	0		1-3 yrs				100 %					

11. TOURISM :

Annexure-A

Monthly status of Fund receipt for the Month of **September Year 2024**

A. For Schemes: Funds received.

No	Admin Dept	Name of Scheme (Implementation agency)	FMS Code & LS Code	Category S/CSS / State/ AP etc.	Opening balance with CNA/SNA/ther- as applicable		Opening Balance with the District/Council/thers—as applicable		Current Year Allocation to District		Fund received the current year		Total funds available for scheme	Funds Utilised- All now Amount (% in bracket)		Amount for which Cs are pending at the end of previous year	Utilisation certificate submitted against available funds for the current year	Amount for which Cs are pending as on date		Remarks
					Central share	State share	Central share	State share	Central share	State share	Central share	State share		Central share	State share			Previous year	Current year	
									0		0		0	\$5	\$	7	\$	0	0	
	Tourism	Dev. of Diphu Town Lake for Recreation (Tourism Department)		CSS	Nil	Nil	Nil	Nil	779.95 L	Nil	779.95 L	Nil	1600.00L	48.7%	Nil	Nil	Nil	Nil	Nil	Nil

Annexure-C

Physical Progress of Works under different Schemes/Programs /Projects across Departments- of Current Year 2024-25

S.No	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current	Progress of Current Year works/ Services- Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started

			year						
1	Tourism	Construction of Assam Type Kitchen Hall at Diphu Tourist Lodge.	1 (One)		75-99%				
2	Tourism	Construction of Mass Dining Shed with Toilet facility at Diphu Tourist Lodge, Diphu.	1 (One)		75-99%				
3	Tourism	Construction of Karbi Traditional Hut (Hemtun) at Diphu Tourist Lodge, Diphu.	1 (One)			50-74%			
4	Tourism	Renovation & Modernization of Bathroom at Diphu Tourist Lodge, Diphu.	1 (One)	100%					
5	Tourism	Construction of Drainage system at Diphu Tourist Lodge Complex.	1 (One)			50-74%			
6	Tourism	Construction of Deep Tubewell at Diphu Tourist Lodge, Diphu.	1 (One)				25-49%		
7	Tourism	Construction of Roadside Amenity Centre at Arboretum, Diphu-Lumding Road, Karbi Anglong.	1 (One)				25-49%		
8	Tourism	Construction Pay & Use Toilet at Langvoku, Karbi Anglong.	1 (One)				25-49%		
9	Tourism	Minor repairing of Tourist Lodge at Deopani, Karbi Anglong.	1 (One)				25-49%		
10	Tourism	Construction of Public Toilet at Sokphe-eh Aklam Lokhimon Ashram, Dolamara.	1 (One)				25-49%		
11	Tourism	Minor repairing of Silonijan Tourist Lodge, Silonijan, Karbi Anglong.	1 (One)				25-49%		
12	Tourism	Construction of Approach road at Klopplar Waterfall, Karbi Anglong (Ph-2).	1 (One)				25-49%		
13	Tourism	Constructions of Apron drain at Dokmoka Tourist Lodge, Dokmoka, Karbi Anglong.	1 (One)				25-49%		
14	Tourism	Dev. of Diphu Town Lake for Recreation under KAATC Package	1 (One)		75-99%				

12. WATER RESOURCES :

Annexure -A

Monthly Status of Fund receipt and utilisation for the month of September year 2024

A. For Schemes: Funds received.

Sl. No	Administrative Department	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CNA/SNA/Others - as applicable		Opening Balance with the District/Council / Others - as applicable		Current Year Allocation to the District		Fund recieved in the current Year		Total Fund Available for the scheme	Fund Utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date	
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	Water Resources	Construction of ring bund from Haldikrung to Namtaradubi on L/B of river Kopili in West Karbi Anglong district.	-	CSS	1425L	75L	-	-	-	-	-	-	1500 L	482.089 L	12.687 L	-	494.776 L	-	-
2		Protection of Barpathar Shyam Gaon area from the erosion of L/B of river Dhansiri in Karbi Anglong District.	-	State	-	400L	-	-	-	-	-	-	400 L	-	252.33525L	-	252.33525 L	-	-
3		Construction of new embankment from Dokmoka bridge to Cherakani bridge including anti-erosion measures along R/B of river Dikrut in karbi anglong	-	CSS	1045L	55L	-	-	-	-	-	-	1100 L	-	-	-	-	-	-

		district.																
--	--	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Annexure -B																		
B. Schemes for which no funds are recieved by the District/ Council																		
Sl. No	Administrative Department	Name of Scheme											Reasons	Remarks if any				
1	Water Resources	Construction of ring bund from Haldikrung to Namtaradubi on L/B of river Kopili in West Karbi Anglong district.(under RIDF-XXVII) Esttd. Amt. Rs. 1500.00L)											on going works	36% fund received				
2		Protection of Barpathar Shyam Gaon area from the erosion of L/B of river Dhansiri in Karbi Anglong District.(under SOPD-FDR) Esttd. Amt. Rs. 400.00L)											Completed	70% fund received				
3		Construction of new embankment from Dokmoka bridge to Cherakani bridge including anti-erosion measures along R/B of river Dikrut in karbi anglong district.(under RIDF-XXIX) Esttd. Amt. Rs. 1100.00L)											on going works					
4		Protection of Matikhula Bengali gaon near Public Smashanghat from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24											on going works	46% fund received				
5		Protection of Cremation ground, Kongjuk Athoi from the erosion of river Therilangso in Karbi Anglong dist. for the year 2023-24											Completed					
6		Protection of Patradisa area from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24											on going works	38% fund received				
7		Protection of near Raju Timung residence, Dengaon from the erosion of river Hurnat in Karbi Anglong dist. for the year 2023-24											on going works					

8	Protection of Sum Terang village at Dengaon from the erosion of river Harina in Karbi Anglong dist. for the year 2023-24	on going works	41% fund received
10	Construction of Flood wall at Rongsamphri village near Tingkreng Rongpi & Mukut Mithi redidence from the erosion of river Diphu in Karbi Anglong Dist. for the year 2023-24	on going works	
11	Protection of Majgaon Village at lower Mohendijua from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24	on going works	38% fund received
12	Protection of Bhitor Kalioni No.1 from the erosion of river Kalioni in Karbi Anglong dist. for the year 2023-24	on going works	41% fund received
13	Protection of Manja weekly market area from the erosion of river Jamuna in Karbi Anglong District for the year 2023-24 Ph-1	Completed	78% fund received
14	Protection of Bamrui Singnot Tokbi village area from the erosion of river Jamuna in Karbi Anglong District for the year 2023-24 Ph-1	Completed	64% fund received
15	Construction of flood wall from Rongjangphong village to near Diphu JNV road in Karbi Anglong Dist. for the year 2023-24. PH-1	on going works	17% fund recived
16	Immediate measures to restore at Pub-Gojalipar area from devastation of river Jamuna in Karbi Anglong Dist.for the year 2023-24	completed	50% fund received
17	Immediate measures to restore at Rongkimi area from devastation of river Dikharu in Karbi Anglong Dist.for the year 2023-24	Completed	50% fund received
18	Immediate measures to restore at Nihang Engti area from devastation of river Dikharu in Karbi Anglong Dist.for the year 2023-24	Completed	
19	Immediate measures to restore at Modertuli area from devastation of river Dikharu in Karbi Anglong Dist.for the year 2023-24	Completed	
20	Construction of Flood Wall at Dengkimo Aklam, Centre from the erosion of river Dekoi in K/A dist. for the year 2023-24 Ph-1	Completed	53% fund received
21	Construction of Flood Wall at Udharjan Dengjir aklam from the erosion of river Dekoi in K/A dist. for the year 2023-24	Completed	33% fund received
22	Protection of Borlangpher area from the erosion of river Borlangpher in Karbi Anglong dist. for the year 2023-24	on going works	42% fund received
23	Protection of Mistribali Cremation ground from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24	Completed	35% fund received

24		Protection of Gulab Lahkar residence from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24	Completed	
25		Construction of new Water Resources Inspection Bungalow (IB) at Okreng in K/Anglong dist. for the year 2023-24	on going works	

Annexure -C

Physical progress of Works under different Schemes/Programmes/Projects across Departments - of Current Year

Sl. No	Administrative Department	Name of Scheme	Number of Works sanctioned in the current year	Progress of Current Year works/Services - Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Water Resources	Protection of Rongsamphri Village up-stream at Diphu from the erosion of river Diphu in Karbi Anglong dist. for the year 2024-25.	27	0	0	0	0	0	1	Tender floated
2		Construction of flood wall at Rongtheang-B from the erosion of river Shatunala in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
3		Protection of Hidisajir near Tower area from the erosion of river Diphu in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
4		Protection of Cremation ground at Rongpongpathar from the erosion of river Jamuna in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
5		Construction of boulder pitching near RCC Bridge at Modertuli from the erosion of river Dighalpani in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated

6		Construction of boulder pitching at Kelai Rongpi gaon from the erosion of river Dikrut in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
7		Construction of boulder pitching at Sarthe Timung Arong, Bakalia from the erosion of river Longsekjan in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
8		Construction of boulder pitching near PWD Bridge, Bakalia from the erosion of river Tikoklangso in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
9	Water Resources	Immediate measures to restore at Bamrui area from devastation of river Jamuna in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
10		Construction of Flood wall at Sangma Terang gaon from the erosion of river Dekoi in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
11		Construction of boulder pitching at Langhut Tokbi gaon from the erosion of river Marjong in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
12		Construction of boulder pitching at Kathilangso, Diphu near Raju Tisso residence from the erosion of river Chiphongsajir in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
13		Exhibition stall at Karbi people Hall (KPH) at Taralangso.		0	0	0	0	0	1	Tender floated
14		Immediate measures to restore at Singh ghat Koch gaon area from devastation of river Dhansiri in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
15		Immediate measures to restore at Tinglijan pobin Momin suk from devastation of river Dhansiri in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated

16		Immediate measures to restore at Do-Mile Sochan Ghat area from devastation of river Dhansiri in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
17		Immediate measures to restore at Ghariyaldubi area from devastation of river Dhansiri in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
18		Protection of Cherakani amtol from the erosion of river Dighalpani in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
19		Immediate measures to restore at Cherakani amtol area from devastation of river Dighalpani in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
20	Water Resources	Immediate measures to restore at Jamuna gaon from devastation of river Jamuna in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
21		Immediate measures to restore at Okreng Dighalpani from devastation of river Dighalpani in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
22		Immediate measures to restore at Triganga from devastation of river Jamuna in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
23		Immediate measures to restore at Gozalipar area from devastation of river Jamuna in Karbi Anglong District for the year 2024-25.		0	0	0	0	0	1	Tender floated
24		Construction of flood wall at Rongbang Timung gaon near Rongker than at 5th mile from the erosion of river Chutianala in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
25		Anti-erosion measures at Harsing Engleng residence to T&T Complex from the erosion of river Harina in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated

26		Construction of boulder pitching at Baliram Terang village from the erosion of river Lorulangso in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
27		Construction of Boulder pitching at Lorulangso river near Babu Bey residence at Harlongbi village in Karbi Anglong dist. for the year 2024-25.		0	0	0	0	0	1	Tender floated
				0	0	0	0	0	27	

Annexure -D

Physical progress of Works under different Schemes/Programmes/Projects across Departments - of Previous Years

Sl. No	Administrative Department	Name of Scheme	Total number of Works pending as on the last date of previous financial year	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise number of works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year - Categorise number of works based on the stage of physical progress					
				Less than 1 year	>=1 to <3 years	>=3 to <5 years	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	Water Resources	Protection of Matikhula Bengali gaon near Public Smashanghat from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24	12	1	0	0	0		0	1	0	0	0	0
2		Protection of Patradisa area from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24		1	0	0	0		0	0	0	1	0	0
3		Protection of near Raju Timung residence, Dengaon from the erosion of river Hurnat in Karbi Anglong dist. for the year 2023-24		1	0	0	0		0	0	0	1	0	0
4		Protection of Sum Terang village at Dengaon from the erosion of river Harina in Karbi Anglong dist. for the year 2023-24		1	0	0	0		0	0	1	0	0	0

5	Water Resources	Construction of Flood wall at Rongsamphri village near Tingkreng Rongpi & Mukut Mithi redidence from the erosion of river Diphu in Karbi Anglong Dist. for the year 2023-24	1	0	0	0		0	0	0	0	0	1
6		Protection of Majgaon Village at lower Mohendijua from the erosion of river Jamuna in Karbi Anglong dist. for the year 2023-24	1	0	0	0		0	0	0	1	0	0
7		Protection of Bhitor Kalioni No.1 from the erosion of river Kalioni in Karbi Anglong dist. for the year 2023-24	1	0	0	0		0	0	0	1	0	0
8		Construction of flood wall from Rongjangphong village to near Diphu JNV road in Karbi Anglong Dist. for the year 2023-24. PH-1	1	0	0	0		0	0	1	0	0	0
9		Protection of Borlangpher area from the erosion of river Borlangpher in Karbi Anglong dist. for the year 2023-24	1	0	0	0		0	0	0	1	0	0
10		Construction of new Water Resources Inspection Bungalow (IB) at Okreng in K/Anglong dist. for the year 2023-24	1	0	0	0		0	0	0	0	1	0
11		Construction of ring bund from Haldikrung to Namtaradubi on L/B of river Kopili in West Karbi Anglong district.(under RIDF-XXVII) Esttd. Amt. Rs. 1500.00L)	0	1	0	0		0	1	0	0	0	0
12		Construction of new embankment from Dokmoka bridge to Cherakani bridge including anti-erosion measures along R/B of river Dikrut in karbi anglong district.(under RIDF-XXIX) Esttd. Amt. Rs. 1100.00L)	1	0	0	0		0	0	0	0	1	0
			11	1	0	0		0	2	2	5	2	1

Annexure -A

Monthly Status of Fund receipt and utilisation for the month of August' 2024

Physical progress of Works under different Schemes/Programmes/Projects across Departments - **of Current Year**

Sl. No	Administrative Department	Name of Scheme (Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/EAP etc.	Opening Balance with CNA/SNA/Others - as applicable		Opening Balance with the District/Council/ Others - as applicable		Current Year Allocation to the District		Fund received in the Current Year		Total Fund Available for the scheme	Fund Utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	Water Resources	Protection of Kollonga area from the erosion of river Kollonga in West Karbi Anglong district.	-	State	-	340.00 L	-	-	-	-	-	148.00 L	340.00 L	-	148.00 L (43%)	0	148.00L	0	0	
2		Construction of embankment from Phangtengprang area to Japan Hanse Village along L/B of river Kopili in West Karbi Anglong District.	-	State	-	1602.00 L	-	-	-	-	-	0	1602.00 L	-	0(0%)	0	0	0	0	
3		Construction of embankment from Bi- Inghoi area to Chomkan area along L/B of river Kollonga in West Karbi	-	State	-	393.00L	-	-	-	-	-	0	393.00L	-	0(0%)	0	0	0	0	

		Anglong District.																		
4		Construction of Embankment from Mugasong L.P. School Area via Bithung Rengthama village to near Kollonga Mukh Bridge L/B of river Kopilli in West Karbi Anglong district.	-	State	-	1300.00 L	-	-	-	-	-	0	1300.00 L	-	0(0%)	0	0	0	0	
5		Construction of embankment on left bank of river Kopili in West Karbi Anglong (ph-I)	-	CSS	475.00L	25.00L	-	-	-	-	257.247 L	0	500.00L	257.247 L(51%)	0(0%)	0	257.247L	0	0	
6		Construction of embankment on both banks of river Deranala (river Kopili) from Menmeji to Deramukh in West Karbi Anglong District.	-	CSS	1330.00 L	70.00L	-	-	-	-	0	0	1400.00 L	0(0%)	0(0%)	0	0	0	0	
7		Anti Erosion measure to protect Baligaon near Mugasong L. P. School from the erosion of river Kopili in West	-	CSS	270.00L	30.00L	-	-	-	-	0	0	300.00L	0(0%)	0(0%)	0	0	0	0	

		Karbi Anglong District.																		
8		Anti Erosion measure to protect Japan Hanse Village from the erosion of river Kopili in West Karbi Anglong District.	-	CSS	315.00L	35.00L	-	-	-	-	0	0	350.00L	0(0%)	0(0%)	0	0	0	0	
9		Protection of land erosion at Harlongso area near Jengkha in West Karbi Anglong District.	-	CSS	135.00L	15.00L	-	-	-	-	0	0	150.00L	0(0%)	0(0%)	0	0	0	0	

Annexure -B

B. Schemes for which no funds are received by the District/Council

Sl. No	Administrative Department	Name of Scheme	Reasons	Remarks if any
1	Water Resources	Construction of embankment on left bank of river Kopili in West Karbi Anglong (ph-I)	Demand for release of fund not process.	51% fund received.
2		Construction of embankment from Phangtengprang area to Japan Hanse Village along L/B of river Kopili in West Karbi Anglong District.	Demand for release of fund not process.	

3	Construction of embankment from Bi- Inghoi area to Chomkan area along L/B of river Kollonga in West Karbi Anglong District.	Demand for release of fund not process.	
4	Construction of Embankment from Mugasong L.P. School Area via Bithung Rengthama village to near Kollonga Mukh Bridge L/B of river Kopilli in West Karbi Anglong district.	Demand for release of fund not process.	
5	Protection of Kollonga area from the erosion of river Kollonga in West Karbi Anglong District.	Work Completed. Demand for release of fund not process.	50% Fund received
6	Construction of embankment on both banks of river Deranala (river Kopili) from Menmeji to Deramukh in West Karbi Anglong District.	Work not started yet.	
7	Anti Erosion measure to protect Baligaon near Mugasong L. P. School from the erosion of river Kopili in West Karbi Anglong District.	Work not started yet.	
8	Anti Erosion measure to protect Japan Hanse Village from the erosion of river Kopili in West Karbi Anglong District.	Work not started yet.	
9	Protection of land erosion at Harlongso area near Jengkha in West Karbi Anglong District.	Work not started yet.	
10	Immediate measure to restore breach like damages of dyke from Taradubi market to bilokso area along the left bank of river kopili in West karbi Anglong District (SDRF) (Year 2019-20).	Due to change of district and DDO code and also due to expiration of AA, new AA in favour of DC, Hamren has been sought.	

11	Immediate measure to restore Kharupindha area, Baithalangso LAC from the devastation of river Karbi Langpi in West Karbi Anglong district for the year 2020-21.(SDRF).	Do	
12	Immediate measure to restore Goroimari area, Baithalangso LAC from the devastation of river Kopili in West Karbi Anglong district for the year 2020-21(SDRF).	Do	

Annexure -D

Physical progress of Works under different Schemes/Programmes/Projects across Departments - of Previous Years

Sl. No	Administrative Department	Name of Scheme	Total number of Works pending as on the last date of previous financial year	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise number of works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year - Categorise number of works based on the stage of physical progress				
				Less than 1 year	>=1 to <3 years	>=3 to <5 years	>=5	Total	75-99%	50-74%	25-49%	1-25%	Not Started
1	Water Resources	Construction of embankment from Phangtengprang area to Japan Hanse Village along L/B of river Kopili in West Karbi Anglong District.	8	5	3	0	0	8	2	2	0	0	4
2		Construction of embankment from Bi- Inghoi area to Chomkan area along L/B of river Kollonga in West Karbi Anglong District.											
3		Construction of Embankment from Mugasong L.P. School Area via Bithung Rengthama village to near Kollonga Mukh Bridge L/B of river Kopilli in West Karbi Anglong district.											
4		Construction of embankment on both banks of river Deranala (river Kopili) from Menmeji to Deramukh in West Karbi Anglong District.											
5		Anti Erosion measure to protect Baligaon near Mugasong L. P. School from the erosion of river Kopili in West Karbi Anglong District.											

6		Anti Erosion measure to protect Japan Hanse Village from the erosion of river Kopili in West Karbi Anglong District.																		
7		Protection of land erosion at Harlongso area near Jengkha in West Karbi Anglong District.																		
8		Construction of embankment on left bank of river Kopili in West Karbi Anglong (ph-I)																		

13. INFORMATION AND PUBLIC RELATIONS :

First and Second half status of Fund receipt and utilisation for the Year 2023-24

A. For Schemes: Funds received.

Annexure-A

S.N o	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/EAP etc.	Opening Balance With CNA /SNA/Others-- as applicable.		Opening Balance with the District/Council/ Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	INFORMATION AND PUBLIC RELATIONS	Extension of retaining wall of DDIPR(Hills), Diphu		SOPD						49.00 Lakh			37.90 Lakh		90%	NIL	NIL	NIL	NIL	Under process for balance amount
2		Renovation with tiles flooring of SDIPRO,Hamren		SOPD																
3		Maintenance of FLS in Diphu & Hamren Town		SOPD																

Sl.No		Admin.Dept.		Name of Scheme		Number of Works sanctioned in the current Year			Progress of Current Year works / Services- Categorise number ofworks based on the stage of physical progress												
									100%	75-99%		50-74%		25-49%		1-25%		Not started			
1		2		3		4			5	6		7		8		9		10		11	
1		Legal Metrology Department		SOPD		5			NIL	NIL		NIL		NIL		5		NIL			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	
1	Legal Metrology	SOPD	NIL	NIL	NIL	NIL	NIL	NIL	NIL	33 Lakh	NIL	33 Lakh	33 lakh	NIL	NIL	NIL	NIL	NIL	NIL		

Annexure-C

15. PANCHAYAT AND RURAL DEVELOPMENT DEPARTMENT :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of September, 2024 for Financial Year 2024-25

Sl. No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/EAP etc.	Opening Balance With CNA /SNA/Others- as applicable		Opening Balance with the District/Council/ Others-- as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

		SOPD	NIL	NIL	NIL	NIL	NIL	NIL	NIL	540 lakh s	NIL	540 lakhs	540 lakhs	NIL	160.395 lakhs (29.70%)	NIL	NIL	NIL	NIL	
--	--	------	-----	-----	-----	-----	-----	-----	-----	---------------	-----	-----------	-----------	-----	-------------------------------	-----	-----	-----	-----	--

Sl.No.	Admin Dept. Panchayat & Rural Development	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number ofworks based on the stage of physical progress																
				100%	75-99%	50-74%	25-49%	1-25%	Not started											
1	2	3	4	5	6	7	8	9	10	11										
1	Panchayat and Rural Development	SOPD	35	1	NIL	NIL	NIL	34	NIL											
		15 th FC	95	95	NIL	NIL	NIL	NIL	NIL											
		15 th FC	NIL	CSS	NIL	NIL	NIL	NIL	1567 lakhs	NIL	1567 lakhs	NIL	1567 lakhs	872 .00 lakhs (55.65%)	NIL	NIL	NIL	NIL	NIL	

Annexure-C Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year 2024-25

1

Panchayat & Rural Development

16. ANIMAL HUSBANDRY & VETERINARY :

Annexure-A

A. For Schemes : Funds received.

Sl. No.	Admin. Deptt.	Name of Scheme. (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance with CAN /SNA/Others- as applicable.	Opening Balance with the District/Council/Others --as applicable	Current Year Allocation to District*	Fund receive in the current Year	Total funds available for scheme	Utilisation Certificate submitted against	Amoun for which UCs are pending as on date.
---------	---------------	--	----------------------	----------------------------------	--	--	--------------------------------------	----------------------------------	----------------------------------	---	---

					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		total available funds for the current year	Of previous year	Of Current Year
1	2	3	4	5	6	7	8	9	10	11	12	13	14	18	19	20
1	A. H. & Vety. Department	MoS	NIL	CSS	NIL	NIL	NIL	NIL	225 Lakh	NIL	225 Lakh	NIL	450 Lakh	225 Lakh	NIL	NIL

Annexure-C

Sl. No.	Administrative Department	Name of Scheme SOPD (implemented under)	No. of Works sanctioned in the Current Year	Progress of Current Year works / Services-Categorise number of works based on the stage of Physical Progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	A. H. & Vety. Department	1. Sub-Divisional A. H. & Vety. Officer, Diphu.	11 nos.	Nil	Nil	11 Nos	Nil	Nil	Nil
		2. Sub-Divisional A. H. & Vety. Officer, Hamren.	7 nos.	Nil	Nil	7 Nos.	Nil	Nil	Nil
		3. Officer-in charge, ICDP, Manja.	5 nos.	Nil	Nil	5 Nos	Nil	Nil	Nil
		4. Dy. Director, Buffalo Breeding Project, Manja.	4 nos.	Nil	Nil	4 nos.	Nil	Nil	Nil
		5. Manager, Cattle Demonstration Farm, Manja.	6 nos.	Nil	Nil	6 nos.	Nil	Nil	Nil
		6. Manager, Govt. Pig cum Poultry Farm, Diphu.	5 nos.	Nil	Nil	5 nos.	Nil	Nil	Nil
		7. Manager, Govt. Feed Mixing Plant, Diphu.	2 nos.	Nil	Nil	2 nos.	Nil	Nil	Nil
		8. Manager, Sheep & Goat Breeding Farm, Silonijan.	0 nos.	Nil	Nil	Nil	Nil	Nil	Nil
		9. Manager, Duck Breeding Farm cum Demo. Unit, Phuloni.	1 nos.	Nil	Nil	1 nos.	Nil	Nil	Nil
		10. Manager, Pork Production Centre cum Pig Breeding Farm, Donkamukam.	2 nos.	Nil	Nil	2 nos.	Nil	Nil	Nil

		11. Manager, Govt. Poultry Farm, Hamren.	0 nos.	Nil	Nil	Nil	Nil	Nil	Nil
		12. Manager, Fodder Demonstration Farm, Manja.	1 nos.	Nil	Nil	1 nos.	Nil	Nil	Nil

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Previous Years

Sl. No.	Admin. Deptt.	Name of Scheme	Total number of Works pending as on the last date of previous Financial Year	Numbers of Years delayed for completion – as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of Previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical Progress						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	A. H. & Vety. Deptt.	Mos	17 Nos.	NIL	17 Nos.	NIL	NIL	17 Nos.	0%	0%	17 Nos.	0%	0%	Nil	Escalation of price rate

17. IRRIGATION :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of August '2024.

A. For Schemes : Funds received.

Sl. No .	Admin. Deptt.	Name of Schemes	PFMS Code & SLS Code	Category CS/CSS/State / EAP etc.	Opening Balance With CAN/ SNA/ Others- as applicable.		Opening Balance with the District/Council / Others- as applicable.		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

1	Engineer cum CHD, Irrigation, KAAC, Diphu	Construction of new boulder Retaining Wall.	-						Not started	Tender is under process and work has not started.
2		Office Renovation, Longsokangthu Sub-Div.	-						Not started	
3		Imp. Of Langjen Daujingphong IS	-						Not started	
4		Imp. Of Phongronglanso IS	-						Not started	
5		Imp. Of Jilangso IS	-						Not started	
6		Imp. Of Dikangshi IS	-						Not started	
7		Department Stall (Taralangso)	-						Not started	
8		Division Water maintenance	-						Not started	
9		Imp. Of Kaku Basti IS	-						Not started	
10		Matikhola I.S.	-						Not started	
11		Staff Quarter with boundary wall, Volongkom-aji	-						Not started	
12		Staff Quarter with boundary wall, Volongkom-aji	-						Not started	
13		Boundary Wall at Irrgation Colony, Langhin	-						Not started	
14		Boundary wall at Horguti IS (Old Staff Quarter)	-						Not started	
15		Sar-et Ingti IS	-						Not started	
16		Arlonglangso IS	-						Not started	
17		Repairing of Dengaon IB	-						Not started	
18		Constructuin of new office Building for o/o AEE, Den Arong Sub-Div. (Irrign.).	-						Not started	

Sl. No.	Admin. Deptt.	Name of Schemes	Number of works sanctioned in the current Year	Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	(B) Under East Karbi Anglong Division(Irrigation), Hanjanglangso								Tender is under process.
19		Minor irrigation bundh at Balipathar (Installation of head regulator and improvement and extension of canal system)	1						Not started	
20		Ghorialdubi (Construction of boundary fencing and gate)	1						Not started	
21		Construction of East Karbi Anglong Division, Hanjanglangso office building	1						Not started	
22		Langmili IS (Construction of intake reservoir and improvement of canal system)	1						Not started	
23		Construction of Boundary Wall at Deithor Sub-Division (Irrigation), Deithor	1						Not started	
		(C) Under Baithalangso Division (Irrigation), Hamren								Tender has already been floated for the Finanacial Year 2024-25 under H/A:- 2225-02-800-2419-670-32-99 (SOPD)
24		Imp. Of Voteranglangso I.S.							Not started	
25		Imp. Of Presek I.S.							Not started	
26		Imp. Of Theso I.S							Not started	
27		Imp. Of Harlongchebat I/S							Not started	
28		Imp. Of Rongkhelan I/S							Not started	

29		Imp. Of Lower Bormon Phangcho I/S								Not started	
30		Imp. Of Behenru I/S								Not started	
31		Imp. Of Bakbey I/S								Not started	
32		Imp. Of Telehor I/S								Not started	
33		Imp. Of Pak Pangkro I/S								Not started	
34		Imp of Rongkuru I.S								Not started	
35		Imp. Of Lower Men Gaon I/S									
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works sanctioned in the current Year	Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks	
				100%	75-99%	50-74%	25-49%	1-25%	Not started		
36	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Imp. Of Derajuri Ph.II I/S								Not started	Tender has already been floated for the Finanacial Year 2024-25 under H/A:- 2225-02-800-2419-670-32-99 (SOPD)
37		Imp. Of Kro Gaon I/S								Not started	
38		Boring & Installation at Hawaipur (2 Nos.)								Not started	
39		Imp. Of Rongmandu I/S								Not started	
40		Imp. Of Mengaon I/S								Not started	
41		Imp. Of Jarthang I/S								Not started	
42		Imp. Of Umswai I/S								Not started	
43		Imp. Of Habang I/S								Not started	
44		Imp. Of Amser I/S								Not started	
45		Renovation of Mugasong LIS								Not started	
46		Renovation of Tumpreng LIS								Not started	

47		Renovation Of Kollonga I/S							Not started	
48		Renovation of Donka I/S							Not started	
49		Renovation of Rengthema I/S							Not started	
50		Renovation of Langphanki I/S							Not started	
51		Renovation of Karbi Rongsopi IS							Not started	
52		Renovation of Artukekang IS							Not started	
53		Renovation of Sarsenot I/S							Not started	
54		Improvement of Dighalijan IS							Not started	
55		Improvement of Dongmepi IS							Not started	
56		Repairing of AEE Office,Donkamokam							Not started	
57		Improvement of Langhan I.S							Not started	
58		Improvement of Borthol I.S							Not started	
59		Improvement of Borpani L.I.S							Not started	
60		Improvement of Lamalangso I.S							Not started	
61		Improvement of Rongmandu I.S							Not started	
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works sanctioned in the current Year	Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
62	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Improvement of Umroo I.S							Not started	Tender has already been floated for the Finanacial Year 2024-25 under H/A:- 2225-02-800-2419-670-32-99 (SOPD)
63		Improvement of Sitolijan I.S							Not started	

9		Procurement of Departmental Vehicle for Executive Engineer, Diphu Division (Irrigation), Diphu.		-do-					100%							
10		Restoration of Approach Road to Basement of Office Building.		-do-					100%							
11		Improvement of Bura Phangcho IS		-do-					100%							
12		Improvement of Kaku Basti IS		-do-					100%							
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise works based on the delay in completion.					Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks	
				Less than 1 Yr	1-3 Yrs	3-5 Yrs	More than 5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started		
13	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Improvement of Jajur IS		-do-					100%							
14		Improvement of Disakedeva IS		-do-					100%							
15		Improvement of Phangcho Basti IS		-do-									5%			
16		Improvement of Ram Enghi IS		-do-					100%							
17		Improvement of Chutia Nallah LIS		-do-									5%			
18		Improvement of Langkheilu IS		-do-									5%			
19		Improvement of Langjen Daujing Phong IS		-do-					100%							
20		Improvement of Dilangki IS		-do-					100%							
21		Dhoujukha Kania Rongpi I.S		-do-					100%							
22		Bhairaguri Ganesh Pathar I.S.		-do-					100%							
23		Singnar Gaon I.S.		-do-					100%							
24		Hembonglong Gaon I.S.		-do-					100%							
25		Langherang I.S.		-do-									20%			
26		Tikoklangso I.S.		-do-					100%							
27		Karkok I.S.		-do-									5%			
28		Kurnapi (Patradisha) I.S.		-do-					100%							

29		Kakijan IS		-do-					100%							
30		Udharjuri I.S.		-do-					100%							
31		Ponditghat L.I.S		-do-					100%							
32		Barhoi Chonkar I.S.		-do-					100%							
33		Panji Hanse I.S.		-do-					100%							
34		Hurnat Aroi I.S.		-do-					100%							
35		Jungthung I.S.		-do-					100%							
36		Virwar I.S		-do-					100%							
37		STW (Solar Operated) at Teke Rongpi		-do-									5%			
38		Samelangso I.S.		-do-					100%							
39		Langtereng IS		-do-					100%							
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise works based on the delay in completion.					Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks	
				Less than 1 Yr	1-3 Yrs	3-5 Yrs	More than 5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started		
40	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Shallow Tube-Well at Chandra Sing Rongphar Gaon (Solar Operated)		-do-									5%		Work in Progress	
41		Puthijuri I.S.		-do-					100%							
42		Bibiapai I.S.		-do-									5%			
		(B) Under East Karbi Anglong Division(Irrigation), Hanjanglangso														
43		Improvement of Mazgaon F.I.S		-do-										25%		
44		Improvement of Tinglijan IS		-do-										20%		
45		Improvement of Mohkhuti F.I.S		-do-						100%						
46		Improvement of Seminglangso F.I.S		-do-										20%		
47		Construction of Canal System at Bordeka Timung FIS.		-do-						100%						

48		Construction of Canal System at Sarihajan FIS.		-do-					100%						
49		Construction of Canal System at Kamargaon FIS.		-do-					100%						
50		Construction of Canal System at Checklangso FIS.		-do-					100%						
51		Construction of Canal System at Langso Thedong IS.		-do-						85%					
52		Renovation of Office Building of East Karbi Anglong Division		-do-					100%						
53		Renovation of Quarter at Irrigation Colony under East Karbi Anglong Division, Hanjanglangso.		-do-					100%						
54		Construction of Toilet and Latrine at Vomulangso Sub-Division Office.		-do-							50%				
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise works based on the delay in completion.					Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks
				Less than 1 Yr	1-3 Yrs	3-5 Yrs	More than 5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
55	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Installation of 2H.P Solar Powered STW at Daurbagori,Nilip MAC		-do-									20%		
56		Construction of 25KVA Sub-Station along with HT and LT lines At Irrigation Colony, Hanjanglangso.		-do-										work deposit bt APDCL	
57		Construction of The Office Building of Assistant Executive Engineer Deithor Sub-Division, Deithor		-do-								40%			
58		Construction of staging/overhead Tank with a provision of water supply system at Irrigation Colony, Hanjanglangso.		-do-					100%						
59		Installation of Highmast light at Division Office		-do-					100%						

60		Supply and installation of 15 KVA DG at Division Office.		-do-					100%						
		(C) Under Baithalangso Division (Irrigation), Hamren													
61		Construction of Canal at Upper Phonghangthor IS		-do-					100%						
62		Imp. of Barman Enghee I/S		-do-							50%				
63		Imp. of Indrasing I/S		-do-								25%			
64		Imp. of Bak-Bey I/S		-do-								40%			
65		Imp. of Kabung Gaon I/S		-do-									15%		
66		Imp. of Derajuri Ph-I I/S		-do-					100%						
68		Imp. of Derajuri Ph. II I/S		-do-							50%				
69		Imp. of Lower Mengaon I/S		-do-							70%				
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise works based on the delay in completion.					Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks
				Less than 1 Yr	1-3 Yrs	3-5 Yrs	More than 5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
70	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Imp. of Lower Telehor I/S		-do-							65%				
71		Imp. of Rongkuru I/S		-do-					100%						
72		Imp. of Pakpangkro I/S		-do-					100%						
73		Imp. of Rongmandu I/S		-do-					100%						
74		Imp. of Chengbong I/S		-do-					100%						
75		Contruction goatproof fensing at Hawaipur LIS		-do-									8%		
76		Imp. of Voteranglangso IS		-do-							50%				
77		Imp. of Charchim IS		-do-							60%				

78		Imp. Of Longpai Langso I/S		-do-									20%		
79		Imp. Of Lower Sambey I/S		-do-									12%		
80		Renovation of Sabuda Irrigation IB.		-do-								30%			
81		Imp. Of Amser I/S		-do-									14%		
82		Umroo-II I/S		-do-									12%		
83		Khawabaro I/S		-do-									15%		
84		Imp.of Mugasong LIS		-do-					100%						
85		Imp. of Taradubi LIS		-do-					100%						
86		Imp. Of Ghilani I/S		-do-					100%						
87		Renovation Of Donka IB		-do-								30%			
88		Imp. of Dighalijan I/S		-do-									10%		
89		Imp. of Dongmepi I/S		-do-					100%						
90		Imp. of Karbi Rongsopi I/S		-do-					100%						
91		Imp. of Upper Rengthema I/S		-do-									10%		
92		Imp. of Umroo I/S		-do-					100%						
93		Imp. Of Harlongjuve I/S		-do-					100%						
94		Imp.of Borpani LIS		-do-					100%						
95		Imp. Hongkram I/S		-do-						70%					
Sl. No.	Admin. Deptt.	Name of Schemes	Number of works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise works based on the delay in completion.					Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks
				Less than 1 Yr	1-3 Yrs	3-5 Yrs	More than 5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
96	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Renovation work of Staff quarter at temporary office campus of Baithalangso division(Irrigation), Hamren at Borpani LIS campus at Hongkram		-do-					100%						Work in Progress
97		Repairing work of Staff quarter at Tumpreng Irrigation IB		-do-						90%					

98		Construction of Assam type Gr-IV Staff Quarter Block-1 at Tumpreng Irrigation IB		-do-									7%		
99		Installation of Highmast Light atTemporary Campus of Baithlangso Division (Irrigation) Office at Hongkram		-do-									7%		

18. PHE :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of August, 2024 (Karbi Anglong District)

A. For Schemes: Funds received.

Sl. No .	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/ EAP etc.	Opening Balance with CAN/SNA/ Others-as applicable		Opening Balance with the District/ Council/ Others-- as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Schemes	Funds utilised- till now Amount & (% in bracket)		Amount for which UC s are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	KAAC (PHED)	JJM (Implementing Agency PHED) Diphu Rural W/S Division		CSS	₹ -	₹ -	NIL	NIL	₹ 549.49	₹ 61.05	₹ -	₹ -	₹ 610.54	₹ 509.17	₹ 56.57	0	₹ 565.74	0	0	
2	KAAC (PHED)	SOPD (Implementing Agency PHED) Diphu Rural W/S Division		STATE	₹ -	₹ -	NIL	NIL	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	0	₹ -	0	0	

[illegible]

8	KAAC (PHED)	Diphu Medical College & Hospital Water Supply Scheme under SOPD (G) (Implementing Agency PHED) Urban W/S Division	-	State	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
9	KAAC (PHED)	JJM (Implementing Agency PHED) Howraghat Division		CS	191.260 3	21.2511 5	NIL	NIL	-	-	2250.0 0	250.00	144.1533 5	2120.26 2 (94%)	235.5846 7 (94%)	NIL	23558467	NIL	NIL	
10	KAAC (PHED)	NLCPR (Implementing Agency PHED) Howraghat Division		CSS	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
11	KAAC (PHED)	KAATC Package (Implementing Agency PHED) Howraghat Division		CSS	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
12	KAAC (PHED)	SOPD (Implementing Agency PHED) Howraghat Division		State	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	

Annexure-B

B. Schemes for which no funds are received by the District / Council: For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
---------	---------------------------	-------------	---------	----------------

1	KAAC(PHED)	SOPD (Implementation Agency) Diphu Rural W/S Division		Pending at District Council.
2	KAAC (PHED)	Greater Dokmoka Tekelangjun PWSS (Implementing Agency PHED) Howraghat Division	Work in progress	Fund Demand yet to be submitted.

Annexure-C

Physical Progress of Wortks under different Schemes / Programmes / Project across Departments- of Current Year

Sl. No.	Admin Dept.	Name of Schemes	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categories number of works based on the stage of Physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	KAAC (PHED)	SOPD (Implementation Agency-PHED) Diphu Urban W/S Division, Diphu	34	-	-	-	-	-	-	
2	KAAC (PHED)	Augmentation of Greater Diphu Water Supply Scheme under NLCPR (Implementation Agency-PHED) Diphu Urban W/S Division, Diphu	-	-	-	1	-	-	-	
3	KAAC (PHED)	Diphu Medical College & Hospital Water Supply Scheme under SOPD (G) (Implementation Agency-PHED) Diphu Urban W/S Division, Diphu	-	1	-	-	-	-	-	
4	KAAC (PHED)	Jal Jeevan Mission- (Implementation Agency PHED) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
5	KAAC (PHED)	SBM -G (Implementation agency) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
6	KAAC (PHED)	SOPD (Implementation Agency-PHED) Diphu Rural W/S Division	20	Nil	Nil	Nil	Nil	Nil	20	
7	KAAC (PHED)	Greater Bokajan WSS under NLCPR (Implementation Agency-PHED) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	

8	KAAC (PHED)	Jal Jeevan Mission (Implementation Agency-PHED) Howraghat Division	200	14	43	77	52	Nil	Nil	
9	KAAC (PHED)	Raw Water Gravity Main Thokwam Rongpi WSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	
10	KAAC (PHED)	Intake development of Greater Sildharampur WSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	
11	KAAC (PHED)	Installation of 3 Nos Ring Well at Ahutali Dang Engti Village as per commitment of CEM & Public Interaction Programme at Ahutali. (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	
12	KAAC (PHED)	Longchor at Khorsing Terang village , at Rongmongwe (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not started	
13	KAAC (PHED)	Installation of High Mask light at Office campus (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	

Annexure-D

Physical Progress of Works under different Schemes / programmes/ Projects across Departments- of Previous Years

Sl. No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion- as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical progress.					
				Less than 1 year	>=1 to <3 Years	>=3 to <5 Years	>=5 Years	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	KAAC (PHED)	Jal Jeevan Mission- (Implementation Agency PHED) Diphu Rural W/S Division	627	Nil	Nil	Nil	Nil	Nil	140	72	106	142	147	20

2	KAAC (PHED)	SBM -G (Implementation Agency PHED) Diphu Rural W/S Division	8133	Nil	Nil	Nil	Nil	Nil	6146	Nil	Nil	Nil	Nil	1987
3	KAAC (PHED)	SOPD (Implementation Agency PHED) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
4	KAAC (PHED)	Greater Bokajan WSS under NLCPR (Implementation Agency PHED) Diphu Rural W/S Division	1	Nil	Nil	Nil	1	1	1	Nil	Nil	Nil	Nil	Nil
5	KAAC (PHED)	Augmentation of Greater Diphu Water Supply Scheme under NLCPR (Implementation Agency PHED) Diphu Urban W/S Division	1	-	-	-	1	1	-	-	1	-	-	-
6	KAAC (PHED)	Diphu Medical College & Hospital Water Supply Scheme under SOPD (G) (Implementation Agency PHED) Diphu Urban W/S Division	1	1	-	-	-	1	1	-	-	-	-	-
7	KAAC (PHED)	Jal Jeevan Mission (Implementation Agency PHED) Howraghat Division	Nil	Nil	139	Nil	Nil	Nil	127	10	1	1	Nil	Nil
8	KAAC (PHED)	Greater Sildharampur Buragohain WSS (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil

9	KAAC (PHED)	Greater Dokmoka Tekelangjan Water Supply Scheme (Implementation Agency PHED) Howraghat Division	10	Nil	Nil	Nil	1	Nil	Nil	75%	Nil	Nil	Nil	Nil
10	KAAC (PHED)	RCC Ring well 8 MAC @ 5 Nos under SOPD (Implementation Agency PHED) Howraghat Division	Nil	Nil	40	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
11	KAAC (PHED)	Construction of double storied staff building under SOPD (Implementation Agency PHED) Howraghat Division	Nil	Nil	1	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of August, 2024 (West Karbi Anglong District)

A. For Schemes: Funds received.

Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/ EAP etc.	Opening Balance with CAN/SNA/ Others-as applicable		Opening Balance with the District/ Council/ Others-- as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Schemes	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division		CSS	508.78	70.66	Nil	Nil	Nil	Nil	Nil	Nil	Nil	508.78 (80%)	70.66 (100%)	Nil	0	Nil	Nil	
2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementati on Agency- PHED) Hamren PHE Division		CSS	2017.5	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	2017.49 (92%)	Nil	Nil	0	Nil	Nil	
3	KAAC (PHED)	SOPD- (Implementation Agency- PHED) Hamren PHE Division		State	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
4	KAAC (PHED)	JJM- (Implementation Agency- PHED) Hamren PHE Division		CS	21298	2366.4 3	Nil	Nil	2013.6 1	223.8 3	2013.6 1	223.6 1	15702.4	7383.46 (34.66%)	751.39 (33.43%)	Nil	2237.43	Nil	Nil	
5	KAAC (PHED)	SBM-G (Implementation Agency- PHED) Hamren PHE Division		CS	856.54	95.17	Nil	Nil	204.22	22.69	204.22	22.69	192.79	683.02 (79.74%)	75.90 (79.75%)	Nil	226.92	Nil	Nil	
6	KAAC (PHED)	Greater umsuwai water Supply Sheme (Implementation Agency- PHED) Ulukunchi PHE Division		CSS	1732.0 3	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	857.44	Nil	Nil	857.44	Nil	Nil	

7	KAAC (PHED)	JJM- (Implementation Agency- PHED) Ulukunchi PHE Division		CSS	Nil	Nil	Nil	Nil	Nil	Nil	1350.0 0	150.0 0	1500.00	792.55	88.00	Nil	Nil	Nil	Nil	
8	KAAC (PHED)	SOPD- (Implementation Agency- PHED) Ulukunchi PHE Division		State	Nil	183.48	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	

Annexure-B

B. Schemes for which no funds are received by the District / Council: For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division		Fund Demand proposal submitted to the Office of the Addl.Chief Engineer PHE, KAAC vide letter no. PHEE/HRN/AC-85/NLCPR/2023-24/404 Dtd. 14/07/2023
2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren PHE Division		Fund Demand proposal submitted to the Office of the Addl.Chief Engineer PHE, KAAC vide letter no. PHEE/HRN/AC-85/NESIDS/2023-24/400 Dtd. 06/07/2023
3	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Hamren PHE Division		Nil
4	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Ulukunchi PHE Division		Pending

Physical Progress of Wortks under different Schemes / Programmes / Project across Departments- of Current Year

Sl. No.	Admin Dept.	Name of Schemes	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categories number of works based on the stage of Physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division	2	2	NIL	NIL	NIL	NIL	NIL	
2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren Division	2	2	NIL	NIL	NIL	NIL	NIL	
3	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Hamren Division	32	Nil	Nil	NIL	NIL	32	NIL	
4	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED) Hamren Division	217	9	18	58	61	34	37	
5	KAAC (PHED)	SBM-G (Implementation Agency- PHED) Hamren Division	1202	228	272	354	348	0	0	
1	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Ulukunchi Division	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
2	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED) Ulukunchi Division	NIL	6	54	59	28	25	4	Now progress for 176 nos. PWSS are going on
3	KAAC (PHED)	SBM-G (Implementation Agency- PHED) Ulukunchi Division	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Physical Progress of Works under different Schemes / programmes/ Projects across Departments- of Previous Years

Sl. No.	Admin Dept.	Name of Scheme	Total Number of Works	Number of Years delayed for completion- as on the last date of last Financial Year-Categorise works based on the delay in completion.	Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical progress.	
---------	-------------	----------------	-----------------------	---	--	--

			pending as on the last date of previous Financial Year	Less than 1 year	>=1 to <3 Years	>=3 to <5 Years	>=5 Years	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division	10	NIL	NIL	NIL	5 year	5 years	NIL	8	NIL	NIL	NIL	NIL	
2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren PHE Division	24	NIL	1 Year	NIL	NIL	1 year	NIL	22	NIL	NIL	NIL	NIL	
3	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Hamren PHE Division	31	NIL	NIL	NIL	NIL	NIL	31	NIL	NIL	NIL	NIL	NIL	
4	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED) Hamren PHE Division	287	NIL	NIL	NIL	NIL	NIL	58	19	58	74	34	44	
5	KAAC (PHED)	SBM-G- (Implementation Agency- PHED) Hamren PHE Division	4417	NIL	NIL	NIL	NIL	NIL	3215	543	563	96	0	0	
6	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Ulukunchi PHE Division	3	NIL	3	NIL	NIL	NIL	NA	N/A	N/A	N/A	N/A	3	

7	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency-PHED)Ulukunchi PHE Division	176	NIL	176	NIL	NIL	176	6	50	61	40	16	3	
8	KAAC (PHED)	SBM-G- (Implementation Agency-PHED)Ulukunchi PHE Division	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Maintained by Hamren PHE Division

19. HEALTH & FW :

Monthly status of Fund receipt and Utilization for the Year 2022-23

Annexure-A

A. For Schemes: Funds received.

Sl. No .	Admin . Deptt.	Name of Scheme	Implem entation Agency	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/ SNA/ Others as applicable		Opening Balance with the District/ Counvil/ Others- as applicable		Current Year Allocation to District*		Fund Received in the current year		Total funds availabl e for Scheme	Funds utilized till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilizatio n Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
						Centreal Share	Sta te Sh are	Centreal Share	Stat e Sha re	Centreal Share	St ate Sh ar e	Centreal Share	St at e Sh ar e		Centreal Share	State Share			of previous year	of current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Health & FW	Construction of Boundary wall at Disobai S/C	Karbi Anglong Autono mous Council	Mannual	SOPD KAAC	N/A	N/ A	Nil	5.0 0L	Nil	5. 00 L	Nil	5. 00 L	5.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	

2	-DO-	Construction of boundary wall at Bakalia CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	100%	Nil	Submitted	Nil	Nil	
3	-DO-	Repairing of Govt. Quarter at Bakalia CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	10.00L	Nil	10.00L	Nil	10.00L	10.00L	Nil	100%	Nil	Submitted	Nil	Nil	
4	-DO-	Providing water facility at Bakalia CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	100%	Nil	Submitted	Nil	Nil	
5	-DO-	Replacement of roof at Bakalia CHC.	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	100%	Nil	Submitted	Nil	Nil	
6	-DO-	Rep/Reno. of main Hospital building of Langhin PHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	15.00L	Nil	15.00L	Nil	15.00L	15.00L	Nil	35%	Nil	Submitted	Nil	Nil	
7	-DO-	Repairing/ Reno. of main hospital building of Jaipong MPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	15.00L	Nil	15.00L	Nil	15.00L	15.00L	Nil	100%	Nil	Submitted	Nil	Nil	
8	-DO-	Repairing/ Renovation of 1 No. of Doctor's Quarter at Jaipong MPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	7.00L	Nil	7.00L	Nil	7.00L	7.00L	Nil	100%	Nil	Submitted	Nil	Nil	
9	-DO-	Repairing/ Reno. of 1 No. Staff Quarter at Jaipong MPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	10.00L	Nil	10.00L	Nil	10.00L	10.00L	Nil	30%	Nil	Submitted	Nil	Nil	

10	-DO-	Construction of boundary wall (Old Building) of Dolamara MPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	15.00L	Nil	15.00L	Nil	15.00L	15.00L	Nil	100%	Nil	Submitted	Nil	Nil	
11	-DO-	Repairing/ Reno. of existing buildings at new PHC site at Dolamara PHC including approach road and fitting of paver block in front of the hospital premises.	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	30.00L	Nil	30.00L	Nil	30.00L	30.00L	Nil	30%	Nil	Submitted	Nil	Nil	
12	-DO-	Installation of lift along with civil construction at Jt. DHS Administrative Block, Diphu	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	50.00L	Nil	50.00L	Nil	50.00L	50.00L	Nil	100%	Nil	Submitted	Nil	Nil	
13	-DO-	Repairing/ Reno. of 3 Nos. of Satff Quarter at Balijuri Model Hospital	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	10.00L	Nil	10.00L	Nil	10.00L	10.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	

14	-DO-	Construction of concrete overhead tank at the Govt. Quarter now occupied by Dr. Ranjit Timung	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	
15	-DO-	Construction of Car Parking Shed in front of Jt. DHS Administrative Block at Diphu	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	10.00L	Nil	10.00L	Nil	10.00L	10.00L	Nil	100%	Nil	Submitted	Nil	Nil	
16	-DO-	Repairing/Renovation of Labour Room Complex at Centre Bazar MPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	30.00L	Nil	30.00L	Nil	30.00L	30.00L	Nil	30%	Nil	Submitted	Nil	Nil	
17	-DO-	Construction of retaining wall at Doctor's Colony, Rongmili, Diphu.	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	15.00L	Nil	15.00L	Nil	15.00L	15.00L	Nil	100%	Nil	Not yet submitted	Nil	Nil	
18	-DO-	Repairing/Reno. of Okkereng MPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	17.00L	Nil	17.00L	Nil	17.00L	17.00L	Nil	100%	Nil	Not yet submitted	Nil	Nil	
19	-DO-	Repairing of Doctor's Quarter at Tekelangjun SHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	10.00L	Nil	10.00L	Nil	10.00L	10.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	
20	-DO-	Construction of Entrance Gate at Howraghat	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	100%	Nil	Submitted	Nil	Nil	

		CHC																			
21	-DO-	Earth filling works at Howraghat CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	
22	-DO-	Construction of Garage at Howraghat CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	
23	-DO-	Construction of public toilet at Howraghat CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	5.00L	Nil	5.00L	Nil	5.00L	5.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	
24	-DO-	Construction of New Conference Room along with sitting arrangement (100 capacity) at Howraghat CHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	20.00L	Nil	20.00L	Nil	20.00L	20.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	
25	-DO-	Repairing/ Reno. of Doctors Quarter (2 No.), Staff Nurse's Quarter (1 No.), Grade-IV Quarter (1 No.) and Lab. Tech Quarter (1 No.) at Chowkihola BPHC	-do-	Mannual	SOPD KAAC	N/A	N/A	Nil	25.00L	Nil	25.00L	Nil	25.00L	25.00L	Nil	100%	Nil	Submitted	Nil	Nil	

26	-DO-	Repairing/ Reno. of Doctor's Quarter (1 No.), Staff Nurse's Quarter (1 No.), Grade- III Quarter (1 No.) at Malasipathar MPHC	-do-	Mannual	SOPD KAAC	N/A	N/ A	Nil	25. 00L	Nil	25 .0 0L	Nil	25 .0 0L	25.00L	Nil	100 %	Nil	Submitted	Nil	Nil	
27	-DO-	Emergency construction/r ep/reno/electr ification/wate r supply/ earth filling/ approach road etc. at Loringthepi soil conservation office as “ Designated Safe Hospital” during the visit of Hon’ble Prime Minister of India on 28- 04-2022.	-do-	Mannual	SOPD KAAC	N/A	N/ A	Nil	60. 00L	Nil	60 .0 0L	Nil	60 .0 0L	60.00L	Nil	0%	Nil	Not yet submitted	Nil	Nil	

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Year (2022-23)

Sl. No.	Admin. Deptt.	Name of Schemes	Total Number of Works pending as on te last date of previous Financial Year	Number of Years delayed for completion- as on the last date of last Financial Year-Categorise works based on the delay in completion					Progress of current year works/ Services- Categories number of works based on the stage of physical progress					
				Less than 1 Yr	>= 1 to <3 Yrs	>= 3 to <5 Yrs	>= 5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Health & FW	Construction of Boundary wall at Disobai S/C	Nil	N/A	N/A	N/A	N/A	N/A	100%					
2	-DO-	Construction of boundary wall at Bakalia CHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
3	-DO-	Repairing of Govt. Quarter at Bakalia CHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
4	-DO-	Providing water facility at Bakalia CHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
5	-DO-	Replacement of roof at Bakalia CHC.	Nil	N/A	N/A	N/A	N/A	N/A	100%					
6	-DO-	Rep/Reno. of main Hospital building of Langhin PHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
7	-DO-	Repairing/ Reno. of main hospital building of Jaipong MPHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
8	-DO-	Repairing/ Renovation of 1 No. of Doctor's Quarter at Jaipong MPHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
9	-DO-	Repairing/ Reno. of 1 No. Staff Quarter at Jaipong MPHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					
10	-DO-	Construction of boundary wall (Old Building) of Dolamara MPHC	Nil	N/A	N/A	N/A	N/A	N/A	100%					

Physical & Financial Report of SOPD' 2023-24 under Health & FW Deptt., Karbi Anglong District as on 02-09-2024

Sl. No.	Name of Works	Sanctioned Amount	Progress Report	Remarks
---------	---------------	-------------------	-----------------	---------

GROUP-A (KARBI ANGLONG): Civil Works		Total Amount	Physical Report	Financial Report	
1	Construction / extension of Teaching Hall along with Office Room, OPD, Pharmacy & Dispensary Room etc. at Urban Health Training Centre (Diphu Urban Health Centre) at Rongkhelan, Diphu	37,00,000.00	100%	37% Payment made	
2	Construction of Drainage System at Doctor's Colony at Rongkhelan, Diphu	15,70,000.00	100%	36% Payment made	
3	Construction of Boundary Wall at Santipur Health & Wellness Centre (Deopnai Constituency)	20,00,000.00	100%	100% Payment made	
4	Construction of Boundary Wall at Diring Health & Wellness Centre (Duarbagori Constituency)	15,00,000.00	100%	100% Payment made	
5	Earth Filling works at Dokmoka MPHC Complex	15,00,000.00	100%	100% Payment made	
6	Construction of Bathroom in Grade-III Quarter now occupied by Sri Longbison Rongpi, LDA, O/o Jt.DHS, Karbi Anglong, Diphu	7,00,000.00	100%	100% Payment made	
7	Construction of Boundary Wall in the Grade-III Quarter now occupied by Smt. Anjali Katharpi, LDA, O/o Jt. DHS, Karbi Anglong, Diphu.	5,00,000.00	100%	100% Payment made	
8	Construction of RCC Ringwell (Size 5 Feet) including concrete overhead water Tank at Hidipi PHC	11,00,000.00	100%	100% Payment made	
9	New Construction of 1 (One) No. Staff Quarter, 2 (Two) Rooms attached Latrine and Bathroom at Disobai Medical Sub-Centre.	20,00,000.00	100%	25% Payment made	
10	Construction of RCC Ringwell with overhead tank, Sanitary Toilet at Dhansiri PHC.	11,00,000.00	100%	100% Payment made	
11	Rep./ Reno. of Labour Room including fitting of tiles in both wall and floor and electric wiring at Dengaon MPHC	14,00,000.00	100%	20% Payment made	
12	Construction of Boundary Wall at Konjuk Athoi Sub Centre	10,00,000.00	100%	40% Payment made	
13	Rep/ Reno. of Indoor Ward at Dentaghat PHC	6,30,000.00	100%	0% Payment made	
14	Installation of water boring system at Silonijan State Dispensary	8,00,000.00	100%	100% Payment made	
15	Electrical wiring of District Medical Store Office, Diphu	5,00,000.00	100%	100% Payment made	
16	Purchase of Hospital & Dispensary items including surgical equipments etc.	62,70,000.00	100%	100% Payment made	

17	Purchase of linen group etc.	36,00,000.00	100%	100% Payment made	
----	------------------------------	--------------	------	-------------------	--

GROUP (B)-DISTRICT MEDICAL STORE					
1	Purchase of Hospital Equipments, Surgical items, Linens etc. (DMS)	5,53,12,000.00	100%	100% Payment made	

20. LIBRARY :

ANNEXURE-C

Physical Progress of Works under SOPD in respect of District Library, Diphu for the year 2024-25

Sl. No.	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	District Librarian	Construction of Rural Library building at Kheroni.	4 (four)	-	-	Yes	-	-	-	
2		Construction of boundary wall including Iron Gate at Rural Library campus, Kheroni.		Yes	-	-	-	-	-	
3		Renovation and Minor repairing of Grade-IV Quarter at District Library campus, Diphu.		Yes	-	-	-	-	-	
4		Supply of Office Furniture for District Library, Diphu		Yes	-	-	-	-	-	

ANNEXURE-D

Physical Progress of Works under SOPD in respect of District Library, Diphu of Previous Year

Sl. No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion – as on the last date of last Financial Year-Categorise works based on the delay in completion	Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress	Remark
---------	-------------	----------------	--	---	---	--------

				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75- 99%	50- 74%	25- 49%	1- 25%	Not started	
1	District Librarian	Construction of Rural Library building at Kheroni.	1 (one)	Yes	-	-	-	-	-	-	Yes	-	-	-	

21. MUSEUM :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of July Year 2024

A. For Schemes:- Funds received.

Sl.No.	Admin. Dept.	Name of Scheme (+Implement-ation Agency	PFMS Code & SLS Code	Category CS/CSS/ State/EAP etc.	Opening Balance with CNA/ SNA/ Others- as applicable.		Opening Balance with the District/ Council/ Others- as applicable.		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme (Rs. in Lakhs)	Funds utilized- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Museums Department, Karbi Anglong	Construction of Entrance Gate at Sub-Divisional Museum, Hamren.	-	SOPD-G	-	-	-	-	-	-	-	-	25.00	-	-	-		-	-	Work Order has been issued to Contractor.
2	Museums Department, Karbi Anglong	Construction of retaining wall at Departmental Exhibition Hall, Taralangso, Diphu.	-	SOPD-G	-	-	-	-	-	-	-	-	15.00	-	-	-		-	-	Work Order has been issued to Contractor.

3	Museums Department, Karbi Anglong	Extension of room along with Shower room and pantry area at Deptt. stall, KPH, Taralangso, Diphu with water staging on iron stand.	-	SOPD-G	-	-	-	-	-	-	-	-	15.00	-	-	-		-	-	Work Order has been issued to Contractor.
---	-----------------------------------	--	---	--------	---	---	---	---	---	---	---	---	-------	---	---	---	--	---	---	---

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year

Sl.No.	Administrative Department	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-24%	Not started	
1	Museums Department, Karbi Anglong	Construction of Entrance Gate at Sub-Divisional Museum, Hamren.	1	-	-	-	-	-	Not Started.	Work Order has been issued to Contractor.
2	Museums Department, Karbi Anglong	Construction of retaining wall at Departmental Exhibition Hall, Taralangso, Diphu.	1	-	-	-	-	-	Not Started.	Work Order has been issued to Contractor.

3	Museums Department, Karbi Anglong	Extension of room along with Shower room and pantry area at Deptt. stall, KPH, Taralangso, Diphu with water staging on iron stand.	1	-	-	-	-	-	-	Not Started.	Work Order has been issued to Contractor.
---	--------------------------------------	--	---	---	---	---	---	---	---	--------------	--

22. SPORTS :

Annexure- A

Monthly status of Fund receipt and utilisation for the Month of July 2024

A. For Schemes :- Fund received under SOPD Schemes.

Sl No	Admin Dept.	Name of Scheme (+Implementation Agency)	PF MS Code & SLS Code	Category CS/CS S/State /EAP etc.	Opening Balance with CAN/SNA/Others-as applicable		Opening Balance District/Council/ Others-as applicable		Current Year Allocation to District		Fund received in the current year		Total Funds available for Scheme	Fund utilized till now Amount & (% in the bracket)		Amount for which UCs are pending at the end of previous year	UC submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	1	12	13	14	15	16	17	18	19	20	21
1	Sports & Youth Welfare Department	SOPD	-	Council Sector	-	-	-	-	-	-	-	-	320.00L	-	-	Nil	-	-	Current Year	

Annexure- C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year

Sl No	Admin Dept.	Name of Scheme	Works sanctioned in the current Year (Rs. in lakh)	Progress of Current Year works/Services – Categories number of works based on the stage of physical Progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
		KARBI ANGLONG								

1	Sports & Youth Welfare Department	1.C.E.M. Gold Cup Football Tournament	27.32	-	-	-	-	-	Not Started	-
		2.M.A.C. Cup Football Tournament	25.00	-	-	-	49%	-	Not Started	-
		3. Purchase of Sports Materials	70.00	-	-	-	-	-	Not Started	-
		4. Grants-in-Aid	70.20	-	-	-	-	-	Not Started	-
		5.Summer School Football Tournament	12.00	-	-	50-74%	-	-	-	-
		6. Coaching Camp for State Level Tournament	6.00	-	-	50-74%	-	-	-	-
		7. Coaching Camp on various Sports Events	9.00	-	-	50-74%	-	-	-	-
		8. Security/Assistants 6 Nos @ Rs. 10,000/- X 12 M	7.20	-	-	50-74%	-	-	-	-
		9. Cleaner 4 Nos. @ Rs. 10,000/- X 12 M	4.80		-	50-74%	-	-	-	-
		10. Maintenance for KASA Stadium, Diphu	1.00	-	-	50-74%	-	-	-	-
		11. Remuneration to Care-Taker of 26 th Nos. Constituency Stadium @ Rs. 8500/- p.m each Care-Taker for 8 months	17.68	-	-	-	-	-	Not Started	-
		12. Electricity Bill for KASA Stadium, Diphu	35.00	-		50-74%	-	-		
		WEST KARBI ANGLONG								
		13. Security/Assistants 2 Nos @ Rs. 10,000/- X 12 M	2.40	-		50-74%	-	-		
		14. Cleaner 2 Nos. @ Rs. 10,000/- X 12 M	2.40	-		50-74%	-	-		
		15. Maintenance for Waisong Stadium	1.00	-		50-74%	-	-		
		16. Electricity Bill For Waisong Stadium, Dongkamokum, WKA	16.00	-	-	50-74%	-	-	-	-
		16.Coaching Camp on various Sports Events, WKA	5.00	-	-	-	-	-	Not Started	-
		TOTAL	320 L							

23. COOPERATION :

ANNEXURE-C

Physical Progress Report of Works under different Schemes / Programmes/ Projects across Departments of current Year 2024-25

SL. No.	Administrative Dept	Name of Scheme	Number of Sanctioned in the Current Year	Progress of Current Year works / Service- Categories number of work						Remarks
				100%	75-99%	50-74%	25-49%	1-25%		
1.	Cooperation	Construction of inspection Bungalow(IB) at Phuloni Lamps Ltd.	1					1-25%		
2.	Cooperation	Renovation/ Repairing of Addl. RCS (H)Quarter at Diphu with Electrification.	1					-do-		
3.	Cooperation	Renovation/ Repairing of Staff Quarter at Hamren ARCS office W/ Karbi Anglong.	1					-do-		
4.	Cooperation	Renovation/ Repairing of Grade-IV Quarter at Addl. RCS (H) Diphu.	1				25-49%			
5.	Cooperation	Construction of New office building with Computer Room at Menmeji Lamps Ltd. West Karbi Anglong.	1					-do-		

6.	Cooperation	Earth Filling at Phuloni Lamps Ltd.	1					-do-		
7.	Cooperation	Construction of Septic Tank, repairing of Toilets with running water facilities at Centre Lamps C.S. Ltd.	1					-do-		
8.	Cooperation	Construction of New office building at Lumbajong Lamps ltd Karbi Anglong.	1					-do-		
9.	Cooperation	Beautification of Exhibition Stall at Taralangso.	1	100%				-do-		
10.	Cooperation	Construction of Tourist Lodge at Rongmongve Lamps Ltd. Kaziranga.	1					-do-		
11.	Cooperation	Renovation/ Repairing of office building at Hamren ARCS office West Karbi Anglong.	1					-do-		
12.	Cooperation	Construction of Market Shed at Paklongkam Lamps Ltd.	1					-do-		
13.	Cooperation	Construction of Market Shed at Inglongkiri Lamps Ltd.	1					-do-		
14.	Cooperation	Repairing of Toilet at DRCS office Diphu and Construction of Septic Tank, Repairing of Toilets at Addl. RCS (H) Diphu.	1					-do-		

ANNEXURE-D

Physical Progress Report of Works under different Schemes / Programmes/ Projects across Departments of Previous Year

Administrative Department	Name of schemes	Total Number of works pending as on the last date of Previous Financial year	Number of year delayed for completion as on the last date of last Financial year categories work based on the delay in completion				Progress of Pending works of previous Year pending as on the last date of last Financial year Categories works based on the stage of physical progress						
			Less than 1 year	>=1 to <3 years	>=3 to <5 yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
Cooperation	No Pending works	No Pending works	-	-	-	-	-	-	-	-	-	-	-

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Last Year 2023-24

Sl. No.	Administrative Department	Name of Scheme	No. of Works sanctioned in the Current Year	Progress of Current Year works / Services-Categorise number of works based on the stage of Physical Progress						Remarks
		(implemented under)		100%	75-99%	50-74%	25-49%	1-25%	Not Started	
2	Dairy Dev.Department	Dairy Extension and Developments Programme for farmers group/D.C.S members	14 nos.	100%	—	—	—	—	—	
3		Machineries and Equipments	3 no.	100%	—	—	—	—	—	
4		Publicity & Awareness and Skill development training etc.	5 nos	100%	—	—	—	—	—	
5		Maintenance of milk processing plant at Manja	2 no	100%	—	—	—	—	—	

25. SERICULTURE :

ANNEXURE-C

PHYSICAL PROGRESS OF WORKS UNDER DIFFERENT SCHEMES/PROGRAMMES/PROJECT ACROSS DEPARTMENT- OF CURRENT YEAR-2024-2025

Sl. No.	Admin Dept.	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works/Services-Categorize number of works based on the stage of Physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	2	3	4	5	6	7	8	9	10	11
1	SERICULTURE, KARBI ANGLONG	SOPD	16 Nos							

ANNEXURE-D

PHYSICAL PROGRESS OF WORKS UNDER DIFFERENT SCHEMES/PROGRAMMES/PROJECTS ACROSS DEPARTMENTS – PREVIOUS YEARS.

Sl. No.	Admin Dept.	Name of Schemes	Total number of works	Number of years delayed for completion-as on the last date of financial year-Categories works based on the delay in completion	Progress of pending works of previous years pending as on the last date of last financial year-Categories works based on the stage of physical progress	Remarks
---------	-------------	-----------------	-----------------------	--	---	---------

			pending as on the last date of previous financial year	Less than 1 yr.	=1 to 3 yrs	=3 to 5 yrs	=5 yrs	Total	100%	75-99%	50-74%	25-49	1-25%	Not started	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	SERICULTURE, KARBI ANGLONG	SOPD	Nil	Less than 1 yrs					100%						

26. FOOD, PUBLIC DISTRIBUTION & CONSUMER AFFAIRS AND LEGAL METROLOGY :

Annexure-A
Monthly status of Fund Receipt and utilisation for the Month of SEPTEMBER Year 2024

A. For Schemes: Funds received. (FY 2024-25)

Sl. No	Admin Deptt.	Name of Schemes (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CS S/State/EAP etc.	Opening Balance With CNA/SNA/ Others- as applicable		Opening Balance with the District/ Council/ Others- as applicable		Current Year Allocation to District		Fund received in the current Year		Total funds available for Schemes (Rs)	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share (Rs)	State Share (Rs)		Central Share (Rs)	State Share (Rs)			Of Previous Year	Of Current Year (Rs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

1	Food, Public Distribution & Consumer Affairs and Legal Metrology	National Food Security Act (NFSA)	AS232 Revision of Norms for Central Assistance Released to States/UTs for meeting expenditure on Intra-State movement handling of foodgrains and FPS dealers Margin under NFSA(4048)	CSS	0	0	0	0	0	0	25459454.00	17019282.00	41478736.00	25158990.00	16594034.00		8440170.00		33312854.00	Payment to Transporter in process. UC will be submitted on completion of fund utilized.
				CSS	0	0	0	0	0	0	28856617.65	9618874.35	38475492.00	24631261.00	8210422.00				32841683.00	Payment to Fair price shop dealer as Commission/Dealer's Margin in process. UC will be submitted on completion of fund utilized.
											54316071.65	26638156.35	80954228.00	49790251/- (91.67%)	24804456/- (93.12%)		8440170.00		33312854.00	

27. TRANSPORT :

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Years-2024-25										Annexure-C	
Sl. No.	Admin. Dept.	Name of Schemes)	Total Number of years delays for last	Progress of Current year works/Services-Categorise number of works based on the stage of physical progress						Remarks	
				100%	75-99%	50-74%	25-49%	1-25%	Not start		

			Financial year							
1.	Transport Department, KAAC	Small vehicle 17 seater Urbania (Force) fully A/C including body painting, logo writing, M.V Tax, Insurance etc.					30%			Tender had been floated for all the Schemes
2.		Procurement of Buses (i) Small vehicle including , logo writing, seat cover, c.c camera, M.V Tax, Insurance etc. (ii) Small vehicle Funeral van including body painting, logo writing, M.V Tax, Insurance etc. (iii) Small vehicle Recovery van including body painting, logo writing, M.V Tax, Insurance etc.					30%			
3.		Construction of Multi Storeys RCC Office Building 2 nd phase at KAAC workshopHamren including water staging Tank, grill, Tiles, Supply of office Stationary etc.					30%			
4.		Construction of water staging Tank at Commercial building Diphu, including External Pipe Connection.					30%			
5.		Construction of Conference Room at Diphu Executive Engineer (M) Administrative Block.			85%					
S. No.	Admin. Dept.	Name of Schemes	Total Number of years delays for last Financial year	Progress of Current year works/Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not start	

6.	Transport Department, KAAC	Construction of Courtyard, water boring, water connection including Dismantle the old building at KAAC Transport Tickets Booking Office at Dongkamukam.					30%			ender had been floated for all the Schemes
7.		Courtyard at KAAC Workshop, Hamren.			80%					
8.		Construction of Main Gate, at KAAC Transport Tickets Booking Office at Dongkamukam						20%		
9.		Procurement of Alignment M/C (LMV) including Installation.					30%			
10.		Construction of Alignment M/C House, Diphu.						10%		
11.		Construction of waiting shed for home guard at old workshop, Main Gate, Diphu.						10%		
Sl. No.	Admin. Dept.	Name of Schemes	Total Number of years delays for last Financial year	Progress of Current year works/Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not start	
12.	Transport Department, KAAC	Construction of waiting shed at Bokulia by pass near old saint School						10%		ender had been floated for all the Schemes
13.		Hi Max Light at 12 Km. Lumding Road Central workshop &Hamren Administrative Building, Hamren.						10%		

Annexure - D																
Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years																
Sl. No.	Admin Dept.	Name of Scheme	District	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for Completion- as on the last date of last Financial Year- Catagorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- Categorise works based on the stage of physical progress						
					Less tha 1 Yr	>=1 to<3 Yrs	>=3 to<5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	District Rural Development Agency (DRDA)	Pradhan Mantri Awaas Yojona- Gramin (PMAY-G)	Karbi Anglong	Number of Houses pending for completion as on last date of previous F.Y -3662	2297	1247	118	0	3662	0	814	1610	1035	203	0	
2			West Karbi Anglong	Number of Houses pending for completion as on last date of previous F.Y -3276	1401	1806	69	0	3276	0	252	1939	977	108	0	
3		Mahatma Gandhi National Rural Employment Gurantee Act (MGNREGA)	Karbi Anglong	Number of Works pending for completion as on last date of previous F.Y - 5449	1532	3351	554	12	5449	0	2989	1319	589	527	25	
4			West Karbi Anglong	Number of Works pending for completion as on last date of previous F.Y -1032	180	610	179	63	1032	0	421	251	253	80	27	

29. ENVIRONMENT & FORESTS :

Annexure-A

Monthly status of Fund receipt and utilisation for the month of August,2024

A. For schemes : Funds received.

Sl. No	Admin. Dept.	Name of scheme (+ implementation Agency)	PFMS code & SLS code	category /CS/CSS /State/EAP etc.	Opening Balance with CAN/SNA/others as applicable		Opening Balance with the District/Council/others as applicable		Current year allocation to District		Fund received in the current year (Lakh)		Total Fund available for scheme	Fund utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation on Certificate submitted against total available of funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central share	State share	Central share	State share	Central share	State share	Central share	State share		Central share	State share			Of previous year	Of Current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	CCF-cum-CHD(Forests), Karbi Anglong Diphu	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
2	DFO, Karbi Anglong East Division, Diphu	(Dev. of Wildlife Habitats) a. East KA WLS	C052337364825	CSS/State	Nil	Nil	Nil	Nil	37.440	4.160	9.360 (25%)	1.0400 (25%)	10.4000	9.36 (50%)	1.04 (50%)	Nil	NIL	Nil	Nil	Work is under progress.
		b. Nambor WLS			Nil	Nil	Nil	Nil	44.640	4.960	11.160 (25%)	1.2400 (25%)	12.4000	11.16 (50%)	1.24 (50%)	Nil	NIL	Nil	Nil	Work is under progress.
		c. Garampani WLS			Nil	Nil	Nil	Nil	30.9060	3.4340	7.72650 (25%)	0.8585 (25%)	8.5850	7.7265 (50%)	0.8585 (50%)	Nil	NIL	Nil	Nil	Work is under progress.

		2. Project Elephant		CSS	Nil	Nil	Nil	Nil	12.00	0	0.00	0	0.00	0.00	0	Nil	NIL	Nil	Nil	Fund yet to receive.
3	DFO, Karbi Anglong West Division, Diphu	CSS-Dev&WL habitats (Marat Longri WLS)	C112333831917	CSS/State	NIL	NIL	NIL	NIL	87.525	9.725	21.88125 (25%)	2.43125 (25%)	24.3125	21.88125 (50%)	2.43125 (50%)	NIL	NIL	Nil	Nil	Work is under progress.
4	DFO, Hamren Division, Hamren	Project Elephant		CSS	NIL	NIL	NIL	NIL	12.00	0	0	0	0.00	0.00	0	NIL	NIL	Nil	Nil	Fund yet to receive.
5	DFO, Silvicultural Division, Hills, Diphu	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
6	DFO, Northern Afforestation Division, Hills, Diphu	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
7	WPO, Hills, Diphu	Nil	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	

Annexture-C

Physical progress of works under different Schemes/Programmes/Projects across Department - of current year 2024-25.

Sl. No	Admin. Dept	Name of Scheme	Number of works sanctioned in the current year	Progress of current year Works/Services-Categorise number of works based on the stage of physical progress.						Remarks	
				100%	75-99%	50-74%	25-49%	1-25%	Not started		
1	2	3	4	5	6	7	8	9	10	11	
1	CCF-cum-CHD(Forests), KA, Diphu.	SOPD: i) Maintenance of KRM Park.	2 Nos.	100%	-	-	-	-	-		
		ii) Renovation & Maintenance of Botanical Garden.		-	-	-	45%	-	-	Work is under progress.	
2	DFO, Karbi Anglong East Division, Diphu.	SOPD: Creation of Nursery with 25,000 saplings X 5 Ranges@Rs.10/- per sapling.	1 No.	100%	-	-	-	-	-		

3	DFO, Karbi Anglong West Division, Diphu.	SOPD: i) Purchased of Vehicle for office use.	1	-	-	-	-	-	-	Work completed, money received.
		ii) Repairing and Purchasing children playing items at Arboretum cum Craft Centre.	1	-	-	-	-	-	-	Work completed, money received.
4	DFO, Hamren Division, Hamren.	SOPD: Creation of Nurseries 5Nos.@25000 polypot each.	5 Nos.	100%	-	-	-	-	-	
5	DFO, Silvicultural Division, Hills, Diphu.	-	Nil	-	-	-	-	-	-	
6	DFO, Northern Afforestation Division, Hills, Diphu.	SOPD: Maintenance of Block Plantation of 2023-24, 10Ha. X 9 Ranges.	1 No.	100%	-	-	-	-	-	
7	Working Plan Officer, Hills, Diphu.	-	Nil	-	-	-	-	-	-	

Annexture-D

Physical progress of works under different Schemes/Programmes/Projects across Department - of previous year 2023-24.

Sl.No	Admin. Dept.	Name of Scheme	Total Number of works pending as on the last date of previous Financial year	Number of years delayed for completion - as on the last date of last Financial year- categorise works based on the delay in completion.					Progress of pending works of previous years pending as on the last date of last Financial year- Categorise works based on the stage of physical progress						Remarks
				Less than 1 yr	>= 1 to >3 yrs.	>= 3 to >5 yrs.	>= 5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	CCF-cum-CHD(Forests), KA, Diphu.	SOPD: i) Const. of Barrack @ CCF(O).	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund released.
		ii) Const. of Garrage & GI Water Stagging @ CCF (O).	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund released.
		iii) Const. of Common Sanitary Latrine 2021-22.	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund yet to release.

		iv) Const. of Courtyard@ CCF (O) 2021-22.	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund yet to release.
		v) Payment for publication of Hand Book 2021-22.	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund released.
		vi) Supply & Installation of Solar Light 2023-24.	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund released.
		vii) Completion of remaining work at Longsokangthu.	-	√	-	-	-	-	-	-	-	-	-	-	Work completed, fund released.
2	DFO, Karbi Anglong East Division, Diphu.	SOPD: i) Completion of remaining work for Office Building (KAED).	1	-	-	√	-	-	-	-	-	-	-	-	Work completed, money received.
		ii) Maintenance of Dokmoka Forest IB.	1	-	-	√	-	-	-	-	-	-	-	-	Work completed, money received.
		iii) Const. of Generator Shed at Arboretum cum Craft Centre.	1	-	√	-	-	-	-	-	-	-	-	-	Work completed, money not received.
		iv) Const. of Fgd Qtr. at Sildharampur.	1	-	√	-	-	-	-	-	-	-	-	-	Work completed, money not received.
		v) Renovation of Fr-I Qtr. at Dokmoka.	1	-	√	-	-	-	-	-	-	-	-	-	Work completed, money received.
		vi) Const. of Elephant Trench at Sildharampur.	1	-	√	-	-	-	-	-	-	-	-	-	Work completed, money received.
		vii) Const. of Forest Rd. from Longhu to Borlangso.	1	-	√	-	-	-	-	-	-	-	-	-	Work completed, money received.
		viii) Const. of Watch Tower at Dighaliati - 2 Nos.	1	-	√	-	-	-	-	-	-	-	-	-	Work completed, money not received.
3	DFO, Karbi Anglong West Division, Diphu.	SOPD: i) Const. of Forest IB at Dhansiri.	1	-	-	-	-	-	-	-	-	-	-	-	Work completed, money received.
		ii) Supply of Furniture etc. for Dhansiri Forest IB	1	-	-	-	-	-	-	-	-	-	-	-	Work completed, money not received.
		iii) Const. of new Forest Office building at Dhansiri.	1	-	-	-	-	-	-	-	-	-	-	-	Work completed, money received.
		iv) Maintenance of vacancy filling with Plan from DIG office to Taralangso Rd., cleaning etc.	1	-	-	-	-	-	-	-	-	-	-	-	Work completed, money received.

[illegible]

30. INDUSTRIES & COMMERCE :

Annexure-C

Pyhsical Progress Works under different Schemes/ Programmes/ Projects across Departments-of Current Year 2024-25 (Under SOPD Schemes)

S.No.	Admin Dept.	Name of Scheme	Number of Works sanctiond in the current Year	Progress of Current Year works/ Service- Categorise number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Industries & Commerce Department	Construction of New office building (Multilayer) of GM, DI&CC, West Karbi Anglong, Hamren			97%				
2		Construction of Commercial Estate G+1 building at Bhoksong.			98%				
3		Arrangement of reception counter at DI&CC, Diphu		100%					
4		Installation of Transformer 100 KVA DTR at Industrial Estate at Sukhajan			90%				
5		RCC water staging at Industrial Estate at Sukhajan with pipeline and boring		100%					
6		Grant-in-aid materials for Handicraft Rural Artisans providing improved tools .		100%					
7		Exposure visit cum training		100%					
8		Skill Development programme for both District				50%			
9		EDP Training/Awareness programme			75%				
13		Tool & kits for departmental passed out trainees				50%			
14		Renovation of staff quarter at SI&C, office complex, Sarihajan		100%					

Fund received Rs. 520.00 L

Pyhsical Progress Works under different Schemes/ Programmes/ Projects across Departments-of Current Year 2023-24 (Under SOPD Schemes)

Annexure-D

S.No.	Admin Dept.	Name of Scheme	Number of Works sanctiond in the	Progress of Current Year works/ Service- Categorise number of works based on the stage of physical progress
-------	-------------	----------------	----------------------------------	---

			current Year	100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Industries & Commerce Department	Construction of New office building (Multilayer) of GM, DI&CC, West Karbi Anglong, Hamren at ADCI complex, Hamren			95%				
2		Construction of Commercial Estate at Langparpan, West Karbi Anglong		100%					
3		Construction of Commercial Estate G+1 building at Bhoksong			85%				
4		Renovation of Cane & Bamboo Training Centre at Hamren		100%					
5		Construction of toilet and ring well platform at Cane & Bamboo Training Centre at Donkamukam.		100%					
6		Arrangement of Reception counter at DI&CC office building, Diphu		100%					
7		RCC Water staging at Industrial Estate, Sukhanjan along with RCC ring well with submersible motor and pipe line connection		100%					
8		Grant-in-aid materials for Handicraft Rural Artisans providing improved tools (Power loom, Paper cum plate, Automatic sewing machine [Fashion maker]		100%					
9		To promote Enterprise by providing tools & equipments etc. to unemployed youths (Barbar kits, furniture wash basin)		100%					
10		Skill Development programme on broom making, Food processing , Bee keeping(APIERY), Jewellery & Barbar		100%					
11		Organising EDP Training/Awareness programme (6 nos)		100%					

