

MINUTES OF COUNCIL DEVELOPMENT COMMITTEE (CDC) MEETING HELD ON 6th JANUARY' 2025 AT 3:00 PM IN THE NEW CONFERENCE HALL OF KAAC

Subject	Minutes of the Meeting of District Development Committee/ Council Development Committee Meetings
Date & Time	Date : 06/01/2025 Time : 03 : 00 PM
Venue	New Conference Hall of KAAC, Diphu
Participants	Annexure-I.1
Absentees	Annexure-I.2
Fund receipt & Utilization	Annexure-A (Received) & B (Not received)
Physical Progress	Annexure-C (for Current Year) and Annexure-D for Previous Year.

The meeting was chaired by Sri Mukul Kr. Saikia, IAS, Principal Secretary, Karbi Anglong Autonomous Council, Diphu.

1. At the outset, the Principal Secretary welcomed all members and extended New Year wishes to everyone present in the meeting.
2. Before initiating the meeting, the house felicitated Smti. Pubali Shyam for winning an award for Best MSME : IITF 2024 and Smti. Sabina Teronpi for winning National Award 2023, Tribal Artisan, Development Commissioner (Handicrafts), Ministry of Textiles, Government of India.
3. Thereafter, the meeting discussed and reviewed the progress of works under different departments as well as the issues faced by the departments in executing those schemes as per list below:

Department specific:

Sl No.	Sector	Administrative Department	Scheme/ Project /Programme	Decision/ Action to be taken.	Agency responsible & Timeline
1.	Infrastructure	Tourism	SOPD	The department was instructed take initiative to erect hoardings at strategic locations showcasing various attractions of the district to attract more tourism as the district is gearing up for the forthcoming 51 st KYF' 2025 to be held from 16 th to 19 th February' 2025.	Deputy Director, Tourism. Karbi Anglong, Diphu.
2.	Social Sector	Education	Adarsha Vidyalaya	<ul style="list-style-type: none"> The Addl. Director of Education, Karbi Anglong and Executive Engineer, PWD (Building) apprised that the construction of Adarsha Vidyalaya school in some areas remained incomplete for a longer period of time. In this regard, the meeting discussed to cancel the work order issued to the contractors due to their non completion of works within the agreed timeframe. The Executive Engineer, PWD (Building) apprised that the original work estimate was prepared in the year 2004 and due to cost escalation over the period of time and other contractors are hesitant in continuing the remaining work. He was then instructed to prepare and submit a detailed schedule highlighting the changes in rates resulting from cost escalation and submit the report by 21st January' 2025. The Addl. Director of Education was also instructed to prepare and submit a detailed report on the status of all Adarsha Vidyalaya school by 21st January' 2025. Further, he was also instructed to submit report on the upgradation of Samelangso High School. Hamren B.Ed College: The meeting also discussed regarding the slow progress of the construction of B.Ed college at Hamren and instructed the Addl. Director of Education and EE, PWD (Building) to submit a report. 	<p>Addl. Director of Education, Karbi Anglong, Diphu</p> <p>and</p> <p>Executive Engineer, PWD (Building division), Karbi Anglong, Diphu</p>
3.	Social Sector	Social Welfare	—	<ul style="list-style-type: none"> The meeting discussed regarding the issue of water scarcity which impacts the implementation of SNP in certain schools. In this regard, the Addl. Director of Education and Programme Officer, ICDS was instructed to submit list of schools facing water scarcity issue. The meeting also discussed regarding pendency of permission for advertisement 	

				for the post of 621 numbers of Helpers. In this regard, the Secretary, Social Welfare was instructed to expedite the matter.	
4.	Economic Development	Fishery	PMMSY	Total fund allocated for PMMSY is Rs.1,57,99,050 and 40% of the fund has been utilized. UC for an amount of Rs. 16,77,000 has been submitted.	Joint Director, Fisheries, Karbi Anglong, Diphu.
5.	Economic Development	Agriculture	SOPD	There are 41 nos. of works under SOPD for the financial year 2024-25 and 25 nos. of works have 100% completed.	Addl. Director of Agriculture, Karbi Anglong, Diphu.
			RKVY	Distribution of seeds (potato, ginger, finger millet, maize, pine apple, etc) and machineries under RKVY has 100% completed.	
			NFSM	Distribution of seeds (paddy, maize, black gram, cotton) and nutritionals under NFSM are ongoing with 50% progress.	
			PMKSY	<u>Karbi Anglong:</u> Installation of 333 nos. of Drip/Mini Sprinkler out of the total of 559 nos. has been completed. <u>West Karbi Anglong:</u> Installation of 203 nos. of Sprinkler/Drip Irrigation has 100% completed	
			PMFBY	<u>Karbi Anglong:</u> Crop insurance to 548 nos. against the total target of 1000 nos. has been achieved. <u>West Karbi Anglong:</u> Crop insurance to 3633 nos. against the total target of 4700 nos. has been achieved.	
6.	Infrastructure	Irrigation	SOPD	The Addl. CE, Irrigation (Zone-V) was instructed to take necessary action for expediting the formal approval from the authority for uploading of necessary data in the Irrigation department portal.	Addl. Chief Engineer, Irrigation (Zone-V), Karbi Anglong, Diphu.
7.	Economic Development	A.H Veterinary	& SOPD	There are 12 nos. of works sanctioned in the SOPD 2024-25 and all works are at the progress of 75-99%.	The District Veterinary Officer, A.H & Vety. Department, Karbi Anglong, Diphu.
8.	Infrastructure	Water Resources	SOPD, RIDF-XXVII, RIDF-XXIX	Work under SOPD – FDR is 100% completed. Construction of ring bund under RIDF XXVII from Haldikrung to Namtaradubi on L/B of river Kopili is at 89% of its progress and construction of new embankment from Dokmoka bridge to Cherukani bridge including anti – erosion measures along R/B of river Dikrut under RIDF – XXIX is at 28%.	Addl. Chief Engineer, Water Resources, Karbi Anglong, Diphu.
			NIDA,	2 nos. of works under NIDA (2023-24) are at 75% and 58% progress.	
9.	Infrastructure	PHE	JJM	An amount of Rs.1026.00 Lakh was sanctioned under JJM for Diphu Rural W/S Division. Out of which, an amount of Rs. 945.96 Lakh has been utilized and UC has been submitted.	Addl. Chief Engineer, PHE, Karbi Anglong, Diphu
10.	Infrastructure	PWD	SOPD	Fund amounting to Rs. 735.54 lakh has been allocated to the department and only Rs. 108.00 lakh has been utilized till now with 13% overall physical progress.	Addl. Chief Engineer, PWD (R&B), Hills, Karbi Anglong, Diphu
				The chair raised concerns regarding the poor condition of the approach road leading to District Commissioner's office. The Addl. CE, PWD (R&B) was instructed to address the issue urgently to ensure safety and accessibility of the road.	
			PMGSY-III	Total 12 nos. of works sanctioned. 5 nos. are 100% completed. 5 nos. at 85% completion. 2 nos. at 50%	
			RIDF	Total 31 nos. of projects. 16 nos. are 100% completed. 6 nos. at 75% progress. 5 nos. at 50% progress. 3 nos. at 25% progress. 1 nos. at 10% progress.	

			MoS	Total of 15 nos. of projects. 7 nos. are 100% completed. 1 nos. at 75% progress. 4 at 50% progress and 2 nos. at 25%. 1 nos. at the initial stage.	
			CRIF	There are 2 nos. of projects with 85% and 44% progress.	
			MMUPNA	There are 9 nos. of projects. 1 nos. is 100% completed. 3 nos. at 85% progress. 2 nos. at 45% progress. 3 nos. 30% progress.	
			MMPPNA	Total 33 nos. of projects. 4 nos. are 100% completed. 7 at 75% progress 9 at 50% progress. 7 at 25% progress, 2 nos. at the initial stage of the progress and 4 nos. are yet to be started.	
			MMPNA	Total 26 nos. of projects. 7 nos. are 100% completed. 1 nos. at 75% progress. 4 nos. at 50% progress. 9 nos. at 25% progress, 2 nos. at the initial stage of the progress and 3 nos. are yet to be started.	
			MMNPPNA	Total 17 nos. of projects. 6 nos. at 65% progress. 3 nos. at 45% progress and 4 nos. at the initial stage of progress and 4 are not yet started.	
			NESIDS	There is only 1 project under NESIDS which is at 75% progress.	
			APART	Total 17 nos. of projects. 9 nos. are 100% completed. 6 nos. at 75% progress. 2 nos. at 50% progress.	
			AXOM MALA	Total 6 nos. of projects and all are at the initial stage of progress from 5 - 30% progress.	
11.	Economic Development	Panchayat & Rural Development	SOPD	A total of 35 numbers of projects have been sanctioned under SOPD for the current Financial Year. 12 nos. of work have been 100% completed and the remaining works are at 25% progress.	Deputy Director, Panchayat & Rural Development
			15 th Finance Commission	There are 129 nos. of works under 15 th FC (Tied Grant) and 42 nos. of works under 15 th FC (Untied Grant) and all of them are physically 100% completed.	
			6 th ASFC	There are 4 nos. of works under 6 th ASFC and all of them are 100% completed.	
12.	Reforms, Governance Facilitation & Regulation	Environment and Forest	SOPD	Works under SOPD are 100% completed except creation of Nursery with 1,00,000 seedlings in 2 Ranges.	Spl. PCCF, Environment and Forest, Karbi Anglong, Diphu.
13.	Social Sector	Museum	SOPD	There are 8 nos. of works under SOPD 2024-25 and 4 nos. of work has achieved 100%, 1 nos. is at 80% of its progress, 2 nos. at 50% and 1 nos. at 40% progress.	District Museum Officer, Karbi Anglong, Diphu.
14.	Social Sector	Sports & Youth Welfare	SOPD	19 nos. of works are under SOPD 2024-25 and 11 nos. has achieved 100% progress, 2 nos. have achieved 50% progress and remaining 5 nos. are at 30% of its progress.	District Sports Officer, Karbi Anglong, Diphu
15.	Economic Development	Industries & Commerce	PMFME	<u>Karbi Anglong:</u> Application forwarded to bank: 337 nos. Sanctioned by bank: 21 nos. Disbursed by bank: 17 nos. <u>West Karbi Anglong:</u> Application forwarded to bank: 69 nos. Sanctioned by bank: 04 nos. Disbursed by bank: 04 nos.	Addl. Director, Industries & Commerce, Karbi Anglong, Diphu.
16.	Economic Development	Soil Conservation	SOPD	There are 164 nos. of works under SOPD for the financial year 2024-25 and all are 100% completed.	Additional Director, Soil Conservation Karbi Anglong Diphu.
			WDC-PMKSY 2.0	There are 429 nos. of works under WDC-PMKSY 2.0 and all of them are 100% completed.	

7.	Economic Development	Town & Country Planning	RIDF	There are 6 nos. of works under RIDF and all of them are 75% progress.	Deputy Director, Town & Country Planning
			PM SVANidhi (Karbi Anglong)	<p><u>1st Tranche:</u> Target: 3746 Disbursed: 3736 Achievement: 99.7%</p> <p><u>2nd Tranche:</u> Target: 1536 Disbursed: 1632 Achievement: 106.3%</p> <p><u>3rd Tranche:</u> Target: 107 Disbursed: 530 Achievement: 495.3%</p>	
			PM SVANidhi (West Karbi Anglong)	<p><u>1st Tranche:</u> Target: 572 Disbursed: 966 Achievement: 168.9%</p> <p><u>2nd Tranche:</u> Target: 235 Disbursed: 220 Achievement: 93.6%</p> <p><u>3rd Tranche:</u> Target: 16 Disbursed: 27 Achievement: 168.8%</p>	
18.	Social Sector	Cultural Affairs	SOPD	The department primarily has works only under SOPD and there are 13 nos. of works in the current Financial Year 2024-25 and 11 nos. of works have 100% completed.	Deputy Director, Cultural Affairs, Karbi Anglong, Diphu.
19.	Economic Development	Co-operation	SOPD	There are 14 nos. of works under SOPD and 9 nos. have 100% completed, 2 nos. at 80% progress, 2 at 75% and 1 no. at the initial stage.	Addl. Registrar of Co-operative societies, Karbi Anglong, Diphu.
20.	Infrastructure	Transport	SOPD	There are 13 nos. of works sanctioned under SOPD in the financial year 2024-25 and 9 nos. of work have achieved 100% progress.	Executive Engineer (M), Transport, Karbi Anglong, Diphu.
21.	Social Sector	Legal Metrology	SOPD	The department has 5 nos. of works sanctioned in the current SOPD and 3 nos. have 100% completed, 1 at 50% progress and 1 nos. at 10% progress.	Deputy Controller, Karbi Anglong, Diphu
22.	Social Sector	Food Public Distribution and Consumer Affairs	NFSA	An amount of Rs. 1676.36 Lakh has been sanctioned under NFSA in the current financial year and UC for an amount of Rs. 84.40 Lakh has been submitted.	The Deputy Director, FPD&CA, Diphu
23.	Economic Development	Dairy Development	SOPD	There are 24 nos. of works in the current financial year under SOPD and all of them are 100% completed.	The Dairy Development Officer, Diphu, Karbi Anglong
24.	Economic Development	Sericulture	SOPD	16 nos. of works under SOPD 2024-25 and all of them are currently ongoing with overall 80% progress.	The Addl. Director, Sericulture, Karbi Anglong, Diphu

The meeting ended with a vote of thanks from the chair.


Principal Secretary
Karbi Anglong Autonomous Council
Diphu

Memo No. KAAC/T&D-328/CDC-I/Pt-I/2022/ 03 -A

Dated Diphu, the 20th January' 2025
















Copy to:


















1. The Secretary to the Govt. of Assam, Transformation & Development Department for favour of kind information.
2. All Secretaries/Joint Secretaries/Deputy Secretaries, KAAC, Diphu for information.
3. The Deputy Secretary, DEITY Department, KAAC, Diphu. He is requested to upload the minutes in the portal of KAAC.
4. The PA to the Hon'ble Chief Executive Member, KAAC, Diphu for kind appraisal of Hon'ble CEM.
5. The PA to all Hon'ble Executive Members, KAAC, Diphu for kind appraisal of the Hon'ble EMs.
6. Department concerned _____
for information and necessary action.
7. Office file.


Principal Secretary
Karbi Anglong Autonomous Council
Diphu



















MEMBERS PRESENT IN THE COUNCIL DEVELOPMENT COMMITTEE (CDC)
MEETING HELD ON 6TH JANUARY, 2025 AT 9:00 A.M IN THE NEW CONFERENCE
HALL OF KAAC, DIPHU



Annexure-I

Sl. No	Name in full	Designation	Contact No. with e-mail ID	Signature
1.	Shri Mukul Kr. Saikia, IAS	Principal Secretary, KAAC, Diphu.		
2.	Dilip Terang, ACS	Secy. KAAC		
3.	R. Pany	Secy. KAAC		
4.	Sri Ibm Junon, ACS	Deputy Secretary, KAAC		
5.	Sri Shumi Langre Langre	Monitoring plan office (H), Diphu		
6.	Dr Subal Maibangpa	Head, KVK Kasbi Anglong	9859824022 kvn_diphu@aac	
7.	Melior Teragpa	Asst. Director Ext & Comm.	7002633729	
8.	Madhuri Bokal	P.O. ICDS	94382- 35797	
9.	Suma Tuisopi	EE(M) KAAC Transport Dept.	9865521461	
10.	Hiran Baro	i/c Add. Director of Agriculture, Diphu	8638597085	
11.	Pabitra Lathi	Asst. cum CAO. (m). KAAC. Diphu.	8011713723	
12.	Biswan Barmah	EE(PHE), Diphu (R)	7002418016	
13.	Mamoni Rongphelpi	EE, PHE, Howrah Division.	8638788939	
14.	Dimbar Nor Kama	Asst. cum S. E. P.O. Diphu.	9438777053	
15.	Eusuph Ali Ahmed	Executive Engineer PWD	9101816268	

16.	Tapash Kt. Das	1/2 Joint Director, Handloom & Textiles (Hills), Diphu		Khan
17.	Mirjany Ronglay	Jy. Director, Tourism.	7802756771	 06/01/15
18.	U. B. Deka	Addl. RGS (Hills) Diphu	9486136459	 691
19.	Dr. Krishan Kt. Das	Asstt. Director Zoo Deptt	8011387860	
20.	Lichuan Ponka	DD(H) P & RD		
21.	Tapash Kumar Sama	RH, DAVE	9864913378	
22.	Dr. Silip Malakar	DVD self	7002893587	
23.	Mohan Juran	JDF(H), Diphu	8876723576	
24.	Dr. Kanstur Saikia	Dist. Museum Officer	8743887886	
25.	Md. Hafim Islam.	Asstt. soil conservation officer Diphu CC Division.	9101296918	
26.	Robising Hauser	Add CE (PHE)	6003262758	
27.	Birensing Engte	IS, KADC, Diphu	8911789791	
28.	Lenin Kakati	LDM, Karbi Anglong	9101412880	
29.	Manoj Kr. Das.	DC LM (Zonal) Diphu.	7602817440	 06-07-2025
30.	Sarbong Phangho	Scientific Asstt. Legal Metrology	7002924416	
31.	Sarlongki Tokbi	AGM, Diphu Eled. Division, APDCL	9954656725	
32.	Satyajit Kalita	Sr. Asstt. Addl. Director of Edn, KAAC, Diphu	7002567885	
33.	Habibulla Ahmed	DPM, ASRLM	8761990874	

34.	Arinash Gogoi	DMM, ASRLM Karbi Anglong	8638782657	<i>Deep</i> 6/1/25
35.	Shibam Das.	ASST. Engineer.	8473923681	<i>Shibam</i>
36.	Mridul Bhakti	E.E. & P.D., Diphu Elct. Div.	94351-98845	<i>md</i>
37.	Selini Roy	PERO.	8399047352	<i>Selini</i>
38.	Bisheswar Das	Chief Manager (DEVS) RBO, SBI, Nagaon	9485231359	<i>Bishu</i>
39.	Bipin Chandra	CM SBI Diphu	9435110686	<i>Bipin</i>
40.	Chosong Timmung	S.D. Sericulture	7002826349	<i>Chosong</i>
41.	S. Manu.	Dairy Dev. Dept.	9365767200	<i>Manu</i>
42.	Rip Roy	D.S.O	94358 55837	<i>Rip</i>
43.	Kobal Puma	District Adult Education, Diphu	7636028471	<i>Kobal</i>
44.	Sanjay Ronghang	District Adult Education K/A. Diphu	9365723286	<i>Sanjay</i>
45.	S.P.S. Teey	EE, PWD(B) KADT Bldg. Trin. Diphu	7002731967	<i>Teey</i>
46.	Si-Em Engli	Jr. Asst., District Museum, Diphu	7002895556	<i>Si-Em</i>
47.	Rongrong Rongphan	Asst. Sericulture Diphu.	8472022338	<i>Rongrong</i>
48.	Ashimjyoti Sarma	CDPO (U) Diphu (Urban) ICDS Project, Diphu	7399193863	<i>Ashim</i>
49.	Ranjit Miliakpi	CDPO. Howrahghat ICDS Project, Diphu	8638089996	<i>Ranjit</i>
50.	Julie Terangpi	CDPO, Langsompi ICDS Project, Langsompi	8639485807	<i>Julie</i>
51.	Bineetha Chetri.	CDPO (IK) Amri ICDS Project, Ukumehi	9954282082	<i>Bineetha</i>

52.	Soy Soy Eng E.	L.D.A - cum Acctt	887607583	
53.	Sri Tinku Hanse	L.D.A Cultural Affairs Deptt., KPA	60021 72710	
54.	Kong Sing aben.	Asstt. A.D.O. Housing & Dev. Block	6001334989	
55.	Brownson Jena	Acctt - Housing & Dev. Block	9101415399	
56.	Kungu Kuroi	Jr. Asstt	7099914352	
57.	Sharif Ullah Manda	Junior Engineer Rongkheng Dev. Block	7002 336629	
58.	Likali Tiron	Asstt. Engg. Rongkheng Dev. Block	9957514162	
59.	Dhan Sing Day	Acctt. cum Cashier - of JF Block/A, Di Phu.	7637857808	
60.	Montul Islam	Asstt. Engineer, NHH, Kumbi Anglong District	8011581321	
61.	Pratish Hazarika	Executive Engineer (PHE) Uluksuchi Division	6003811842	
62.	BM Lahon	Dy. Dir, T&CP Depto	9678089848	
63.	Julie T'rangpi	BDO Shilp	70025 46 905	
64.	Satya Prava Tolkhi	BDO. Socheng.	9101349751	
65.	Mitaly Kalharpi	BDO Chinthang Block	9101174990	
66.	Joykela Suktepa	CDPO, Nuker	9435167453	
67.	Kave Engthipi	CDPO, Chinthong	7896610720	
68.	Kaban Kalharpi	CDPO. Bakajon	9613906293	
69.	Korobi Kkofi	CDPO. Rongkheng	8761019370	

70.	Helen Isangko	C.D PO, Lumbogang	9854963077	
71.	Mustafizur Rahman	AEB AEE(TC) 1/2 PWD Balthalangso Roads	8876467530	
72.				
73.				
74.				
75.				
76.				
77.				
78.				
79.				
80.				
81.				
82.				
83.				
84.				
85.				
86.				
87.				