

1. FISHERY :

**Monthly status of Fund receipt and utilisation for the Month of July, Year 2025
Karbi Anglong**

A. For Schemes: Funds received.

S. No	Admin Dept.	Name of scheme (+Implementation Agency)	PFMS Code & SLS Code)	Category CS/CSS / State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/Other s-- as applicable		Current Year Allocation to Distict*		Fund received in the current year		Total funds available for Scheme	Funds utilised-till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMMSY	ASKA00004614	CSS	27,09,429	3,18,381	NIL	NIL	27,09,429	3,18,381	27,09,429	3,18,381	30,27,810	500000 (18%)	50000 (16%)	0	0	NIL	NIL	

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year 2024-25

S. No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						
				100%	75-99%	50-47%	25-49%	1-25%	Not Started	
1	Fishery	New Seed Rearing ponds (PMMSY)	6 Ha			2Ha			4 Ha	
6		Livelihood support to traditional Fishers (PMMSY)	50 Nos	100%					0	

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years

S. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the state nof physical progress						
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Fishery	PMMSY (New Rearing pond)	5	5				5			5				
		PMMSY (New pond construction)	8	8				8			5	3			
		PMMSY (Inputs for fish farming)	40	40				40						40	
		Fish Kiosk	2	1	1			2			1		1		
		PMMSY (Livelihood support)	2	2				2						2	

Monthly status of Fund receipt and utilisation for the Month of July Year 2025

A. For Schemes: Funds received.

S. No	Admin Dept.	Name of scheme (+Implementation Agency)	PFMS Code & SLS Code)	Category CS/CSS/ State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/Others -- as applicable		Current Year Allocation to Distict*		Fund received in the current year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

1	Fisher y	PMMS Y	AS17 8	CSS	0	0	0	0	562650	107850	5,62,65 0	1,07,85 0	6,70,500	5,60,760.00	1,07,640.0 0	0	0	0	6,68,40 0
---	-------------	-----------	-----------	-----	---	---	---	---	--------	--------	--------------	--------------	----------	-------------	-----------------	---	---	---	--------------

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years

S. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the state nof physical progress									
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started				
1	Fishery	PMMSY (Fish Hatchery)	1		1			1					1`					
		PMMSY (New Rearing pond)	27	24	3			27	11		8						8	
		PMMSY (New pond construction)	2		2			2	1	1								
		PMMSY (Inputs for fish farming)	8		8			8									8	
		PMMSY (Mini Feed mill)	1		1			1		1								
		PMMSY (FL stocking in Wetlands)	4		4			4									4	
		PMMSY (Small Bio floc)	1		1			1		1								
		PMMSY (Livelihood support to Fishers)	128	50	78			128	128									

2. TOWN & COUNTRY PLANNING:

Annexure-A

Monthly status of Fund receipt and Utilisation for the Month of May, Year 2025.

A. For Schemes: Funds received.

Sl.No.	Admin. Dept.	Name of Schemes (+Implementation Agency)	PFMS code&SLS Code	Categories CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others- as applicable.		Opening Balance with the District/Council/Others- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total Funds available for Scheme (Rs.in Lakhs)	Funds utilised till now Amount & (% in braket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	T&CP DoHUA	SOPD-G	N/A	State	N/A	N/A	N/A	N/A	Nil	350.00	N/A	Nil	330.00	Nil	NIL	Nil	NIL	Nil	Nil	Paper Works Under Process.

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- Of Current Year

Sl. No	Admin Dept.	Name of Scheme	Number of Works Sanctioned in the current year	Progress od Current Year works/Services- Categories number of works based on the stage of physical progress					
		SOPD	46 Nos	100%	75-99%	50-74%	25-49%	1-25%	Not started

1	DoHUA	Supply of Solar Lights to all Municipal Boards and town Committees.		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		
		Supply of Solar Lights to all Municipal Boards and town Committees.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>		
2		Const. of Drain at Rongchedon near the residence of Rejima Terangpi in Ward No. 6, Diphu.		<input type="checkbox"/>		<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	
3		Const. of CC Topping Road at Malongso near the residence of Semson Killing in Ward No. 7, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	<input type="checkbox"/>	
4		Const. of CC Topping Road at Plimplamlangso in Ward No. 8, Diphu.		<input type="checkbox"/>						<input type="checkbox"/>	
5		Const. of CC Topping Road at Hori Taro Village in Ward no. 6 under Dokmoka town.		<input type="checkbox"/>	<input type="checkbox"/>					<input type="checkbox"/>	
6		Const. of Boulder Retaining Wall at Taralangso near the residence of Kamal Tisso in Ward No. 10, Diphu.		<input type="checkbox"/>		<input type="checkbox"/>				<input type="checkbox"/>	
7		Const. of CC Topping Road at Joysing Tisso Village near the residence of Chotro Teron in Ward No. 10, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>					<input type="checkbox"/>	
8		Const. of Boulder Retaining Wall at Rongmarjong near Gas Godown in Ward No. 3, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	<input type="checkbox"/>	
9		Const. of Slab Culvert at Habe Rongphar Village in Ward No. 1 under Dokmoka town		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		
10	DoHUA	Const. of CC Topping Road at Sodar Ingti Village (Taralangso) in Ward no. 14, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>		
11		Construction of Cover Drain behind SBI, Ward No-3, of Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		
12		Const. of C.C Topping Road at Bokajan Super Market in ward no.6 under Bokajan town		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>		
13		Construction of RCC Ring Well at Sukhanjan Shiv Mondir, Ward No. VI, Bokajan town.		<input type="checkbox"/>			<input type="checkbox"/>		<input type="checkbox"/>		

14		Construction of RCC Ring Well at Khaplang Bosti, Ward No. II, Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
15		Construction of RCC Ring Well at Radha Govinda Mondir, Ward No. III, Bokajan town.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
16		Construction of RCC Ring Well at Sanyasi Mondir, Ward No. VI, Bokajan town.	<input type="checkbox"/>	<input type="checkbox"/>					<input type="checkbox"/>	
17		Construction of RCC Ring Well at Mech Kachari Namghar Dumukhiya, Ward No. VI, Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
18		Construction of RCC Ring Well at Akhora Mondoli, Ward No. III, Bokajan town.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
19		Construction of RCC Ring Well at Lorulangso-B, backside of Depen Bordoloi resident Ward No. V, Diphu town.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
20	DoHUA	Construction of RCC Ring Well at Rongtheang-B near Mongalsing Bey resident in Ward No. 7, Diphu town.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
21		Construction of RCC Ring Well at Mensing Rongpi Village near the residence of Thengtom Teron in Ward No. 6 under Dokmoka town.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
22		Construction of RCC Ring Well at Rongklarbong near the residence of Smt. Lima Teronpi in Ward No. 14 under Diphu town.		<input type="checkbox"/>					<input type="checkbox"/>	
23		Constructions of RCC Ring Well at Rangcina Village near the residence of Sri Rajib Terang in ward no. XII of Diphu town.		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	
24		Procurement of 1(One) D.G set for the quarter/office chamber of Hon'ble Executive Member, i/c Town and Country Planning, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
25		Construction of Boulder Guard Wall at Lorulangso-B near the residence of Monjulie Khorai, Ward No-V of Diphu town.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
26		Const. of CC Topping Road at Rongklarbong in Ward No. 14 under Diphu town		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
27		Const. of Boulder Retaining Wall at Rangcina Village near the residence of Smt. Rengka Rongpipi in Ward No. 12, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
28		Const. of Boulder Retaining Wall near DAV School in Ward No. 6, Diphu.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	

29		Repairing and Renovation of official quarter occupied by Hon'ble Executive Member, Department of Town and Country Planning etc at E.M. Colony in Ward No. 6 of Diphu town		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>		<input type="checkbox"/>	
30		Construction of RCC Open Drain at Saraswati Colony in Ward no-4 of Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
31	DoHUA	Construction of CC Topping road near Phonidhar Deka house at Ward no-2 Bokajan town.		<input type="checkbox"/>					<input type="checkbox"/>	
32		Construction of CC Topping road at Kabuli Goli in Ward no-6 of Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
33		Construction of CC Topping road from Chandan Dey house to Bhaskar Das house at Ward no-3 Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
34		Construction of Open Stage at Bokajan Basanta Utsav Playground Sukhanjan		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
35		Earth Filling at Bokajan Super Market		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
36		Construction of Bokajan Kendriya Bohagi Utsav Welcome Gate		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
37		Earth filling at Phuloni Kalyan Ashram under Phuloni/Centre town Committee		<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	<input type="checkbox"/>	
38		Repairing and Renovation of Bokajan Super Market building.		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
39		Earth Filling at BSA Playground Bokajan		<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
40		Repairing and Renovation of BSA auditorium hall in Ward No. 2 of Bokajan town		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
41		DoHUA	Const. of CC toping road near Tukun Dey house at Ward no. 2 of Bokajan town.		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>
42	Repairing and Renovation of Chandrapur Shiv Mondir in ward no 2 of Bokajan town.			<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
43	Const. of CC topping road near Sarada Vidyapith LP School in ward No.4 of Bokajan town.			<input type="checkbox"/>		<input type="checkbox"/>			<input type="checkbox"/>	
44	Const. CC Topping road at Kumarpatti in ward no. 4 of Bokajan town.			<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
45	Earth filling at Sarada Vidyapith LP School in Ward no. 4 of Bokajan town.			<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	
46	Earth filling at Rabindra Vidyapith Girls ME School in ward no. 4 of Bokajan town.			<input type="checkbox"/>				<input type="checkbox"/>	<input type="checkbox"/>	

3. ANIMAL HUSBANDRY & VETERINARY :

Annexure-A

Monthly status of fund receive and utilisation till date

A. For Schemes : Funds received.

Sl. No.	Admin. Deptt.	Name of Scheme. (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance with CAN /SNA/Others- as applicable.		Opening Balance with the District/Council/Others- -as applicable		Current Year Allocation to District*		Fund receive in the current Year		Total funds available for scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year.	Utilisation Certificate submitted against total available funds for the current year	Amoun for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	A. H. & Vety. Department	MoS	NIL	CSS	NIL	NIL	NIL	NIL	225 Lakh	NIL	225 Lakh	NIL	450 Lakh	50%	NIL	NIL	225 Lakh	NIL	NIL	

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year

Sl. No.	Administrative Department	Name of Scheme SOPD (implemented under)	No. of Works sanctioned in the Current Year	Progress of Current Year works / Services-Categorise number of works based on the stage of Physical Progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	A. H. & Vety. Department	1. Sub-Divisional A. H. & Vety. Officer, Diphu.	16	Nil	Nil	16	Nil	Nil	Nil	
		2. Sub-Divisional A. H. & Vety. Officer, Hamren.	12	Nil	Nil	12	Nil	Nil	Nil	

3. Officer-in charge, ICDP, Manja.	4	Nil	Nil	4	Nil	Nil	Nil
4. Dy. Director, Buffalo Breeding Project, Manja.	3	Nil	Nil	3	Nil	Nil	Nil
5. Manager, Cattle Demonstration Farm, Manja.	7	Nil	Nil	7	Nil	Nil	Nil
6. Manager, Govt. Pig cum Poultry Farm, Diphu.	8	Nil	Nil	8	Nil	Nil	Nil
7. Manager, Govt. Feed Mixing Plant, Diphu.	1	Nil	Nil	1	Nil	Nil	Nil
8. Manager, Sheep & Goat Breeding Farm, Silonijan.	0	Nil	Nil	0	Nil	Nil	Nil
9. Manager, Duck Breeding Farm cum Demo. Unit, Phuloni.	1	Nil	Nil	1	Nil	Nil	Nil
10. Manager, Pork Production Centre cum Pig Breeding Farm, Donkamukam.	3	Nil	Nil	3	Nil	Nil	Nil
11. Manager, Govt. Poultry Farm, Hamren.	1	Nil	Nil	1	Nil	Nil	Nil
12. Manager, Fodder Demonstration Farm, Manja.	2	Nil	Nil	2	Nil	Nil	Nil

Annexure-D

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Previous Years

Sl. No.	Admin. Deptt.	Name of Scheme	Total number of Works pending as on the last date of previous Financial Year	Numbers of Years delayed for completion – as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of Previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical Progress						Remarks
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	A. H. & Vety. Deptt.	MoS (Establishment of clean meat selling booth)	17 Nos.	NIL	17 Nos.	NIL	NIL	17 Nos.	0%	0%	17 Nos.	0%	0%	Nil	Escalation of price rate

4. IRRIGATION :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of July of the year 2025.

A. For Schemes : Funds received.

Sl. No.	Admin. Deptt.	Name of Schemes	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CAN/ SNA/ Others- as applicable.		Opening Balance with the District/Council/ Others- as applicable.		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	(A) Under Diphu Division (Irrigation), Diphu																		
		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
2	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	(B) Under East Karbi Anglong Division(Irrigation), Hanjlangso																		
		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
3		(C) Under Baithalangso Division (Irrigation), Hamren																		

There is no centrally sponsored scheme for the Financial Year 2023-24.

14		Construction of boundary fencing at Sikari Pathar LIS						Not started	
15		Horguti IS (Improvement of Canal System)						Not started	
16		Karkok IS (Improvement of aqueduct, canal system, abutment wall, guide bund, sluice gate and canal head regulator.)						Not started	
17		Dikoiso IS (Construction of Hume Pipe Culvert and improvement of canal system, boulder friction block near d/s apron, repairing of sluice gate and canal head regulator.)						Not started	
18		Arlonglangso IS (Bed cutting at U/S of Headwork, improvement of sluice gate and canal head regulator, improvement and extension of canal system.)						Not started	
19		Langsomepi IS (Improvement of Hume Pipe cross drainage culvert and improvement of canal system.)						Not started	
20		Improvement of Upper Selawor I/S (Sluice Gate, Guide Bund and Canal System)						Not started	
21		Improvement of Dighalpani I/S (Canal System)						Not started	
22	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Improvement of Selawor IS (Aqueduct at Right Main Canal)						Not started	Tender under process
23		Improvement of Kamar Tisso I/S (Sluice Gate, Guide Bund and Canal System)						Not started	
24		Dikhari IS (Improvement of Canal System)						Not started	
25		Improvement of Langlokso FIS						Not started	
26		Den Arong Irrigation IB (Repairing & supply of furnitures)						Not started	
27		Virwar IS (Construction of aqueduct, Improvement and extension of Canal System.)						Not started	
28		Panji Hanse Gaon IS (Construction of HP Culvert and improvement of Guide bund and improvement and extension of canal system.)						Not started	
29		Jungthung IS (Bed cutting at U/S of Headwork, improvement of sluice gate and canal head regulator, improvement and extension of canal system.)						Not started	
30		Hurnat Aroi IS (Construction of Hume Pipe Culvert, improvement of Guide bund, sluice gate and canal head regulator, improvement and extension of canal system.)						Not started	
31		Sarjeng Gaon IS (Improvement of guide bund, headwork and Canal System.)						Not started	

32		Puthijuri I.S. (Extension of CC lining of main canal, guide bund and repairing of regulator gates and glaxis.)							Not started	
33		Horina I.S. (Extension and improvement of canal system)							Not started	
(B) Under East Karbi Anglong Division(Irrigation), Hanjanglangso										
1	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Improvement of Canal system including guide bund at Minor Irrigation Bund at Balipathar							Not started	Tender under process.
2		Improvement of abutment wall including installation of gates (2 nos.) at Tinglijan IS							Not started	
3		Improvement of H/W including canal system at Lalmatijan IS							Not started	
4		Construction of boundary wall and gate at Gharial Dubi			95%					
5		Construction of boundary wall at Hanjanglangso Sub-Division Irrigation, Hanjanglangso							Not started	
6		Construction of East Karbi Anglong Division, Hanjanglangso Office building						10%		
7		Construction of Office building at Vomulangso Sub-Division							Not started	
8		Extension of Canal system at Checklangso IS							Not started	
9		Construction of canal system for DTW at Deopani including provision for load security							Not started	
10		Improvement of Canal system and repairing of gate (1 no.) at Dholajan I.S							Not started	
11		Construction of boundary wall with a provision of RCC post for iron gate at Deithor Sub-Division				65%				
12		Construction of Irrigation IB							Not started	
(C) Under Baithalangso Division (Irrigation), Hamren										
1	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Imp. Of Theso I/S							Not started	Tender under process.
2		Imp. Of Presek I/S							Not started	
3		Providing electrically operated STWS at Amreng MAC							Not started	
4		Repairing of Jengkha IB							Not started	
5		Imp. Of Deramukam I.S							Not started	
6		Imp. Of Nihang Bosti I.S							Not started	
7		Imp. Of Pakpangkro I.S							Not started	
8		Imp. Of Rongkuru I.S							Not started	
9		Imp. Of Upper Langmepi I.S							Not started	
10		Imp. Of Lower Mengaon I.S							Not started	

11		Imp. Of Kro Gaon I/S						Not started
12		Imp. Of Derajuri Ph-II, I/S						Not started
13		Imp. Of Telehor I/S						Not started
14		Imp. Of Telehor Rongphar I/S						Not started
15		Imp. Of Dukan Umpanai I/S						Not started
16		Imp. Of Amkuchi I/S						Not started
17		Imp. Of Ulukunchi I/S						Not started
18		Repairing of office building of Amri Sub-Division						Not started
19		Construction of Guest House & Barrack						Not started
20		Imp. Of Jharthang I/S						Not started
21		Imp. Of Borkok I/S						Not started
22		Construction of spillway at Nutheng Adong at Lumarchi						Not started
23		Imp. Of Khilimumwang I/S						Not started
24		Imp. Of Ummat I/S						Not started
25		Impvt. Of Donka I/S						Not started
26		Impvt. Of Ghilani I/S						Not started
27		Impvt. Of Nokchamlangso I/S						Not started
28	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Kollonga IB						Not started
29		Impvt. Of Tengkeralangso I/S						Not started
30		Impvt. Of Langhan I/S						Not started
31		Impvt. Of Hanlokrok I/S						Not started
32		Impvt. Of Renghama I/S						Not started
33		Impvt. Of Lankphanki I/S						Not started
34		Imp. Of Borpani L.I.S						Not started
35		Imp. Of Hongkram I/S						Not started
36		Imp. Of Rongjamir DTWS						Not started
37		Imp. Of Satgaon Pt. No. 2 DTWS						Not started
38		Imp. Of Hanthorgaon I/S						Not started
39		Imp.of Mugachong LIS						Not started
40		Imp.of Taradubi LIS						Not started
41		Imp. Of Kollonga I/S						Not started
42		Imp. Of Artukekang I/S						Not started
43		Imp. Of Munjuli I/S						Not started
44		Imp. Of Rongmandu I/S						Not started
45		Imp. Of Longpai I/S						Not started
46		Imp. Of Rongcheck I/S						Not started
47		Imp. Of Solu I/S						Not started
48			Procurement of Vehicles for Office use					

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years 2023-24, 2024-25

Sl. No.	Admin. Deptt.	Name of Schemes	Number of works pending as on the last date of previous Financial Year.	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise works based on the delay in completion.					Progress of Current Year works/ Services- Categorise number of works based on the stage of physical progress.						Remarks
				Less than 1 Yr	1-3 Yrs	3-5 Yrs	More than 5 Yrs	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
(A) Under Diphu Division (Irrigation), Diphu															
1	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Construction of new boulder retaining wall retaining wall at office of the Executive Engineer, Diphu Division (Irrigation) Diphu.	2024-25	-do-					100%						
2		Repairing & Painting of office building of Longsokangthu Sub-Division Office.		-do-					100%						
3		Improvement of Langjen Daujing Phong IS		-do-					100%						
4		Improvement of Phongronglangso IS.		-do-					100%						
5		Improvement of Jilangso IS.		-do-					100%						
6		Improvement of Dikangshi IS.		-do-					100%						
7		Improvement of Kaku Basti IS.													Not started
8		Matikhola IS		-do-					100%						
9		Boundary Wall at Irrigation Colony (Old) at Langhin		-do-					100%						

10		Boundary Wall at Horguti IS (Old Staff Quarter)		-do-					100%							
11	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Sar-et Engti IS	2024-25	-do-					100%							
12		Arlonglangso IS		-do-					100%							
13		Repairing of Dengaon IB		-do-					100%							
14		Construction of new Office Building for O/O the Asstt. Executive Engineer, Den-Arong Sub-Division (Irrigation) Den-Arong.		-do-						70%						
15		Improvement of Phangcho Basti IS		2023-24		-do-				100%						
16		Improvement of Langkheilu IS			-do-				100%							
17		STW (Solar Operated) at Teke Rongpi			-do-				100%							
18		STW at Chandra Sing Rongphar Arong (Solar Operated)			-do-				100%							
19		Bibiapai I.S.												5%		
		(B) Under East Karbi Anglong Division(Irrigation), Hanjanglangso														
1		Ghorialdubi (Construction of boundary fencing and gate)	2024-25	-do-					95%							
2		Construction of East Karbi Anglong Division, Hanjanglangso office building		-do-								10%				
3		Construction of Boundary Wall at Deithor Sub-Division (Irrigation), Deithor		-do-					65%							

9		Imp. of Kabung Gaon I/S									60%						
10		Imp. of Derajuri Ph. II I/S									50%						
11		Imp. of Lower Mengaon I/S									70%						
12		Imp. of Lower Telehor I/S									65%						
13	Additional Chief Engineer cum CHD, Irrigation, KAAC, Diphu	Construction of goatproof fencing at Hawaipur LIS	2023-24										8%				
14		Imp. of Voteranglangso IS										50%					
15		Imp. of Charchim IS											60%				
16		Imp. Of Lower Sambey I/S								75%							
17		Renovation of Sabuda Irrigation IB.												30%			
18		Khawabaro I/S												50%			
19		Imp. of Dighalijan I/S												65%			
20		Imp. of Upper Rengthema I/S												60%			
21		Imp. Hongkram I/S												70%			
22		Repairing work of Staff quarter at Tumpreng Irrigation IB											90%				

23	Construction of Assam type Gr-IV Staff Quarter Block-1 at Tumpreng Irrigation IB										50%			
24	Installation of Highmast Light at Temporary Campus of Baithalangso Division (Irrigation) Office at Hongkram											7%		

5. COOPERATION :

ANNEXURE-C

SL. No.	Administrative Department	Name of Scheme	Number of Sanctioned in the Current Year	Progress of Current Year works / Service- Categories number of work					Remarks
				100%	75-99%	50-74%	25-49%	1-25%	
1.	Cooperation	Repairing of Assistant Registrar of Cooperative Societies office building, Diphu.	1		80%				
2.	Cooperation	Repairing of Quarter occupied by the Assistant Registrar of Cooperative Societies officer, Diphu.	1		80%				
3.	Cooperation	Construction of Market Complex (2 Storied, ongoing) at Dokmoka.	1		—				
4.	Cooperation	Repairing of Silonijan Cooperative Office	1		90%				
5.	Cooperation	Earth filling at Bokajan.	1		80%				
6.	Cooperation	Repairing of Bokajan Lamps Building at Bokajan	1		80%				
7.	Cooperation	Construction of Community Centre at Bokajan	1		-----				
8.	Cooperation	Providing of Laptops to officers of Cooperation Department.	1	100%					
9.	Cooperation	Installation of Solar Lights to Societies and Lamps	1		80%				
10.	Cooperation	Providing of Agricultural tools/accessories to Cooperative Societies.	1	100%					
11.	Cooperation	Providing of furniture to the official quarter of Hon'ble Executive Member, i/c: Cooperation Department.	1	100%					
12.	Cooperation	Providing of Piglets to Live Stock/ Piggery Societies.	1	100%					

ANNEXURE-D

Physical Progress Report of Works under different Schemes / Programmes/ Projects across Departments of Previous Year.

Administrative Department	Name of schemes	Total Number of works pending as on the last date of Previous Financial year	Number of years delayed for completion as on the last date of last financial year categories work based on the delay in completion				Progress of Pending works of previous Year pending as on the last date of last financial year Categories works based on the stage of physical progress						
			Less than 1 year	>=1 to <<3 years	>=3 to <5 yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
Cooperation	Construction of Investigation Banglow (I.B) at Phuloni Lamps	1	2 Months		-	-	-	-	-	50%		-	-

6. TOURISM :

Annexure-A

Monthly status of Fund receipt for the Month of August Year 2025.

A. For Schemes: Funds received.

No	Admin Dept	Name of Scheme	MS de & S de	Category /CSS/ etc/ P etc.	Pending Balance with the District		Current Year Allocation to District		Fund received the current year		Total funds available for the scheme	Funds Utilised- Amount % in (packet)		Amount for which bills are pending the end of previous year	Amount for which bills are pending as on date		Remarks		
					Central	State	Central	State	Central	State		Central	State		Central	State		Previous year	Current year
	Tourism	Dev. of Diphu Town Lake for Recreation (Tourism Department)		CSS	Nil	Nil	Nil	Nil	1564.00 L	Nil	1564.00 L	Nil	1564.00 Lou t of 1600.00L	100%	Nil	Nil	Nil	Nil	Nil

Physical Progress of Works under different Schemes/Programs /Projects across Departments- of Current Year 2025-26

S.No	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current year	Progress of Current Year works/ Services- Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Tourism	Const. of Roof Shed at Diphu Tourist Lodge, Diphu, Karbi Anglong.	1 (One)					1-25%	
2	Tourism	Minor repairing at Tika Tourist Lodge, West Karbi Anglong.	1 (One)					1-25%	
3	Tourism	Renovation and new construction of Hemphu Mukrang Open Stage at KPH, Taralangso.	1 (One)					1-25%	
4	Tourism	Minor electrical works at Silonijan Tourist Lodge, Karbi Anglong.	1 (One)					1-25%	
5	Tourism	Const. of public utility (Toilet) at Umrukhati, Chinthong, West Karbi Anglong.	1 (One)					1-25%	
6	Tourism	Repairing of Mass dining at Tokolangso Waterfall, Balipathar, Karbi Anglong.	1 (One)					1-25%	
7	Tourism	Electrical works at roadside Amenity Centre, Taralangso, Karbi Anglong.	1 (One)					1-25%	
8	Tourism	Minor repairing of Mass dining shed and sitting arrangement at Langherang Picnic Spot, Tarabasa.	1 (One)					1-25%	
9	Tourism	Minor repairing of Octogonal Shed at Oklongku picnic spot, Tarabasa.	1 (One)					1-25%	
10	Tourism	Const. of Public Utility (Toilet) at Koka picnic spot, West Karbi Anglong.	1 (One)					1-25%	
11	Tourism	Repairing of Pilgrims place at Ok-Kereng -Dighalpani, Karbi Anglong.	1 (One)					1-25%	
12	Tourism	Const. of approach road to Tourist Lodge at Shikdamakha, Amri.	1 (One)					1-25%	
13	Tourism	Const. of trekking road to Tirantha waterfalls, Amri.	1 (One)					1-25%	
14	Tourism	Beautification of Angjok Langsun, Puthijuri (Picnic Spot).	1 (One)					1-25%	
15	Tourism	Const. of Mass dining set at Sok-Phe-eh Anglong, Dolamara Lokhimon Ashram.	1 (One)					1-25%	
16	Tourism	Beautification of Jamuna Sarpo Park, Bakalia.	1 (One)					1-25%	
17	Tourism	Const. of Chank link fencing (Bongkrok) at Langvoku Picnic Spot.	1 (One)					1-25%	
18	Tourism	Renovation of Bhupen Hazarika open stage, Parokhowa.	1 (One)					1-25%	
19	Tourism	Const. of Approach road to Derring Langso Waterfalls.	1 (One)					1-25%	
20	Tourism	Minor Repairing of Hemtum at Dikrutpi Picnic Spot.	1 (One)					1-25%	
21	Tourism	Jungle cutting & clearing at Kloplar Picnic spot.	1 (One)					1-25%	
22	Tourism	White washing & painting at Dikrutpi picnic spot.	1 (One)					1-25%	
23	Tourism	Const. of Toilet at Pilgrims place, Dengaon, Karbi Anglong.	1 (One)					1-25%	
24	Tourism	Beautification and repairing of Diphu Pilgrim site, Shiv Bari, Diphu, Karbi Anglong.	1 (One)					1-25%	

7. HANDLOOM & TEXTILES :

Annexure-B

B. Schemes for which no fund are received by the District/Council:

Sl No.	Administrative Department	Scheme Name	Reasons	Remarks if any
--------	---------------------------	-------------	---------	----------------

Sl.No	Admin.Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress																
				100%	75-99%	50-74%	25-49%	1-25%	Not started											
1	2	3	4	5	6	7	8	9	10	11										
1	Legal Metrology Department	SOPD	4	2	2	NIL	NIL	NIL	NIL											
1	Legal Metrology	SOPD	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	30 Lakh	NIL	30 Lakh	30 lakh	NIL	11.50 Lakh	NIL	NIL	NIL	NIL

Annexure-C

9. WATER RESOURCES :

Annexure -A

Monthly Status of Fund receipt and utilisation for the month of **AUGUST year 2025**

A. For Schemes: Funds received.

Sl. No	Administrative Depta	Name of Scheme (Implementation Agency)	PF MS Code &	Category CS/C SS/	Opening Balance with CNA/SNA/Others - as applicable	Opening Balance with the District/Co	Current Year Allocation to the District	Fund recieved in the current	Total Fund Availabl e for the	Fund Utilised till now Amount & (% in bracket)	Amount for which UCs	Utilisatio n Certificate	Amount for which UCs are pending as on date	Remarks
--------	----------------------	--	--------------	-------------------	---	--------------------------------------	---	------------------------------	-------------------------------	--	----------------------	--------------------------	---	---------

Sl. No.	Department	Scheme	SLS Code	State/EAP etc.	Budget		Central/State Share - as applicable		Year		Scheme	Budget		Amount pending at the end of previous year	Amount submitted against total available funds for the current year	Of Previous Year	Of Current Year			
					Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Water Resources, Diphu W.R Division, Diphu	Construction of ring bund from Haldikrung to Namtaradubi on L/B of river Kopili in West Karbi Anglong district.	-	State	1425.00 L	75.00L	-	-	-	-	-	-	1500.00 L	708.071 L	12.68700 L	-	720.75800 L	-	-	
2		Construction of new embankment from Dokmoka bridge to Cherakani bridge including anti-erosion measures along R/B of river Dikrut in karbi anglong district.	-	State	1045.00 L	55.00L	-	-	-	-	422.553 L	-	1100.00 L	422.553 L	-	-	422.553L	-	-	
3		Protection of Langteng village at Dengaon from the erosion of river Harina in East Karbi Anglong District	-	State	237.50L	12.50L	-	-	-	-	210.00L	-	250.00L	210.00 L	-	-	210.00L	-	-	

4		Protection of Pub Dillawjan Singadubi area from the erosion of L/B of river Dhansiri.	-	State	237.50L	12.50L	-	-	-	-	-	-	250.00L	-	-	-	-	-	-	Dem and Submitt ed
1	Water Resources, West karbi Anglong W.R Division, Dongkamokam	Protection of Kollonga area from the erosion of river Kollonga in West Karbi Anglong district.	-	State	-	340.00 L	-	-	-	-	-	296.00L	340.00 L	-	296.00L (87%)	0	296.00L	0	0	
2		Construction of embankment from Phangtengprang area to Japan Hanse Village along L/B of river Kopili in West Karbi Anglong District.	-	State	-	1602.00 L	-	-	-	-	-	1135.00L	1602.00 L	-	1135.00 L(70%)	0	800.00L	0	0	
3		Construction of embankment from Bi- Inghoi area to Chomkan area along L/B of river Kollonga in West Karbi Anglong District.	-	State	-	393.00L	-	-	-	-	-	102.61L	393.00L	-	307.03L (78%)	0	102.61L	0	0	

4	Construction of Embankment from Mugasong L.P. School Area via Bithung Rengthama village to near Kollonga Mukh Bridge L/B of river Kopilli in West Karbi Anglong district.	-	State	-	1300.00 L	-	-	-	-	-	811.99L	1300.00 L	-	811.99(62%)	0	811.99L	0	0
5	Construction of embankment on left bank of river Kopili in West Karbi Anglong (ph-I)	-	State	475.00L	25.00L	-	-	-	-	384.730 L	500.00L	384.730 L(77%)	0(0%)	0	384.730L	0	0	
6	Construction of embankment on both banks of river Deranala (river Kopili) from Menmeji to Deramukh in West Karbi Anglong District.	-	State	1330.00 L	70.00L	-	-	-	-	0	0	1400.00 L	683.8720(48%)	0(0%)	0	0	0	0
7	Anti Erosion measure to protect Baligaon near Mugasong L. P. School from the erosion of river Kopili in West Karbi Anglong	-	State	270.00L	30.00L	-	-	-	-	0	0	300.00L	200.36 L(74%)	0(0%)	0	0	0	0

	District.																		
8	Anti Erosion measure to protect Japan Hanse Village from the erosion of river Kopili in West Karbi Anglong District.	-	State	315.00L	35.00L	-	-	-	-	0	0	350.00L	219.81(69%)	0(0%)	0	0	0	0	0
9	Protection of land erosion at Harlongso area near Jengkha in West Karbi Anglong District.	-	State	135.00L	15.00L	-	-	-	-	0	0	150.00L	0(0%)	0(0%)	0	0	0	0	0
10	Construction of embankment from Kollonga to Chomkan area on L/B of the river Kollonga in West Karbi Anglong District.	-	State		300.00L	-	-	-	-	0	0	300.00L	0(0%)	0(0%)	0	0	0	0	0
11	Construction of embankment from Kollonga to Phangtengprang area on R/B of the river Kollonga in	-	State		600.00L	-	-	-	-	0	0	600.00L	0(0%)	0(0%)	0	0	0	0	0

	West Karbi Anglong District.																		
12	Construction of embankment from Baliguchi to Beltola Podumuni road area on L/B of the river Kopili in West Karbi Anglong District.	-	State		200.00L	-	-	-	-	0	0	200.00L	0(0%)	0(0%)	0	0	0	0	0
13	Construction of embankment from Hongkram tini ali to Hongkram Bazaar on R/B of the river Karbi Langpi in West Karbi Anglong District. (Ph-I)	-	State		400.00L	-	-	-	-	0	0	400.00L	0(0%)	0(0%)	0	0	0	0	0

Annexure -B

B. Schemes for which no funds are recieved by the District/ Council

Sl. No	Administrative Department	Name of Scheme	Reasons	Remarks if any
1	Water Resources, Diphu W.R Division, Diphu	Construction of ring bund from Haldikrung to Namtaradubi on L/B of river Kopili in West Karbi Anglong district.(under RIDF-XXVII) Esttd. Amt. Rs. 1500.00L)	on going works	55.34% fund received

2		Construction of new embankment from Dokmoka bridge to Cherakani bridge including anti-erosion measures along R/B of river Dikrut in karbi anglong district.(under RIDF-XXIX) Estd. Amt. Rs. 1100.00L)	on going works	38.41% fund received
3		Protection of Langteng village at Dengaon from the erosion of river Harina in East Karbi Anglong District(under NIDA_2023-24) Estd. Amt. Rs. 250.00L)	Completed	99.73% fund received
4		Protection of Pub Dillawjan Singadubi area from the erosion of L/B of river Dhansiri.(under NIDA_2024-25) Estd. Amt. Rs.250.00L	on going works	Demand Submitted
1		Water Resources, West karbi Anglong W.R Division, Dongkamokam	Construction of embankment on both banks of river Deranala (river Kopili) from Menmeji to Deramukh in West Karbi Anglong District.	Demand submitted recently.
2	Protection of land erosion at Harlongso area near Jengkha in West Karbi Anglong District.		Demand submitted recently.	
3	Immediate measure to restore Kharupindha area, Baithalangso LAC from the devastation of river Karbi Langpi in West Karbi Anglong district for the year 2020-21.(SDRF).		Do	
4	Immediate measure to restore Goroimari area, Baithalangso LAC from the devastation of river Kopili in West Karbi Anglong district for the year 2020-21(SDRF).		Do	

1	Water Resources, West karbi Anglong W.R Division, Dongkamokam		4	Nil	4	Nil	Nil	Nil	Nil	Nil
---	---	--	---	-----	---	-----	-----	-----	-----	-----

Annexure -D

Physical progress of Works under different Schemes/Programmes/Projects across Departments - of Previous Years

Sl. No	Administrative Department	Name of Scheme	Total number of Works pending as on the last date of previous financial year	Number of Years delayed for completion - as on the last date of last Financial Year - Categorise number of works based on the delay in completion					Progress of Pending works of previous Years pending as on the last date of last Financial Year - Categorise number of works based on the stage of physical progress					
				Less than 1 year	>=1 to <3 years	>=3 to <5 years	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	Water Resources, Diphu W.R Division, Diphu	Construction of ring bund from Haldikrung to Namtaradubi on L/B of river Kopili in West Karbi Anglong district.	4	1	1	1	0	3	1	2	1	0	0	0
2		Construction of new embankment from Dokmoka bridge to Cherakani bridge including anti-erosion measures along R/B of river Dikrut in karbi anglong district.												
3		Protection of Pub Dillawjan Singadubi area from the erosion of L/B of river Dhansiri.												
4		Protection of Langteng village at Dengaon from the erosion of river Harina in East Karbi Anglong District												
1	Water Resources	Construction of embankment from Phangtengprang area to Japan Hanse Village along L/B of river Kopili in West Karbi Anglong District.	8	4	4	0	0	8	4	4	0	0	0	0
2		Construction of embankment from Bi-Inghoi area to Chomkan area along L/B of river Kollonga in West Karbi Anglong												

1	INFORMATION AND PUBLIC RELATIONS	Renovation of Media Lounge , KPH, Taralangso, Diphu		SOPD						45.00 Lakh	Nil	Nil			NIL	NIL	NIL	NIL	under process
2		Press Tour to Sikkim		SOPD															
3		Strengthening with maintenance of PA System and FLS in Diphu and Hamren towns		SOPD															
4		Maintenance of IPRD website		SOPD															
5		Photography works		SOPD															

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

(2025 - 26)

Annexure-C

S.No	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress				
				100%	75-99%	50-74%	25-49%	1-25% Not started
1	INFORMATION AND PUBLIC RELATIONS DEPTT..	Renovation of Media Lounge, KPH, Taralangso, Diphu	5 NOS					
2		Press Tour to Sikkim						
3		Strengthening with maintenance of PA system and FLS in Diphu and Hamren towns						
4		Maintenance of IPRD website						
5		Photography works						

11. SOIL CONSERVATION :

A. For Schemes: Funds Received

Sl. No.	Admin. Dept.	Division	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/ Others-as applicable		Opening Balance with the District/Council/Others-as applicable		Current Year Allocation to District		Fund received in the current year		Total Funds Available for Scheme	Funds Utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous Year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
						Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of previous Year	Of current Year	
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	Diphu S.C. Division	WDC - PMK SY 2.0 Project	AS83 -AS-Integrated Watershed Development Programme State Component	CSS	Nil	Nil	-	-	71.64	7.96	71.64	7.96	79.60	71.64	7.96	-	-	-	-	-
		Kohora S.C. Division								239.2106	26.57896	-	-	342.7796	306.47664	35.05296					
		Hamren S.C. Division								55.332	6.148	55.33	6.148	61.48	Nil	Nil					
Total						Nil	Nil	Nil	Nil	366.183	40.68696	126.97	14.108	483.86			Nil	Nil	Nil	Nil	Nil
2	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	Addl. Director S.C. (H), Diphu	State Owned Priority Development (SOP)	-	SOPD	Nil	Nil	Nil	Nil	-	2100000.00	-	-	-	-		Nil	Nil	Nil	Nil	Nil
		Diphu S.C. Division								-	2600000.00	-	-	-	-						

		Kohora S.C. Division	D)							-	1000000.00	-	-	-	-										
		Hamren S.C. Division								-	4890000.00	-	-	-	-										
Total						Nil	Nil	Nil	Nil	Nil	870000.00	-	-			Nil	Nil	Nil	Nil	Nil					
3	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	Diphu S.C. Division	RIDF	-	RIDF-XXVII I 2022-23	Nil	Nil	-	-	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil					
		Kohora S.C. Division								Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
		Hamren S.C. Division								66.48	3.52	-	-	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Total						Nil	Nil	Nil	Nil	66.48	3.52	0	0	0.00		Nil	0	Nil	Nil	Nil					

Annexure-C

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments-of Current Year

Sl. No.	Admin. Dept.	Name of Scheme	Number of Works sanctioned in the current year	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	WDC-PMKSY 2.0	429	100%	-	-	-	-	Does not arise
2		SOPD	288	100%	-	-	-	-	
3		RIDF	5	100%	-	-	-	-	
Total			722						

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments-of Previous Years

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of Works pending	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion.	Total	Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress
---------	--------------	----------------	-------------------------------	---	-------	---

			as on the last date of previous Financial Year	Less than 1 Yr.	>=1 to <3 Yrs.	>=3 to <5 Yrs.	>=5 Yrs.		100%	75-99%	50-74%	25-49%	1-25%
1	Soil Conservation Department, Karbi Anglong and West Karbi Anglong	WDC-PMKSY 2.0		Does not arise	Does not arise	Does not arise	Does not arise	Nil	Does not arise	Does not arise	Does not arise	Does not arise	Does not arise
2		SOPD		Does not arise	Does not arise	Does not arise	Does not arise		Does not arise				
3		RIDF		Does not arise	Does not arise	Does not arise	Does not arise	2		75%			
Total								2		75%	Nil	Nil	Nil

12. PWD :

Monthly status of Fund receipt and utilisation for the Month of July, 2025

A. For Schemes: Funds received.

S. No	Admin Dept.	Name of Scheme (Implementation Agency)	PFMS code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others-as applicable.		Opening Balance with the District /Council/Others-as applicable.		Current Year Allocation to District		Fund received in the current Year		Total funds available for Scheme	Funds utilised-till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	WOKS DEPA	PMGSY		CSS	2574.42	NIL	NIL	NIL	NIL	NIL	NIL	NIL	2574.42	493.00	NIL	NIL	NIL	NIL	NIL	

2		APART		EAP	1165.05	NIL	NIL	NIL	NIL	NIL	139.00	NIL	1081.35	502.80	NIL	NIL	194.30	NIL	NIL
3		NESIDS		NIL	7369.22	NIL	NIL	NIL	NIL	NIL	1697.19	NIL	7369.22	5236.38	NIL	NIL	NIL	NIL	NIL
4		RIDF		CSS	19656.55	2877.76	NIL	NIL	NIL	NIL	6191.12	144.68	29399.95	19053.08	144.68	389.86	8297.06	389.86	1982.87
5		NLCPR		CS	1239.81	NIL	NIL	NIL	NIL	NIL	NIL	NIL	1239.81	2662.25	NIL	NIL	NIL	NIL	NIL
6		MMUPPNA		State	2665.20	1801.79	NIL	NIL	NIL	NIL	945.79	2967.63	4260.97	2569.21	1589.31	NIL	1659.06	NIL	159.30
7		MMPPNA		State	NIL	9062.19	NIL	NIL	NIL	NIL	NIL	2644.44	8275.27	NIL	4110.79	NIL	1126.30	NIL	237.69
8		MMPNA		State	NIL	956.45	NIL	NIL	NIL	NIL	NIL	131.56	909.69	NIL	796.39	NIL	312.95	NIL	181.39
9		MMNPPNA		State	NIL	2682.96	NIL	NIL	NIL	NIL	NIL	447.38	2664.46	NIL	1450.60	NIL	149.42	NIL	65.46
10		SOPD (G)		State	NIL	34227.58	NIL	NIL	NIL	NIL	NIL	332.24	34961.02	NIL	17374.14	134.07	619.60	NIL	62.00
11		MOS		CSS	11330.53		#####	7436.03	NIL	NIL	NIL	4016.90	18828.61	15697.42		NIL	NIL	NIL	NIL
12		SPA		State	NIL		NIL	NIL	NIL	NIL	NIL	NIL	0.00	NIL		219.83	219.83	NIL	NIL
13		ASSAM DARSHAN		State	NIL								1.91		1.91	0.00	0.00	0.00	0.00
14		ARRBP		EAP	484.25	Nil	Nil	Nil	Nil	Nil	Nil	Nil	484.25	Nil	Nil	Nil	Nil	Nil	Nil
15		AXOM MALA-1		EAP	52387.00	1383.00	#####				4563.00		13830.00	4563.00					
16		AXOM MALA-2		EAP	22817.88	2519.02					6462.58	718.06	18156.22	6462.58	718.06				
17		CRIF		CSS	4735.62	NIL	4735.62	NIL	NIL	NIL	1631.40	NIL	3104.20	1631.40	NIL	NIL	NIL	NIL	NIL

Physical Progress of works under different Schemes/Programmes/Projects across Departments of Current Year

Sl. No.	Admin. Dept.	Name of Scheme	Total Number of works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion.					Progress of Pending works of previous years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical Progress.					Remarks		
				Less than 1 Year	>=1 to <3 years	>=3 to <5 years	>=5	Total	100%	75-99%	50-74%	25-49%	1-24%		Not started	
1	PUBLIC WORKS DEPARTMENT	PMGSY-III	7	2	5	0	0	7		2	2			3		
2		MOS	6		2	3	1	6		4	2					
3		CRIF	2		2			2		1	1					
4		NESIDS	2	2				2			1	1				
5		RIDF	16	3	9	4		16		6	7	2	1			
6		AXOM MALA-1	2	1	1			2			1	1				
7		MMUPPNA	6	3	3			6			1	4	1			
8		MMPPNA	33	10	23			33		14	10	2	6	1		
9		MMPNA	7	3	4			7		3	1	3				2 Nos. of works are withdrawn by contractor.
10		MMNPPNA	13	8	5			13		2	7	3	1			
11		APART	6	1	5			6		5	1					
12		SOPD-G	24	18	2	1	3	24	1	17	4	1	1			
13		ARRBP	16	16				16				1	12	3		
14		AXOM MALA-2	4	1	3			4			2	2				
15		ODS	1	1				1			1					
16		BAD	1	1				1		1						
17		SPA	1					1						1		

13. AGRICULTURE :

Annexure-A

Monthly status of fund receipt and utilisation for the month of July 01/08/2025, Karbi Anglong

A. For Schemes : Funds received.

(Rs. in lakh)

Sl. No.	Admin. Dept.	Name of scheme (Implement-tation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State /EAP etc.	Opening Balance with CNA/SNA/ Others-as applicable		Opening Balance with the District/Council/ Others-as applicable		Current Year Allocation to District*		Fund received in the current year		Total fund available for scheme	Funds utilised till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous year	Of current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Agriculture, KAAC, Diphu	RKVY		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
2		NFSM (Oil Palm)		CSS	Nil	Nil	Nil	Nil	7.5	7.5	3	60%	Nil	Nil	Nil	4.5				
3		NFSM		CSS	Nil	Nil	Nil	Nil	679.553	679.553	556.41	18%	Nil	Nil	Nil	123.148				
4		RAD West		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
5		RAD East		CSS	Nil	Nil	Nil	Nil	30.4	30.4	0%	100%	Nil	Nil	Nil	30.4	Demo, Training (IFS, Fishery, Vermi Compost)			
6		APART		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
7		PMKSY		CSS	Nil	Nil	Nil	Nil	0.9	0.9	0.9	0%	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
8		Millet Mission		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
9		PMFBY		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
10		CSS-ATMA West Kabi Anglong	AS 52	CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil		
11		Sub-Mission on Agricultural Extension (SMAE), East Karbi Anglong	AS 52	CSS	37	Nil	Nil	39.08916	39.08916	32.871	16%	Nil	Nil	Nil	6.23	Salary to ATMA Staff, Demo etc.				

6	Sub-Mission on Agricultural Extension (SMAE)	AS 52	CSS	0	0	19.72025	19.72025	19.72	1.73610(8.80%)	Nil	Nil	Nil	Nil	Salary amount of Rs.410425.00
7	SHC		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
8	SOPD		State	Nil	Nil	135.38	67.69	67.69	67.69(47.78%)	Nil	Nil	Nil	Nil	1. 64.69 Lakh (1st half of the FY 2025-26) 2. 3.00 Lakh for Wages
9	NFSM-OP		CSS	Nil	Nil	2.5	2.5	2.5	Nil	Nil	Nil	Nil	Nil	
10	FDR(SOPD)		State	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
11	HMNEH		CSS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
12	PM-KISAN		CS	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
13	MOVCD-NER		CS	Nil	Nil	3.87	3.87	3.87	Nil	Nil	Nil	Nil	Nil	
	NMNF		CSS	Nil	Nil	16.136	7.696	7.696	0.56(7.38%)	Nil	Nil	Nil	Nil	
14	DAJUGA		State	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
15	Paddy Procurement		State	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	

Annexure-C

Physical Progress of Works under different schemes / Programmes / Projects across Departments - of Current Year

Sl. No.	Administrative Department	Name of Scheme	Number of works sanctioned in the current year	Progress of Current Year works / Services-Categories number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Agriculture, KAAC, Diphu	RKVY	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
2		NFSM	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
3		RAD	1. Integrated Farming System - 65 Nos. 2. Capacity Building - 22 Nos.					10%		Capacity Building going-on

4	PMKSY	Farmers Awareness Programme- 6 Nos.	100%						Sprinkler / Drip Irrigation Tagret - 675 Nos. 182 Nos. Installed. Target Area- 676.6 ha. Acheived Area 199.8 ha
5	PMFBY	Crop Insurance Kharif Season Target - 3000 Nos.			59.30%				Kharif Season Registered- 1779 Nos.
6	Sub-Mission on Agricultural Extension (SMAE)	1. Demonstration(Agri/Allied)-80 Nos. 2. Training within District- 40 Nos. 3. Capacity Building- 20 Nos. 4. Farmer Scientist Interaction - 1 No. 5. Designated Expert Support -4 Nos. 6. OE for DFAC Meeting -1 No. 7. OE for BFAC Meeting- 4 Nos. 8. Farm School -4 Nos.						Not Started	Physical Target- 154 Nos. Financial Target- 14.81600 Lakh
7	PM-KISAN	PM-KISAN (22420 Nos. Eligible)			68.47%				15353 Nos. benefitted
8	HMNEH	HMNEH	Nil	Nil	Nil	Nil	Nil	Nil	
9	SOPD	SOPD	100%						
10	NFSM-OP	Oil Palm Target - 1000 Hectare					20%		200 Hectare achieved
11	FDR(SOPD)	FDR(SOPD)	Nil	Nil	Nil	Nil	Nil	Nil	
12	DAJUGA	DAJUGA	Nil	Nil	Nil	Nil	Nil	Nil	
13	SHC	SHC	Nil	Nil	Nil	Nil	Nil	Nil	Target for SHC, 2025-26 not yet allocated from STL, Diphu
14	MOVCD-NER	1. FPC office Rent and utilities (Electricity, Internet and Water) 2. Salaries- CEO cum ICS Manager (FPC) 3. Travel expenses for CEO cum ICS Manager (FPC) 4. Trainings at district level (including AGM) 5. Pending dues (for 2024-25)						Not started	
15	NMNF	Implementaion of NMNF Activities expenses					9%		

16	Paddy Procurement	Paddy Procurement: (1st Crop) Target- 8000 MT					28.76%		Paddy Procurement (1st Crop) Target-8000 MT, Achievement- 2301.16 MT. Register Farmer- 285 Nos. Benefitted-225 Nos.
----	-------------------	--	--	--	--	--	--------	--	--

14. LIBRARY :

ANNEXURE-C

Physical Progress of Works under SOPD in respect of District Library, Diphu for the year 2025-26

Sl. No.	Admin Dept.	Name of Scheme	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categorise number of works based on the stage of physical progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	District Librarian	Improvement of District Library, Diphu and Sub-Divisional Library, Hamren	1 (one)	-	-	50%	-	-	-	

15. DAIRY :

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments- of Current Year 2025-26

Sl. No.	Administrative Department	Name of Scheme (implemented under)	No. of Works sanctioned in the Current Year	Progress of Current Year works / Services-Categorise number of works based on the stage of Physical Progress						Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	

1	DAIRY DEVELOPMENT DEPARTMENT	SOPD	4(four)nos																	started
---	------------------------------	------	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	---------

16. PHE :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of July, 2025 (Karbi Anglong District)

A. For Schemes: Funds received.

(Rs in Lakhs)

Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance with CAN/SNA/ Others-as applicable		Opening Balance with the District/ Council/ Others-- as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Schemes	Funds utilised- till now Amount & (% in bracket)		Amount for which UC s are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	KAAC (PHED)	JJM (Implementing Agency PHED) Diphu Rural W/S Division		CSS	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	₹ -	0	0	
2	KAAC (PHED)	SOPD (Implementing Agency PHED) Diphu Rural W/S Division		STATE	₹ -	₹ 366.75	NIL	NIL	₹ -	₹ 366.75	₹ -	₹ -	₹ -	₹ -	₹ -	0	₹ -	0	0	

9	KAAC (PHED)	JJM (Implementing Agency PHED) Howraghat Division		CS	17.01	1.89	NIL	NIL	43.50	4.83	43.50	4.83	Nil	43.50 (100%)	4.83 (100%)	NIL	NIL	NIL	NIL	
10	KAAC (PHED)	NLCPR (Implementing Agency PHED) Howraghat Division		CSS	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
11	KAAC (PHED)	KAATC Package (Implementing Agency PHED) Howraghat Division		CSS	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
12	KAAC (PHED)	SOPD (Implementing Agency PHED) Howraghat Division		State	NIL	300.45	NIL	NIL	NIL	300.45	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	

Annexure-B

B. Schemes for which no funds are received by the District / Council: For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	KAAC(PHED)	SOPD (Implementation Agency) Diphu Rural W/S Division		Pending at Council.
2	KAAC (PHED)	Greater Dokmoka Tekelangjun PWSS (Implementing Agency PHED) Howraghat Division	Work in progress	Revised estimate submitted to KAAC

Annexure-C

Physical Progress of Works under different Schemes / Programmes / Project across Departments- of Current Year

Sl. No.	Admin Dept.	Name of Schemes	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categories number of works based on the stage of Physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	KAAC (PHED)	Jal Jeevan Mission- (Implementation Agency PHED) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
2	KAAC (PHED)	SBM -G (Implementation agency) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
3	KAAC (PHED)	SOPD (Implementation Agency-PHED) Diphu Rural W/S Division	66	30	Nil	Nil	Nil	7	29	
4	KAAC (PHED)	Greater Bokajan WSS under NLCPR (Implementation Agency-PHED) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
5	KAAC (PHED)	SOPD (Implementation Agency-PHED) Diphu Urban W/S Division, Diphu	40	Nil	Nil	Nil	Nil	Nil	40	
6	KAAC (PHED)	Augmentation of Greater Diphu Water Supply Scheme under NLCPR (Implementation Agency-PHED) Diphu Urban W/S Division, Diphu	Nil	Nil	Nil	1	Nil	Nil	Nil	
7	KAAC (PHED)	Diphu Medical College & Hospital Water Supply Scheme under SOPD (G) (Implementation Agency-PHED) Diphu Urban W/S Division, Diphu	Nil	Nil	1	Nil	Nil	Nil	Nil	
8	KAAC (PHED)	Jal Jeevan Mission (Implementation Agency-PHED) Howraghat Division	200	19	45	84	41	8	3 Schemes Dropped	
9	KAAC (PHED)	RCC Ring Well (40Nos.) (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	40	
10	KAAC (PHED)	DTW at Rensing Rongpi PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	
11	KAAC (PHED)	DTW at Sampathar PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	
12	KAAC (PHED)	DTW at Manikpur Zone-I PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	
13	KAAC (PHED)	Dedicated Transformer at Centre Bazar PWSS(Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
14	KAAC (PHED)	Construction of chemical store house at Howraghat (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
15	KAAC (PHED)	Purchase of water tanker of capacity 6000 Lit. (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
16	KAAC (PHED)	Supply and installation of BFM of different sizes (Implementation Agency-PHED)	Nil	100%	Nil	Nil	Nil	Nil		

		Howraghat Division								
17	KAAC (PHED)	Supply and installation of dedicated transformer at Dokmoka Sub-Division office (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
18	KAAC (PHED)	Installation of Raw Water Pump Set at Rong-ita PWSS (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
19	KAAC (PHED)	Power connection for Jaroplangso PWSS at Kania Engti village (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
20	KAAC (PHED)	Refurbishing of SO Qtr. at Dengaon (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Not Started	
21	KAAC (PHED)	Utility shifting of pipelines at Kangki Bordi PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
22	KAAC (PHED)	Utility shifting of pipelines at No. 1 Udali PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
23	KAAC (PHED)	Utility shifting of pipelines at Bahani Adarsha PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
24	KAAC (PHED)	Utility shifting of pipelines at Borbil PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
25	KAAC (PHED)	Utility shifting of pipelines at Garakhiya Pukhuri PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
26	KAAC (PHED)	Utility shifting of pipelines at Karkok PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
27	KAAC (PHED)	Utility shifting of pipelines at Kachupukhuri PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
28	KAAC (PHED)	Utility shifting of pipelines at Baghpani PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
29	KAAC (PHED)	Utility shifting of pipelines at Dokmoka PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
30	KAAC (PHED)	Utility shifting of pipelines at Jaroplangso PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Not Started	
31	KAAC (PHED)	Utility shifting of pipelines at Rongmongway PWSS (Implementation Agency-PHED)	Nil	100%	Nil	Nil	Nil	Nil	Not Started	

		Howraghat Division								
32	KAAC (PHED)	Utility shifting of pipelines at Samelangso PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	Not Started
33	KAAC (PHED)	Utility shifting of pipelines at Thoiso Timung PWSS (Implementation Agency-PHED) Howraghat Division	Nil	100%	Nil	Nil	Nil	Nil	Nil	Not Started
34	KAAC (PHED)	Laying of pipelines at Dengkimo Aklam (Implementation Agency-PHED) Howraghat Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Not Started

Annexure-D

Physical Progress of Works under different Schemes / programmes/ Projects across Departments- of Previous Years

Sl. No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion- as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical progress.					
				Less than 1 year	>=1 to <3 Years	>=3 to <5 Years	>=5 Years	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	KAAC (PHED)	Jal Jeevan Mission- (Implementation Agency PHED) Diphu Rural W/S Division	627	Nil	Nil	Nil	Nil	Nil	189	36	93	152	137	20
2	KAAC (PHED)	SBM -G (Implementation Agency PHED) Diphu Rural W/S Division	8133	Nil	Nil	Nil	Nil	Nil	6146	Nil	Nil	Nil	Nil	1987
3	KAAC (PHED)	SOPD (Implementation Agency PHED) Diphu Rural W/S Division	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
4	KAAC (PHED)	Greater Bokajan WSS under NLCPR (Implementation Agency PHED) Diphu Rural W/S Division	1	Nil	Nil	Nil	1	1	1	Nil	Nil	Nil	Nil	Nil

5	KAAC (PHED)	Augmentation of Greater Diphu Water Supply Scheme under NLCPR (Implementation Agency PHED) Diphu Urban W/S Division	1	Nil	Nil	Nil	1	1	Nil	Nil	1	Nil	Nil	Nil
6	KAAC (PHED)	Diphu Medical College & Hospital Water Supply Scheme under SOPD (G) (Implementation Agency PHED) Diphu Urban W/S Division	1	1	Nil	Nil	Nil	1	Nil	1	Nil	Nil	Nil	Nil
7	KAAC (PHED)	Jal Jeevan Mission (Implementation Agency PHED) Howraghat Division	336	197	139	Nil	Nil	Nil	157	45	82	42	10	Nil
9	KAAC (PHED)	Greater Dokmoka Tekelangjan Water Supply Scheme (Implementation Agency PHED) Howraghat Division	11	Nil	Nil	Nil	11	Nil	1	6	1	1	Nil	2
10	KAAC (PHED)	RCC ring well / Hand pumps @ 5 Nos for 8 Nos constituencies=40 nos @ Rs 1.3 lakhs/ Ring well or Hand pump (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
11	KAAC (PHED)	Refurbishing of staff qtr. (3 Nos) (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
12	KAAC (PHED)	Construction of approach road to Howraghat Sub-Division office along with campus improvement (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil

13	KAAC (PHED)	Water supply arrangement at Longchekjan Shiv Mandir, Longchekjan under Langpher MAC (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
14	KAAC (PHED)	Construction of plinth protection and drain at backside of Division office (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
15	KAAC (PHED)	Rewiring of Howraghat Sub Division Office building (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
16	KAAC (PHED)	Construction of toilets at Dokmoka Sub Divisional Office (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
17	KAAC (PHED)	Construction of internal path at Dokmoka Sub Divisional Office campus (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
18	KAAC (PHED)	Supply of Chemical (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
19	KAAC (PHED)	Supply of Fittings and Specials (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil

20	KAAC (PHED)	Annual maintenance of office buildings (Division and Sub-Divisions) (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil
21	KAAC (PHED)	Improvements of RCC Ring well (10 nos.) (Implementation Agency PHED) Howraghat Division	0	Nil	Nil	Nil	Nil	Nil	Nil	100%	Nil	Nil	Nil	Nil	Nil

Monthly status of Fund receipt and utilisation for the Month of July, 2025 (West Karbi Anglong District) Annexure-A

A. For Schemes: Funds received.

Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS / State/ EAP etc.	Opening Balance with CAN/SNA/ Others-as applicable		Opening Balance with the District/ Council/ Others-- as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Schemes	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division		CSS	635.98	70.66	Nil	Nil	Nil	Nil	Nil	Nil	Nil	635.98 (100%)	70.66 (100%)	Nil	0	Nil	124.05	

2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren PHE Division		CSS	2187.7	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	2017.49 (92%)	Nil	Nil	0	Nil	Nil	
3	KAAC (PHED)	SOPD- (Implementation Agency- PHED) Hamren PHE Division		State	Nil	436.00	Nil	Nil	Nil	436.00	Nil	Nil	Nil	NIL	Nil	Nil	Nil	Nil	Nil	
4	KAAC (PHED)	JJM- (Implementation Agency- PHED) Hamren PHE Division		CS	21298	2366.43	Nil	Nil	2013.61	223.83	2013.61	223.61	15702.4	7383.46 (34.66%)	751.39 (33.43%)	Nil	2237.43	Nil	Nil	
5	KAAC (PHED)	SBM-G (Implementation Agency- PHED) Hamren PHE Division		CS	457.9	50.87	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
6	KAAC (PHED)	Greater umsuwai water Supply SHEME (Implementation Agency- PHED) Ulukunchi PHE Division		CSS	1732.03	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	1291.44	Nil	Nil	857.44	Nil	Nil	
7	KAAC (PHED)	JJM- (Implementation Agency- PHED) Ulukunchi PHE Division		CSS	Nil	Nil	Nil	Nil	Nil	Nil	1425.93	158.44	1584.37	1413.74	157.08	Nil	Nil	Nil	Nil	

8	KAAC (PHED)	SOPD- (Implementation Agency- PHED) Ulukunchi PHE Division	State	Nil	183.48	Nil	Nil	Nil	183.48	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
---	-------------	--	-------	-----	--------	-----	-----	-----	--------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Annexure-B

B. Schemes for which no funds are received by the District / Council: For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

Sl. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division		Fund Received
2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren PHE Division		Fund Demand proposal for Rs. 110.37 Lakhs have been submitted.
3	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Hamren PHE Division		N/A
4	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Ulukunchi PHE Division		Pending

Annexure-C

Physical Progress of Works under different Schemes / Programmes / Project across Departments- of Current Year

Sl. No.	Admin Dept.	Name of Schemes	Number of Works sanctioned in the current year	Progress of Current Year works / Services-Categories number of works based on the stage of Physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division	Nil	Nil	NIL	NIL	NIL	NIL	NIL

2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren Division	Nil	Nil	NIL	NIL	NIL	NIL	NIL	
3	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Hamren Division	32	Nil	Nil	Nil	Nil	Nil	Nil	
4	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED) Hamren Division	221	17	20	38	71	47	28	
5	KAAC (PHED)	SBM-G (Implementation Agency- PHED) Hamren Division	2044	215	154	234	265	76	1100	
6	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Ulukunchi Division	20	0	1	2	3	1	13	
7	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED) Ulukunchi Division	NIL	13	51	57	34	19	2	Now progress for 176 nos. PWSS are going on
8	KAAC (PHED)	SBM-G (Implementation Agency- PHED) Ulukunchi Division	N/A	N/A	N/A	N/A	N/A	N/A	N/A	

Annexure-D

Physical Progress of Works under different Schemes / programmes/ Projects across Departments- of Previous Years

Sl. No.	Admin Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion- as on the last date of last Financial Year-Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of Physical progress.					
				Less than 1 year	>=1 to <3 Years	>=3 to <5 Years	>=5 Years	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	KAAC (PHED)	Augmentation of Donkamokam PWSS. under NLCPR. (Implementation Agency- PHED) Hamren PHE Division	Nil	NIL	NIL	NIL	Nil	NIL	NIL	NIL	Nil	NIL	NIL	NIL

2	KAAC (PHED)	Infrastructure Development of Greater Kheroni Water Supply Scheme under NESIDS.(Implementation Agency- PHED) Hamren PHE Division	Nil	NIL	NIL	NIL	Nil	NIL	NIL	NIL	Nil	NIL	NIL	NIL	
3	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Hamren PHE Division	Nil	NIL	NIL	NIL	Nil	NIL	NIL	NIL	Nil	NIL	NIL	NIL	
4	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED) Hamren PHE Division	285	NIL	NIL	NIL	NIL	NIL	58	19	58	74	49	28	
5	KAAC (PHED)	SBM-G- (Implementation Agency- PHED) Hamren PHE Division	3098	NIL	NIL	NIL	NIL	NIL	1065	325	634	10	1074	0	
6	KAAC (PHED)	SOPD-(Implementation Agency- PHED) Ulukunchi PHE Division	Nil	NIL	Nil	NIL	NIL	NIL	NA	1	2	3	1	13	
7	KAAC (PHED)	Jal Jeevan Mission - (Implementation Agency- PHED)Ulukunchi PHE Division	160	NIL	160	NIL	NIL	160	0	51	57	34	16	2	
8	KAAC (PHED)	SBM-G- (Implementation Agency- PHED)Ulukunchi PHE Division	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Maintained by Hamren PHE Division

17. EDUCATION :

Annexure-A
Monthly status of Fund receipt and utilization for the Year 2025-26
A. For Schemes: Fund Received.

Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.,	Opening Balance with CAN/SNA/Others- as applicable		Opening Balance with the District/Council/Others- as applicable		Current Year Allocation to District		Fund received in the current year		Total fund available for Scheme	Funds utilised till now Amount & (%in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share		Central Scheme	State Share			of Previous year	of Current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Elementary Education	Construction of Staff quarter at Ronghidi M.E. School, under Hamren Constituency West Karbi Anglong, 2019-2020, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
2	Elementary Education	Construction of new Class Room (03 Room) at Paramananda Eng. (Vidya Mandir) M.E. School, under Kapili Constituency West Karbi Anglong, 2019-2020, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,60,000.00	Nil	Rs. 5,60,000.00	Nil	Rs. 5,60,000.00	Rs. 5,60,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
3	Elementary Education	CC Approach Road and Iron Gate at Borkok M.E. School, under West Karbi Anglong, 2020-2021, Estimated Amount Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
4	Elementary Education	Construction of new School Building at Janani Girls' M.E. School, under Kapili Constituency West Karbi Anglong, 2020-2021, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
5	Elementary Education	Construction of Boundary Wall at Kudam English M.E. School, under Karbi Anglong, 2020-2021 Estimated Amount of Rs. 25.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 6,20,000.00	Nil	Rs. 6,20,000.00	Nil	Rs. 6,20,000.00	Rs. 6,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

6	Elementary Education	Construction of new School Building at Chapong M.E. School, under Phuloni Constituency Karbi Anglong, 2020-2021, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
7	Elementary Education	Construction of Pator Timung English M.E. School Building, under Langpher Constituency Karbi Anglong, 2020-2021, Estimated Amount of Rs. 20.27L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 11,47,000.00	Nil	Rs. 11,47,000.00	Nil	Rs. 11,47,000.00	Rs. 11,47,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
8	Elementary Education	Construction of Boundary Wall at Maibrik M.E. School, under Karbi Anglong, 2020-2021, Estimated Amount of Rs. 10.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
9	Elementary Education	Construction of Boundary Wall at Toupura M.E. School, under Karbi Anglong, 2020-2021, Estimated Amount Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
10	Elementary Education	Construction of Sanitary Toilet with water facilities at Millennium English M.E. School, under West Karbi Anglong, 2021-2022, Estimated Amount Rs.8.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
11	Elementary Education	Repairing/Renovation of Tokolangso M.E. School building under Karbi Anglong, 2021-2022, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
12	Elementary Education	Construction of Hills Glory English M.E. School, under West Karbi Anglong, 2021-2022, Estimated Amount Rs. 14.63L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
13	Elementary Education	Construction of Boundary Wall at Langsoliet Hindi M.E. School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs.	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

		31.20L																		
14	Elementary Education	Construction of New School building at Sirkangnep English M.E. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 30.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
15	Elementary Education	Construction of Boundary Wall with Iron Gate at Rongmili M.E. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 28.90L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
16	Elementary Education	Construction of New School building three class room at Lorulangso M.E. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs.30.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
17	Elementary Education	Construction of New School building at Hazagapher M.E. School under West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 19.55L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,75,000.00	Nil	Rs. 10,75,000.00	Nil	Rs. 10,75,000.00	Rs. 10,75,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
18	Elementary Education	Construction of Boundary Wall at Dhansiri M.E. School, Dhansiri under Dhansiri Constituency, Karbi Anglong, 2022-2023, Estimated Amount of Rs. 16.16L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 7,36,000.00	Nil	Rs. 7,36,000.00	Nil	Rs. 7,36,000.00	Rs. 7,36,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
19	Elementary Education	Repairing of Vosokoida M.E. School building , Donkamokam under West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10.29L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,49,000.00	Nil	Rs. 1,49,000.00	Nil	Rs. 1,49,000.00	Rs. 1,49,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

20	Elementary Education	Repairing /Renovation of Bordeka Langmili gaon M.E. School building under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13,73,100/-	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 4,93,100.00	Nil	Nil	Rs. 4,93,100.00	Rs. 4,93,100.00	Rs. 4,93,100.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
21	Elementary Education	Repairing of Vomu Atar M.E. School building , Karbi Rongsopi under West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,20,000.00	Nil	Nil	Rs. 5,20,000.00	Rs. 5,20,000.00	Rs. 5,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
22	Elementary Education	Construction of Boundary Wall and Bicycle stand at Panbari Samphri M.E. School, under Duarbagoni Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
23	Elementary Education	Construction of Thongnokbe M.E. School, Diphu under Lumbajong Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs. 30.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
24	Elementary Education	Construction of New School Building with staff Common Room at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024, Estimated Amount of Rs. 60.86L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
25	Elementary Education	Construction of Boundary Wall cum Iron Gate at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024, Estimated Amount of Rs. 22.35L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 13,55,000.00	Nil	Nil	Rs. 13,55,000.00	Rs. 13,55,000.00	Rs. 13,55,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

26	Elementary Education	Construction of staff Quarter (2 units) at Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024, Estimated Amount Rs. 40.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 20,00,000.00	Nil	Rs. 20,00,000.00	Nil	Rs. 20,00,000.00	Rs. 20,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
27	Elementary Education	Construction of Boundary Wall with Iron Gate of Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024, Estimated Amount of Rs. 20.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 11,20,000.00	Nil	Rs. 11,20,000.00	Nil	Rs. 11,20,000.00	Rs. 11,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
28	Elementary Education	Repairing/Renovation of Eragaon M.E. School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 16.12 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 7,32,000.00	Nil	Rs. 7,32,000.00	Nil	Rs. 7,32,000.00	Rs. 7,32,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
29	Elementary Education	Repairing of Dhansiri M.E. School Building under Dhansiri Constituency, 2023-2024, Estimated Amount of Rs. 11.80L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 11,80,000.00	Nil	Rs. 11,80,000.00	Nil	Rs. 11,80,000.00	Rs. 11,80,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
30	Elementary Education	Repairing/Renovation of Mirjeng English M.E. School building under Borjan Constituency, 2023-2024, Estimated Amount of Rs. 15.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 6,20,000.00	Nil	Rs. 6,20,000.00	Nil	Rs. 6,20,000.00	Rs. 6,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
31	Elementary Education	Repairing and Renovation of Lumbajong M.E. School building, Disama under Lumbajong Constituency , 2023-2024, Estimated Amount of Rs. 10.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,30,000.00	Nil	Rs. 1,30,000.00	Nil	Rs. 1,30,000.00	Rs. 1,30,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
32	Elementary Education	Construction of Additional class room at Niz Tika M.E. School, 2023-2024, Estimated Amount of Rs. 14.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,20,000.00	Nil	Rs. 5,20,000.00	Nil	Rs. 5,20,000.00	Rs. 5,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

33	Elementary Education	Repairing / Renovation of Tokolangso Rangina M.E. School building under Nilip Constituency , 2023-2024, Estimated Amount of Rs. 10.80L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
34	Elementary Education	Renovation of Thedong M.E. School under Duarbagori Constituency , 2023-2024, Estimated Amount of Rs. 16.23L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 7,43,000.00	Nil	Rs. 7,43,000.00	Nil	Rs. 7,43,000.00	Rs. 7,43,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
35	Elementary Education	Construction of Boundary Wall at Deihori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 33.50L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
36	Elementary Education	Renovation of Deithor Govt. M.E. School building under Duarbagori Constituency , 2023-2024, Estimated Amount of Rs. 17.78L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 8,98,000.00	Nil	Rs. 8,98,000.00	Nil	Rs. 8,98,000.00	Rs. 8,98,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
37	Elementary Education	Renovation of Dolamara Botor Teron M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 10.47L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,67,000.00	Nil	Rs. 1,67,000.00	Nil	Rs. 1,67,000.00	Rs. 1,67,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
38	Elementary Education	Construction of New School building at Bagori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 28.21 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
39	Elementary Education	Renovation of Chingthur M.E. School under Duarbagori Constituency , 2023-2024, Estimated Amount Rs. 14.52L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

40	Elementary Education	Extension Boundary Wall with Retaining Wall at Upper Rangali M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 5.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
41	Elementary Education	Renovation of Staff Quarter 2 Nos. at Upper Deihori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 29.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
42	Elementary Education	Renovation of Staff Quarter at Deihori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 43.59L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
43	Elementary Education	Construction of Boundary Wall at Tarabara English M.E. School under Phuloni Constituency, 2023-2024, Estimated Amount of Rs . 15.61L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 6,81,000.00	Nil	Rs. 6,81,000.00	Nil	Rs. 6,81,000.00	Rs. 6,81,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
44	Elementary Education	Renovation of School building and Bicycle Stand at Deithor English M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs . 12.54L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 3,74,000.00	Nil	Rs. 3,74,000.00	Nil	Rs. 3,74,000.00	Rs. 3,74,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
45	Elementary Education	Construction of Teacher Quarter at Thedong M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 24.49 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 15,69,000.00	Nil	Rs. 15,69,000.00	Nil	Rs. 15,69,000.00	Rs. 15,69,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

46	Elementary Education	Construction of Addl. Classroom at Langherang M.E. School under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs.28.80 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 16,00,000.00	Nil	Rs. 16,00,000.00	Nil	Rs. 16,00,000.00	Rs. 16,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
47	Elementary Education	Construction of Boundary Wall at Hirhiri M.E. School under Nilip Constituency, 2023-2024, Estimated Amount Rs.10.40 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,40,000.00	Nil	Rs. 10,40,000.00	Nil	Rs. 10,40,000.00	Rs. 10,40,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
48	Elementary Education	Construction of Boundary Wall with Iron gate at Sot Recho M.E. School, Deramukh under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .31.87L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
49	Elementary Education	Repairing /Renovation of Klimso Eng. M.E. School Building under Phuloni Constituency, 2023-2024, Estimated Amount of Rs .18.17L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 9,37,000.00	Nil	Rs. 9,37,000.00	Nil	Rs. 9,37,000.00	Rs. 9,37,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
50	Elementary Education	Construction of Boundary Wall at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024,Estimated Amount of Rs . 19.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,20,000.00	Nil	Rs. 10,20,000.00	Nil	Rs. 10,20,000.00	Rs. 10,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
51	Elementary Education	Construction of Drainage System at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024, Estimated Amount of Rs .27.09L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
52	Elementary Education	Construction of Drainage System at Artukekang M.E. School Donkamokam West Karbi Anglong, 2023-2024, Estimated Amount of Rs	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

		.27.09L																	
53	Elementary Education	Construction of Boundary Wall at Socheng Dhenta M.E. School under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs. 30.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
54	Elementary Education	Construction of Kitchen cum Dining hall with store room at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs.16.50 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
55	Elementary Education	Construction of Toilet cum Bathroom at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs. 9.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 4,60,000.00	Nil	Rs. 4,60,000.00	Nil	Rs. 4,60,000.00	Rs. 4,60,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
56	Elementary Education	Construction of Boundary Wall with Iron Gate at Wayung Disa M.E. School, 2023-2024, Estimated Amount of Rs .33.10L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
57	Elementary Education	Earth Filling at Eragaon M.E. School under Langpher Constituency, 2023-2024, Estimated Amount of Rs .11.61L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 2,81 ,000.00	Nil	Rs. 2,81 ,000.00	Nil	Rs. 2,81 ,000.00	Rs. 2,81 ,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
58	Elementary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti M.E. School Building under Howraghat Constituency, 2023-2024, Estimated	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 4,01,000.00	Nil	Rs. 4,01,000.00	Nil	Rs. 4,01,000.00	Rs. 4,01,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

		Amount of Rs .12.81L																	
59	Elementary Education	Repairing /Renovation of Tokolangso Rangina M.E. School Building under Nilip Constituency, 2023-2024, Estimated Amount of Rs.10.60 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,80,000.00	Nil	Rs. 1,80,000.00	Nil	Rs. 1,80,000.00	Rs. 1,80,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
60	Elementary Education	Repairing /Renovation of Nahorsola Rongbong Terang M.E. School Building under Nilip Constituency, 2023-2024,Estimated Amount of Rs .10.50L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,70,000.00	Nil	Rs. 1,70,000.00	Nil	Rs. 1,70,000.00	Rs. 1,70,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
61	Elementary Education	Repairing /Renovation of Arlongpira M.E. School Building under Nilip Constituency, 2023-2024, Estimated Amount of Rs.10.40 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,60,000.00	Nil	Rs. 1,60,000.00	Nil	Rs. 1,60,000.00	Rs. 1,60,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
62	Elementary Education	Renovation of Upper Dillaji M.E. School Building under Dhansiri Constituency, 2023-2024, Estimated Amount of Rs.21.90 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
63	Elementary Education	Renovation of Rongtara Eng. M.E. School Building under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs .18.15L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 9,35,000.00	Nil	Rs. 9,35,000.00	Nil	Rs. 9,35,000.00	Rs. 9,35,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
64	Elementary Education	Construction of Boundary Wall at Rongagora Govt. M.E. School under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs .5.90L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 2,95,000.00	Nil	Rs. 2,95,000.00	Nil	Rs. 2,95,000.00	Rs. 2,95,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

65	Elementary Education	Repairing and Renovation of Nihang Rongphar Eng. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 16.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 7,20,000.00	Nil	Rs. 7,20,000.00	Nil	Rs. 7,20,000.00	Rs. 7,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
66	Elementary Education	Repairing and Renovation of Ha-i-mu Eng. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .10.60L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,80,000.00	Nil	Rs. 1,80,000.00	Nil	Rs. 1,80,000.00	Rs. 1,80,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
67	Elementary Education	Repairing /Renovation of Daujukha Semson Sing Engti M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount Rs. 19.53 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
68	Elementary Education	Construction of Boundary Wall at Hatipura M.E. School under Nomati Constituency, 2023-2024, Estimated Amount of Rs.16.40 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
69	Elementary Education	Construction of Boundary Wall at Jamuna Valley M.E. School under Nomati Constituency, 2023-2024, Estimated Amount of Rs.12.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 3,20,000.00	Nil	Rs. 3,20,000.00	Nil	Rs. 3,20,000.00	Rs. 3,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
70	Elementary Education	Renovation of Upper Deopani M.E. School Building under Deopani Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs .16.32L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 7,52,000.00	Nil	Rs. 7,52,000.00	Nil	Rs. 7,52,000.00	Rs. 7,52,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
71	Elementary Education	Construction of Cycle Stand with Earth Filling at Tarabasa Eng. M.E. School under Karbi Anglong, 2023-2024, Estimated Amount of Rs.10.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Nil	Rs. 1,20,000.00	Rs. 1,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

72	Elementary Education	Construction of Examination Hall and Toilet at Deithor Govt. Eng. M.E. School under Duarbagori Constituency ,Karbi Anglong, 2023-2024, Estimated Amount of Rs .64.50L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
73	Elementary Education	Repairing /Renovation of Sitiana M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .10.20L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 1,40,000.00	Nil	Rs. 1,40,000.00	Nil	Rs. 1,40,000.00	Rs. 1,40,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
74	Elementary Education	Construction of Boundary Wall with Iron Gate at Lang Amek M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .23.08L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
75	Elementary Education	Construction of Boundary Wall with Iron Gate at Killing Sarpo M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .18.41L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 9,61,000.00	Nil	Rs. 9,61,000.00	Nil	Rs. 9,61,000.00	Rs. 9,61,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
76	Elementary Education	Construction of Boundary Wall at Chotiana M.E. School under Karbi Anglong, 2023-2024, Estimated Amount of Rs .10.80 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
77	Elementary Education	Construction of Entrance Gate at Nahorsola Rongbong Terang M.E. School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 90,000/-	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Rs. 90,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
78	Elementary Education	Construction of Boundary Wall and Iron Gate at Hatigarh M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 35.59L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

79	Elementary Education	Repairing and Renovation of Bakaliaghat Govt. M.V. School Building under Karbi Anglong, 2023-2024, balance Amount to be paid Rs .16.62L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
80	Elementary Education	Repairing and Renovation of Socheng Dhenta M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs.14.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 9,60,000.00	Nil	Rs. 9,60,000.00	Nil	Rs. 9,60,000.00	Rs. 9,60,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
81	Elementary Education	Construction of newly Headmaster Office Room with Internal Electrification Installation at Kalyan Bengali M.E. School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 14,98,500/-	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
82	Elementary Education	Construction of Boundary Wall and Iron Gate at Jirim Borholi M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .25.26L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
83	Elementary Education	Repairing /Renovation of Dokhora Eng. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .13.80L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
84	Elementary Education	Construction of Cycle Stand at Langherang M.E. School under Lumbajong Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs .12.36L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 3,56,000.00	Nil	Rs. 3,56,000.00	Nil	Rs. 3,56,000.00	Rs. 3,56,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
85	Elementary Education	Construction of Boundary Wall at Dayaram Difosa M.E. School under Dhansiri Constituency, Karbi Anglong, 2023-2024,	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

		Estimated Amount of Rs .27.94L																		
86	Elementary Education	Renovation of Merrok Govt. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .19.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,20,000.00	Nil	Rs. 10,20,000.00	Nil	Rs. 10,20,000.00	Rs. 10,20,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
87	Elementary Education	Repairing of Zirikindeng Assamese M.E. School , Zirikindeng under West Karbi Anglong, 2018-2019, Estimated Amount Rs. 2.25 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 2,25,000.00	Nil	Rs. 2,25,000.00	Nil	Rs. 2,25,000.00	Rs. 2,25,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
88	Elementary Education	Construction of Boundary wall at Sirkangnep Eng. M.E. School, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 17.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
89	Elementary Education	Earth Filling of Play ground at Sirkangnep Eng. M.E. School, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 33.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
90	Elementary Education	Construction of Cycle Stand at Dillaji Mithiphang M.E. School, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 7.50 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs.7,50,000.00	Nil	Rs.7,50,000.00	Nil	Rs.7,50,000.00	Rs.7,50,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
91	Elementary Education	Construction of brick boundary wall at Rongplimlam M.E. School, Rongplimlam under Karbi Anglong, 2024-2025, Estimated Amount Rs.11.05 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 11,05,000.00	Nil	Rs. 11,05,000.00	Nil	Rs. 11,05,000.00	Rs. 11,05,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
92	Elementary Education	Construction of Cycle Stand at Silputa M.E. School, Bakalia under Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.36L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

93	Elementary Education	Repairing and Renovation of Silputa M.E. School, Bakalia under Karbi Anglong, 2024-2025, Estimated Amount Rs. 26.90L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
94	Elementary Education	Earth Filling at Tarabasa M.E. School, Tarabasa under Karbi Anglong, 2024-2025, Estimated Amount Rs. 25.25L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
95	Elementary Education	Repairing of Bordeka Langmili gaon M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 9.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Rs. 9,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
96	Elementary Education	Field Development at Socheng Dhenta M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 58.68 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
97	Elementary Education	Construction of Addl. Classroom at Daldali M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 24.30 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
98	Elementary Education	Repairing/Renovation of Dhansiri M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 9.90 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 9,90,000.00	Nil	Rs. 9,90,000.00	Nil	Rs. 9,90,000.00	Rs. 9,90,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
99	Elementary Education	Construction of Boundary Wall at Arlongpira English M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 28.40 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
100	Elementary Education	Construction of Entrance Gate at Arlongpira English M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 90 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Nil	Rs. 90,000.00	Rs. 90,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

101	Elementary Education	Construction of Addl. Classroom at Sarisuti English M.E. School, under Nilip Constituency, Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.70 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
102	Elementary Education	Construction of Boundary Wall at Sarisuti English M.E. School, under Nilip Constituency, Karbi Anglong, 2024-2025, Estimated Amount Rs. 17.60 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
103	Elementary Education	Construction of Kitchen Shed at Sarisuti English M.E. School, under Nilip Constituency, Karbi Anglong, 2024-2025, Estimated Amount Rs. 5.50 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,50,000.00	Nil	Rs. 5,50,000.00	Nil	Rs. 5,50,000.00	Rs. 5,50,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
104	Elementary Education	Construction of Than Etso M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 32.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
105	Elementary Education	Estimate for Construction of Kirchen Shed at Tarabasa ME school under Phuloni Constituency, Estimated Amount Rs. 10.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
106	Elementary Education	Construction of New School building at Merrok Govt. M.E. School, Dengaon under Nomati Constituency, Estimated Amount Rs. 15.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
107	Elementary Education	Repairing of School building at Kakijan M.E. School under Langpher Constituency, Estimated Amount Rs. 8.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
108	Elementary Education	Construction of New School building at Thong Nokbe M.E. School under Mahamaya Constituency,	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

		Estimated Amount Rs. 15.00 L																		
109	Elementary Education	Repairing of Basateplong Hindi M.E. School, under Mahamaya Constituency, Estimated Amount Rs. 8.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
110	Elementary Education	Renovation of Virwar M.E. School with boundary wall under Mahamaya Constituency, Estimated Amount Rs. 15.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
111	Elementary Education	Construction of New School building with boundary wall and Toilet of Rasinja English M.E. School under Mahamaya Constituency, Estimated Amount Rs.40.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
112	Elementary Education	Construction of New School building of Sildharampur M.E. School under Mahamaya Constituency, Estimated Amount Rs. 15.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
113	Elementary Education	Construction of boundary wall at Dakhin Dighalipar M.E. School ,(600 mtrs.) under Howraghat Constituency, Estimated Amount Rs. 10.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	
114	Elementary Education	Construction of Head Master Room, Library Room, Earth Filling within the School premises, Boys' & Girls Toilet, Black topping of path from School to link road and Repairing of School boundary wall of Dhoujukha Semson Sing Engti M.E. School under Howraghat	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil	

		Constituency, Estimated Amount Rs. 45.00 L																	
115	Elementary Education	Construction of New School building, Development of playground, Boys' & Girls' Toilets, Boundary Wall, Approach road, Drinking Water facilities of Upper Hapjan M.E. School under Dhansiri Constituency, Estimated Amount Rs. 60.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
116	Elementary Education	Construction of Boundary Wall at Salawar Waisong M.E. School under Langhin Constituency, Estimated Amount Rs. 14.00 L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Nil	Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil
117	Elementary Education	Earth Filling in the land area of West Tarabasa English M.E. School, West Tarabasa, Phuloni Constituency, Estimated Amount of Rs. 15.00L	Karbi Anglong Autonomous Council.	Manual	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50.00%	Nil	Not yet submitted	Nil	Nil

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year										
Sl. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year Works/Services-Categories number of works based on the stage of physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Elementary Education	Construction of Staff quarter at Ronghidi M.E. School, under Hamren Constituency West Karbi Anglong, 2019-2020, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>				<input type="checkbox"/>	

2	Elementary Education	Construction of new Class Room (03 Room) at Paramananda Eng. (Vidya Mandir) M.E. School, under Kapili Constituency West Karbi Anglong, 2019-2020, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
3	Elementary Education	CC Approach Road and Iron Gate at Borkok M.E. School, under West Karbi Anglong, 2020-2021, Estimated Amount Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
4	Elementary Education	Construction of new School Building at Janani Girls' M.E. School, under Kapili Constituency West Karbi Anglong, 2020-2021, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
5	Elementary Education	Construction of Boundary Wall at Kudam English M.E. School, under Karbi Anglong, 2020-2021 Estimated Amount of Rs. 25.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
6	Elementary Education	Construction of new School Building at Chapong M.E. School, under Phuloni Constituency Karbi Anglong, 2020-2021, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
7	Elementary Education	Construction of Pator Timung English M.E. School Building, under Langpher Constituency Karbi Anglong, 2020-2021, Estimated Amount of Rs. 20.27L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
8	Elementary Education	Construction of Boundary Wall at Maibrik M.E. School, under Karbi Anglong, 2020-2021, Estimated Amount of Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
9	Elementary Education	Construction of Boundary Wall at Toupura M.E. School, under Karbi Anglong, 2020-2021, Estimated Amount Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
10	Elementary Education	Construction of Sanitary Toilet with water facilities at Millennium English M.E. School, under West Karbi Anglong, 2021-2022, Estimated Amount Rs.8.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
11	Elementary Education	Repairing/Renovation of Tokolangso M.E. School building under Karbi Anglong, 2021-2022, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
12	Elementary Education	Construction of Hills Glory English M.E. School, under West Karbi Anglong, 2021-2022, Estimated Amount Rs. 14.63L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
13	Elementary Education	Construction of Boundary Wall at Langsoliet Hindi M.E. School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 31.20L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
14	Elementary Education	Construction of New School building at Sirkangnep English M.E. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 30.00,L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
15	Elementary Education	Construction of Boundary Wall with Iron Gate at Rongmili M.E. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 28.90,L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
16	Elementary Education	Construction of New School building three class room at Lorulangso M.E. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs.30.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
17	Elementary Education	Construction of New School building at Hazagapher M.E. School under West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 19.55L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

18	Elementary Education	Construction of Boundary Wall at Dhansiri M.E. School, Dhansiri under Dhansiri Constituency, Karbi Anglong, 2022-2023, Estimated Amount of Rs. 16.16L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
19	Elementary Education	Repairing of Vosokoida M.E. School building , Donkamokam under West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10.29L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
20	Elementary Education	Repairing /Renovation of Bordeka Langmili gaon M.E. School building under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13,73,100/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
21	Elementary Education	Repairing of Vomu Atar M.E. School building , Karbi Rongsopi under West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
22	Elementary Education	Construction of Boundary Wall and Bicycle stand at Panbari Samphri M.E. School, under Duarbagori Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
23	Elementary Education	Construction of Thongnokbe M.E. School, Diphu under Lumbajong Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs. 30.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
24	Elementary Education	Construction of New School Building with staff Common Room at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024, Estimated Amount of Rs. 60.86L	N/A	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
25	Elementary Education	Construction of Boundary Wall cum Iron Gate at West Tarabasa M.E. School, under Phuloni Constituency, 2023-2024, Estimated Amount of Rs. 22.35L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
26	Elementary Education	Construction of staff Quarter (2 units) at Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024, Estimated Amount Rs. 40.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
27	Elementary Education	Construction of Boundary Wall with Iron Gate of Selawor Raikom M.E. School under Phuloni Constituency, 2023-2024, Estimated Amount of Rs. 20.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
28	Elementary Education	Repairing/Renovation of Eragaon M.E. School under Langpher Constituency, 2023-2024, Estimated Amount of Rs . 16.12 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
29	Elementary Education	Repairing of Dhansiri M.E. School Building under Dhansiri Constituency, 2023-2024, Estimated Amount of Rs. 11.80L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
30	Elementary Education	Repairing/Renovation of Mirjeng English M.E. School building under Borjan Constituency, 2023-2024, Estimated Amount of Rs. 15.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
31	Elementary Education	Repairing and Renovation of Lumbajong M.E. School building, Disama under Lumbajong Constituency , 2023-2024, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
32	Elementary Education	Construction of Additional class room at Niz Tika M.E. School, 2023-2024, Estimated Amount of Rs. 14.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

33	Elementary Education	Repairing / Renovation of Tokolangso Rangcina M.E. School building under Nilip Constituency , 2023-2024, Estimated Amount of Rs. 10.80L	N/A	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
34	Elementary Education	Renovation of Thedong M.E. School under Duarbagori Constituency , 2023-2024, Estimated Amount of Rs. 16.23L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
35	Elementary Education	Construction of Boundary Wall at Deihori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 33.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
36	Elementary Education	Renovation of Deithor Govt. M.E. School building under Duarbagori Constituency , 2023-2024, Estimated Amount of Rs. 17.78L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
37	Elementary Education	Renovation of Dolamara Botor Teron M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 10.47L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
38	Elementary Education	Construction of New School building at Bagori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 28.21 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
39	Elementary Education	Renovation of Chingthur M.E. School under Duarbagori Constituency , 2023-2024, Estimated Amount Rs. 14.52L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
40	Elementary Education	Extension Boundary Wall with Retaining Wall at Upper Rangsalı M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 5.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
41	Elementary Education	Renovation of Staff Quarter 2 Nos. at Upper Deihori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 29.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
42	Elementary Education	Renovation of Staff Quarter at Deihori M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 43.59L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
43	Elementary Education	Construction of Boundary Wall at Tarabara English M.E. School under Phuloni Constituency, 2023-2024, Estimated Amount of Rs . 15.61L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
44	Elementary Education	Renovation of School building and Bicycle Stand at Deithor English M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs . 12.54L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
45	Elementary Education	Construction of Teacher Quarter at Thedong M.E. School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 24.49 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
46	Elementary Education	Construction of Addl. Classroom at Langherang M.E. School under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs.28.80 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
47	Elementary Education	Construction of Boundary Wall at Hirhiri M.E. School under Nilip Constituency, 2023-2024, Estimated Amount Rs.10.40 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

48	Elementary Education	Construction of Boundary Wall with Iron gate at Sot Recho M.E. School, Deramukh under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .31.87L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
49	Elementary Education	Repairing /Renovation of Klimso Eng. M.E. School Building under Phuloni Constituency, 2023-2024, Estimated Amount of Rs .18.17L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
50	Elementary Education	Construction of Boundary Wall at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024,Estimated Amount of Rs . 19.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
51	Elementary Education	Construction of Drainage System at Artukekang M.E. School ,Donkamokam West Karbi Anglong, 2023-2024, Estimated Amount of Rs .27.09L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
52	Elementary Education	Construction of Drainage System at Artukekang M.E. School Donkamokam West Karbi Anglong, 2023-2024, Estimated Amount of Rs .27.09L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
53	Elementary Education	Construction of Boundary Wall at Socheng Dhenta M.E. School under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs. 30.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
54	Elementary Education	Construction of Kitchen cum Dining hall with store room at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs.16.50 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
55	Elementary Education	Construction of Toilet cum Bathroom at Lumbajong Ove Chingthur M.E. School under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs. 9.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
56	Elementary Education	Construction of Boundary Wall with Iron Gate at Wayung Disa M.E. School, 2023-2024, Estimated Amount of Rs .33.10L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
57	Elementary Education	Earth Filling at Eragoon M.E. School under Langpher Constituency, 2023-2024, Estimated Amount of Rs .11.61L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
58	Elementary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti M.E. School Building under Howraghat Constituency, 2023-2024, Estimated Amount of Rs .12.81L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
59	Elementary Education	Repairing /Renovation of Tokolangso Rangcina M.E. School Building under Nilip Constituency, 2023-2024, Estimated Amount of Rs.10.60 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
60	Elementary Education	Repairing /Renovation of Nahorsola Rongbong Terang M.E. School Building under Nilip Constituency, 2023-2024,Estimated Amount of Rs .10.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
61	Elementary Education	Repairing /Renovation of Arlongpira M.E. School Building under Nilip Constituency, 2023-2024, Estimated Amount of Rs.10.40 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
62	Elementary Education	Renovation of Upper Dillaji M.E. School Building under Dhansiri Constituency, 2023-2024, Estimated Amount of Rs.21.90 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

63	Elementary Education	Renovation of Rongtara Eng. M.E. School Building under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs .18.15L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
64	Elementary Education	Construction of Boundary Wall at Rongagora Govt. M.E. School under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs .5.90L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
65	Elementary Education	Repairing and Renovation of Nihang Rongphar Eng. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 16.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
66	Elementary Education	Repairing and Renovation of Ha-i-mu Eng. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .10.60L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
67	Elementary Education	Repairing /Renovation of Daujukha Semson Sing Engti M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount Rs. 19.53 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
68	Elementary Education	Construction of Boundary Wall at Hatipura M.E. School under Nomati Constituency, 2023-2024, Estimated Amount of Rs.16.40 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
69	Elementary Education	Construction of Boundary Wall at Jamuna Valley M.E. School under Nomati Constituency, 2023-2024, Estimated Amount of Rs.12.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
70	Elementary Education	Renovation of Upper Deopani M.E. School Building under Deopani Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs .16.32L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
71	Elementary Education	Construction of Cycle Stand with Earth Filling at Tarabasa Eng. M.E. School under Karbi Anglong, 2023-2024, Estimated Amount of Rs.10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
72	Elementary Education	Construction of Examination Hall and Toilet at Deithor Govt. Eng. M.E. School under Duarbagori Constituency ,Karbi Anglong, 2023-2024, Estimated Amount of Rs .64.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
73	Elementary Education	Repairing /Renovation of Sitiana M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .10.20L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
74	Elementary Education	Construction of Boundary Wall with Iron Gate at Lang Amek M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .23.08L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
75	Elementary Education	Construction of Boundary Wall with Iron Gate at Killing Sarpo M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .18.41L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
76	Elementary Education	Construction of Boundary Wall at Chotiana M.E. School under Karbi Anglong, 2023-2024, Estimated Amount of Rs .10.80 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
77	Elementary Education	Construction of Entrance Gate at Nahorsola Rongbong Terang M.E. School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 90,000/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

78	Elementary Education	Construction of Boundary Wall and Iron Gate at Hatigarh M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 35.59L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
79	Elementary Education	Repairing and Renovation of Bakaliaghat Govt. M.V. School Building under Karbi Anglong, 2023-2024, balance Amount to be paid Rs .16.62L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
80	Elementary Education	Repairing and Renovation of Socheng Dhenta M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs.14.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
81	Elementary Education	Construction of newly Headmaster Office Room with Internal Electrification Installation at Kalyan Bengali M.E. School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 14,98,500/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
82	Elementary Education	Construction of Boundary Wall and Iron Gate at Jirim Borholi M.E. School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs .25.26L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
83	Elementary Education	Repairing /Renovation of Dokhora Eng. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .13.80L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
84	Elementary Education	Construction of Cycle Stand at Langherang M.E. School under Lumbajong Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs .12.36L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
85	Elementary Education	Construction of Boundary Wall at Dayaram Difosa M.E. School under Dhansiri Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs .27.94L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
86	Elementary Education	Renovation of Merrok Govt. M.E. School Building under Karbi Anglong, 2023-2024, Estimated Amount of Rs .19.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
87	Elementary Education	Repairing of Zirikindeng Assamese M.E. School , Zirikindeng under West Karbi Anglong, 2018-2019, Estimated Amount Rs. 2.25 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
88	Elementary Education	Construction of Boundary wall at Sirkangnep Eng. M.E. School, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 17.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
89	Elementary Education	Earth Filling of Play ground at Sirkangnep Eng. M.E. School, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 33.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
90	Elementary Education	Construction of Cycle Stand at Dillaji Mithiphang M.E. School, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 7.50 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
91	Elementary Education	Construction of brick boundary wall at Rongplimplam M.E. School, Rongplimplam under Karbi Anglong, 2024-2025, Estimated Amount Rs.11.05 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
92	Elementary Education	Construction of Cycle Stand at Silputa M.E. School, Bakalia under Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.36L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
93	Elementary Education	Repairing and Renovation of Silputa M.E. School, Bakalia under Karbi Anglong, 2024-2025, Estimated Amount Rs. 26.90L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
94	Elementary Education	Earth Filling at Tarabasa M.E. School, Tarabasa under Karbi Anglong, 2024-2025, Estimated Amount Rs. 25.25L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

95	Elementary Education	Repairing of Bordeka Langmili gaon M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 9.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
96	Elementary Education	Field Development at Socheng Dhenta M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 58.68 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
97	Elementary Education	Construction of Addl. Classroom at Daldali M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 24.30 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
98	Elementary Education	Repairing/Renovation of Dhansiri M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 9.90 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
99	Elementary Education	Construction of Boundary Wall at Arlongpira English M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 28.40 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
100	Elementary Education	Construction of Entrance Gate at Arlongpira English M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 90 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
101	Elementary Education	Construction of Addl. Classroom at Sarisuti English M.E. School, under Nilip Constituency, Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.70 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
102	Elementary Education	Construction of Boundary Wall at Sarisuti English M.E. School, under Nilip Constituency, Karbi Anglong, 2024-2025, Estimated Amount Rs. 17.60 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
103	Elementary Education	Construction of Kitchen Shed at Sarisuti English M.E. School, under Nilip Constituency, Karbi Anglong, 2024-2025, Estimated Amount Rs. 5.50 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
104	Elementary Education	Construction of Than Etso M.E. School, under Karbi Anglong, 2024-2025, Estimated Amount Rs. 32.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
105	Elementary Education	Estimate for Construction of Kirchen Shed at Tarabasa ME school under Phuloni Constituency, Estimated Amount Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
106	Elementary Education	Construction of New School building at Merrok Govt. M.E. School, Dengaon under Nomati Constituency, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
107	Elementary Education	Repairing of School building at Kakijan M.E. School under Langpher Constituency, Estimated Amount Rs. 8.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
108	Elementary Education	Construction of New School building at Thong Nokbe M.E. School under Mahamaya Constituency, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
109	Elementary Education	Repairing of Basateplong Hindi M.E. School, under Mahamaya Constituency, Estimated Amount Rs. 8.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
110	Elementary Education	Renovation of Virwar M.E. School with boundary wall under Mahamaya Constituency, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
111	Elementary Education	Construction of New School building with boundary wall and Toilet of Rasinja English M.E. School under Mahamaya Constituency, Estimated Amount Rs.40.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
112	Elementary Education	Construction of New School building of Sildharampur M.E. School under Mahamaya Constituency, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

113	Elementary Education	Construction of boundary wall at Dakhin Dighalipar M.E. School .(600 mtrs.) under Howraghat Constituency, Estimated Amount Rs. 10.00 L	N/A						
114	Elementary Education	Construction of Head Master Room, Library Room, Earth Filling within the School premises, Boys' & Girls Toilet, Black topping of path from School to link road and Repairing of School boundary wall of Dhouljukha Semson Sing Engti M.E. School under Howraghat Constituency, Estimated Amount Rs. 45.00 L	N/A						
115	Elementary Education	Construction of New School building, Development of playground, Boys' & Girls' Toilets, Boundary Wall, Approach road, Drinking Water facilities of Upper Hapjan M.E. School under Dhansiri Constituency, Estimated Amount Rs. 60.00 L	N/A						
116	Elementary Education	Construction of Boundary Wall at Salawar Waisong M.E. School under Langhin Constituency, Estimated Amount Rs. 14.00 L	N/A						
117	Elementary Education	Earth Filling in the land area of West Tarabasa English M.E. School, West Tarabasa, Phuloni Constituency, Estimated Amount of Rs. 15.00L	N/A						

Annexure-A

Monthly status of Fund receipt and utilization for the Year 2025-26

A. For Schemes: Fund Received.																				
Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.,	Opening Balance with CAN/SNA/Others- as applicable		Opening Balance with the District/Council/Others- as applicable		Current Year Allocation to District		Fund received in the current year		Total fund available for Scheme	Funds utilised till now Amount & (%in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share		Central Scheme	State Share			of Previous year	of Current year	
1	2	3	4	5	6	7	8		10	11	12	13	14	15	16	17	18	19	20	21
1	Secondary Education	Construction of School Building at Kolonga High School, Kolonga under West Karbi Anglong. (1 st Phase), 2017-2018 Estimated Amount of Rs. 25.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
2	Secondary Education	Construction of Bicycle Stand at Lamsakhang High School, under Kopili Constituency ,West Karbi Anglong, 2018-2019Estimated Amount Rs. 2.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
3	Secondary Education	Construction of Strong Room at Diphu Govt. Girls' High School, Diphu under Lumbajong Constituency , Karbi Anglong, 2019-2020, Estimated Amount of Rs. 1,45,46,000/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 20,00,000.00	Nil	Rs. 20,00,000.00	Nil	Rs. 20,00,000.00	Rs. 20,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

4	Secondary Education	Upgradation of Rangcina Jr. College Building, Donkamukam, West Karbi Anglong, 2020-2021, Estimated Amount Rs. 50.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
5	Secondary Education	Repairing of Boundary Wall, Iron grill with Iron gate at Donkamokam High School, under Bithung Rengthama Constituency, West Karbi Anglong, 2019-2020, Estimated Amount Rs. 4.68L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,68,000.00	Nil	Rs. 4,68,000.00	Nil	Rs. 4,68,000.00	Rs. 4,68,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
6	Secondary Education	Construction of RCC Ring Well with staging Tank at Donkamokam High School, under Bithung Rengthama Constituency, West Karbi Anglong, 2019-2020, Estimated Amount Rs. 4.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Rs. 4,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
7	Secondary Education	Earth Filling works at Donkamokam High School, under Bithung Rengthama Constituency, West Karbi Anglong, 2019-2020, Estimated Amount Rs.1.79 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 1,79,000.00	Nil	Rs. 1,79,000.00	Nil	Rs. 1,79,000.00	Rs. 1,79,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
8	Secondary Education	Construction of Toilet for Boys' at Donkamokam High School, under Bithung Rengthama Constituency, West Karbi Anglong, 2019-2020, Estimated Amount Rs.3.05 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,05,000.00	Nil	Rs. 3,05,000.00	Nil	Rs. 3,05,000.00	Rs. 3,05,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
9	Secondary Education	Construction of Toilet for Girls' at Donkamokam High School, under Bithung Rengthama Constituency, West Karbi Anglong, 2019-2020, Estimated Amount Rs.3.35 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,35,000.00	Nil	Rs. 3,35,000.00	Nil	Rs. 3,35,000.00	Rs. 3,35,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
10	Secondary Education	Construction of Mid-day Meal Kitchen and store at Beloguri Higher Secondary School, Howraghat under Howraghat Constituency, Karbi Anglong, 2020-2021, Estimated Amount Rs. 5.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
11	Secondary Education	Construction of New School Building at Thong Nokbe English High School, Balipathar under Sorupathar Constituency Karbi Anglong, 2020-2021, Estimated Amount of Rs. 40,00,000/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 12,80,903.00	Nil	Rs. 12,80,903.00	Nil	Rs. 12,80,903.00	Rs. 12,80,903.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
12	Secondary Education	Repairing of Beloguri Higher Secondary School building, Howraghat under Howraghat Constituency, Karbi Anglong, 2020-2021, Estimated Amount of Rs. 22.10 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
13	Secondary Education	Construction of Addl. Class Room at Hamren Girls' High School, Hamren under Hamren Constituency, West Karbi Anglong, 2020-2021, Estimated Amount of Rs. 20.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Rs. 12,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

14	Secondary Education	Construction of new School building at Langbungdingpi High School, Karbi Anglong. (Phase – 2), 2020-2021, Estimated Amount of Rs. 40.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Nil	Rs. 12,00,000.00	Rs. 12,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
15	Secondary Education	Construction of School Building and Toilet at Bogorighat Hindi High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 32.67L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
16	Secondary Education	Construction of School Building and at Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimed Amount of Rs. 33.26L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
17	Secondary Education	Repairing of Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount Rs.10.95 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,95,000.00	Nil	Rs. 10,95,000.00	Nil	Rs. 10,95,000.00	Rs. 10,95,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
18	Secondary Education	Construction of Examination Hall at Jengkha High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 25.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
19	Secondary Education	Construction of Staff quarter at Umchera High School, Umchera under Socheng Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 10.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
20	Secondary Education	Construction of School Building and Toilet at Bogorighat Hindi High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 32.67L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
21	Secondary Education	Construction of School Building and at Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimed Amount of Rs. 33.26L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
22	Secondary Education	Repairing of Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount Rs.10.95 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,95,000.00	Nil	Rs. 10,95,000.00	Nil	Rs. 10,95,000.00	Rs. 10,95,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
23	Secondary Education	Construction of Examination Hall at Jengkha High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 25.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

24	Secondary Education	Construction of Staff quarter at Umchera High School, Umchera under Socheng Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 10.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
25	Secondary Education	Repairing /Renovation of Balipathar Higher Secondary School under Karbi Anglong, 2021-2022, Estimated Amount of Rs. 12.70L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,70,000.00	Nil	Rs. 4,70,000.00	Nil	Rs. 4,70,000.00	Rs. 4,70,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
26	Secondary Education	Repairing and Renovation of Dayangmukhum High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 11.50L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs.3,50,000.00	Nil	Rs.3,50,000.00	Nil	Rs.3,50,000.00	Rs.3,50,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
27	Secondary Education	Construction of boundary wall with Iron gate at Dayangmukhum High School, under Kopili Constituency , West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10.55L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,55,000.00	Nil	Rs. 2,55,000.00	Nil	Rs. 2,55,000.00	Rs. 2,55,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
28	Secondary Education	Renovation of Addl. Class Room and Examination Hall Building of Mohongdijua High School, under Dhansiri Constituency , Karbi Anglong, 2022-2023, Estimated Amount of Rs. 19.52L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
29	Secondary Education	Renovation of Addl. Class Room Building of Sarihajan High School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10,59,500/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,59,500.00	Nil	Rs. 2,59,500.00	Nil	Rs. 2,59,500.00	Rs. 2,59,500.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
30	Secondary Education	Construction of Office Room for Headmaster at Mithiphang High School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs.12,07,500/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,07,500.00	Nil	Rs. 4,07,500.00	Nil	Rs. 4,07,500.00	Rs. 4,07,500.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
31	Secondary Education	Construction of Boundary Wall at Mithiphang High School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10,92,500/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,92,500.00	Nil	Rs. 2,92,500.00	Nil	Rs. 2,92,500.00	Rs. 2,92,500.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
32	Secondary Education	Repairing and Construction of Retaining cum Boundary Wall at Diphu Govt. Boys' H.S. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 65.59L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
33	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Boys' H.S. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount Rs. 2.94 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Rs. 2,94,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

34	Secondary Education	Repairing and Construction of Retaining Wall at Diphu Govt. Girls' High School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 41,98,600 /- L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
35	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Girls' High School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount Rs. 2.94 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Nil	Rs. 2,94,000.00	Rs. 2,94,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
36	Secondary Education	Construction of Boys' (01) and Girls' (01) Toilets at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 5.70 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,70,000.00	Nil	Rs. 5,70,000.00	Nil	Rs. 5,70,000.00	Rs. 5,70,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
37	Secondary Education	Construction of Boys' and Girls' Common Room at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 20.85 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
38	Secondary Education	Construction of 2 nos. of Cycle Stand at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 12.30 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
39	Secondary Education	Construction of 2 nos. RCC Ring Well at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 4.72 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
40	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification, Sanitary etc. at Binapani High School building, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Rs. 6,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
41	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification, Sanitary etc. at Binapani High School building, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.73 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,73,000.00	Nil	Rs. 4,73,000.00	Nil	Rs. 4,73,000.00	Rs. 4,73,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
42	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification, Sanitary etc. at Binapani High School building, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.73 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,73,000.00	Nil	Rs. 4,73,000.00	Nil	Rs. 4,73,000.00	Rs. 4,73,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
43	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification, Sanitary etc. at Binapani High School building, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

44	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
45	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Rs. 6,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
46	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.91 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,91,000.00	Nil	Rs. 4,91,000.00	Nil	Rs. 4,91,000.00	Rs. 4,91,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
47	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.73 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,73,000.00	Nil	Rs. 6,73,000.00	Nil	Rs. 6,73,000.00	Rs. 6,73,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
48	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.25 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,25,000.00	Nil	Rs. 5,25,000.00	Nil	Rs. 5,25,000.00	Rs. 5,25,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
49	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.55 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,55,000.00	Nil	Rs. 5,55,000.00	Nil	Rs. 5,55,000.00	Rs. 5,55,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
50	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.20 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,20,000.00	Nil	Rs. 5,20,000.00	Nil	Rs. 5,20,000.00	Rs. 5,20,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
51	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
52	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
53	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Nil	Rs. 6,00,000.00	Rs. 6,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

54	Secondary Education	Renovation and Repairing of School RCC (G+1)building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Boys'H.S. School building , under Karbi Anglong, 2022-2023,Estimated Amount of Rs. 20.87 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
55	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Boys'H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs.5.55 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,55,000.00	Nil	Rs. 5,55,000.00	Nil	Rs. 5,55,000.00	Rs. 5,55,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
56	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Boys'H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 7.80 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,80,000.00	Nil	Rs. 7,80,000.00	Nil	Rs. 7,80,000.00	Rs. 7,80,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
57	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Boys'H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 5.55 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,55,000.00	Nil	Rs. 5,55,000.00	Nil	Rs. 5,55,000.00	Rs. 5,55,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
58	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Boys'H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Nil	Rs. 4,72,000.00	Rs. 4,72,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
59	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.20 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,20,000.00	Nil	Rs. 4,20,000.00	Nil	Rs. 4,20,000.00	Rs. 4,20,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
60	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.68 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,68,000.00	Nil	Rs. 4,68,000.00	Nil	Rs. 4,68,000.00	Rs. 4,68,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
61	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.10 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,10,000.00	Nil	Rs. 5,10,000.00	Nil	Rs. 5,10,000.00	Rs. 5,10,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil

62	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 15.64 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,64,000.00		Rs. 7,64,000.00		Rs. 7,64,000.00	Rs. 7,64,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
63	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Girls' High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 18.80 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,80,000.00		Rs. 10,80,000.00		Rs. 10,80,000.00	Rs. 10,80,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
64	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-II) ,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.30 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,30,000.00		Rs. 2,30,000.00		Rs. 2,30,000.00	Rs. 2,30,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
65	Secondary Education	Construction of Compound boundary wall at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 15.20 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,20,000.00		Rs. 7,20,000.00		Rs. 7,20,000.00	Rs. 7,20,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
66	Secondary Education	Construction of new Staff quarter No. 1 at Binapani High School , Diphu under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 17.44L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,44,000.00		Rs. 9,44,000.00		Rs. 9,44,000.00	Rs. 9,44,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
67	Secondary Education	Construction of new Staff quarter No. 2 at Binapani High School , Diphu under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 17.44L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,44,000.00		Rs. 9,44,000.00		Rs. 9,44,000.00	Rs. 9,44,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
68	Secondary Education	Renovation / Repairing of Jinbaba High School building , under Karbi Anglong, 2023-2024, Estimated Amount of Rs.7.60L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,60,000.00		Rs. 7,60,000.00		Rs. 7,60,000.00	Rs. 7,60,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
69	Secondary Education	Construction of Boundary Wall at Koilamati Arlongrupat High School , under Nilip Constituency , Karbi Anglong, 2023-2024, Estimated Amount of Rs. 35.50L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
70	Secondary Education	Construction of RCC Toilet for Boys' and Girls' at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024, Estimated Amount Rs. 9.50L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,50,000.00		Rs. 9,50,000.00		Rs. 9,50,000.00	Rs. 9,50,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
71	Secondary Education	Construction of 2 nos. Bicycle stand for Boys' and Girls' at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024, Estimated Amount of Rs. 14.85L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,85,000.00		Rs. 6,85,000.00		Rs. 6,85,000.00	Rs. 6,85,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

72	Secondary Education	Construction of Boundary Wall at Kisan Hindi High School , under Lumbajong Constituency , Karbi Anglong, 2023-2024, Estimated Amount of Rs. 34.82L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
73	Secondary Education	Renovation of Kekang Adong High School building , under Duarbagori ,Karbi Anglong, 2023-2024, Estimated Amount Rs.10.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
74	Secondary Education	Construction of Boundary Wall (Back side) at Mohongdijua High School , under Karbi Anglong, 2023-2024, Estimated Amount Rs. 25.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
75	Secondary Education	Construction of Addl. Class Room at Kudam English High School , Japarajan under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 11.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00		Rs. 3,00,000.00		Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
76	Secondary Education	Construction of Addl. Class Room at Mogon Memo. English High School , under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 11.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00		Rs. 3,00,000.00		Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
77	Secondary Education	Renovation of 1no. old School building at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 15.84 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
78	Secondary Education	Construction of Office Room at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 9.83 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,83,000.00		Rs. 9,83,000.00		Rs. 9,83,000.00	Rs. 9,83,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
79	Secondary Education	Construction of Boys' Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 5.78 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,78,000.00		Rs. 5,78,000.00		Rs. 5,78,000.00	Rs. 5,78,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
80	Secondary Education	Construction of Girls' Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 5.78 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,78,000.00		Rs. 5,78,000.00		Rs. 5,78,000.00	Rs. 5,78,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
81	Secondary Education	Repairing and Renovation of School building (3 Units) at Bakalia English Medium High School building , under Langpher Constituency Karbi Anglong , 2023-2024, Estimatk Amount of Rs. 12.81 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,81,000.00		Rs. 4,81,000.00		Rs. 4,81,000.00	Rs. 4,81,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

82	Secondary Education	Construction of Welcome Gate for Silver Jubilee Celebration at Bakalia English Medium High School, under Langpber Constituency Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00		Rs. 2,00,000.00		Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
83	Secondary Education	Repairing / Renovation of Bokajan Higher Secondary School building, under Bokajan Constituency Karbi Anglong, 2023-2024, Estimated Amount of Rs. 25.09 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
84	Secondary Education	Construction of Remaining parts of CC Paver block at Inspector of Schools Office building Complex, Diphu under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 14,46,700/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,46,700.00		Rs. 6,46,700.00		Rs. 6,46,700.00	Rs. 6,46,700.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
85	Secondary Education	Earth Filling at Binapani High School building, Diphu, under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.59 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,59,000.00		Rs. 2,59,000.00		Rs. 2,59,000.00	Rs. 2,59,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
86	Secondary Education	Construction of boundary wall at Binapani High School building, Diphu, under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 20.96L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
87	Secondary Education	Repairing / Renovation of Hidipi English High School building, Hidipi, under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 16.80L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,80,000.00		Rs. 8,80,000.00		Rs. 8,80,000.00	Rs. 8,80,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
88	Secondary Education	Extension of boundary wall at Sibnagar Ronga Pahar Milon High School, 2023-2024, Estimated Amount of Rs.15.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00		Rs. 7,00,000.00		Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
89	Secondary Education	Renovation of Longnit High School building, Longnit under Singhason Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs. 12.34 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,34,000.00		Rs. 4,34,000.00		Rs. 4,34,000.00	Rs. 4,34,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
90	Secondary Education	Construction of boundary wall at Longnit High School, Longnit under Singhason Constituency, Karbi Anglong, 2023-2024, Estimated Amount of Rs. 38.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
91	Secondary Education	Construction of Boundary Wall at Langso Li-et High School, Langsoliet under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs. 44.85 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

92	Secondary Education	Construction of Partition at existing Godown at Inspector of Schools building, Diphu, 2023-2024, Estimated Amount Rs. 10,01,300/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,01,300.00		Rs. 10,01,300.00		Rs. 10,01,300.00	Rs. 10,01,300.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
93	Secondary Education	Repairing and Providing false ceiling/internal electrification with A.C. at Seminar Hall of District Academic Council building ,Diphu, 2023-2024, Estimated Amount of Rs. 14,50,761/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,50,761.00		Rs. 10,50,761.00		Rs. 10,50,761.00	Rs. 10,50,761.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
94	Secondary Education	Renovation of Samelangso High School Building at Samelangso under Korkanthi Constituency, 2023-2024, Estimated Amount of Rs. 17.20 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,20,000.00		Rs. 2,20,000.00		Rs. 2,20,000.00	Rs. 2,20,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
95	Secondary Education	Construction/Extension of Boundary Wall at Eragaoon English High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 22.16 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
96	Secondary Education	Construction of Brick Boundary Wall at Koilajan D.A.V. High School under Borjan Constituency, 2023-2024, Estimated Amount of Rs. 15.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00		Rs. 7,00,000.00		Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
97	Secondary Education	Renovation of Rongagora High School Building under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs. 16.69L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,69,000.00		Rs. 8,69,000.00		Rs. 8,69,000.00	Rs. 8,69,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
98	Secondary Education	Renovation of B.K.B. Parkup Pahar High School Building under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs. 27.40L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,40,000.00		Rs. 4,40,000.00		Rs. 4,40,000.00	Rs. 4,40,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
99	Secondary Education	Renovation of Mogon English High School , Paklangso, 2023-2024, Estimated Amount of Rs. 15.33L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,33,000.00		Rs. 2,33,000.00		Rs. 2,33,000.00	Rs. 2,33,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
100	Secondary Education	Renovation of Langklangvong High School building under Duarbagoni Constituency, 2023-2024Estimated Amount of Rs. 36.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
101	Secondary Education	Construction of boundary wall at Boundary Wall at Rongplimlam High School, 2023-2024, Estimated Amount of Rs. 10.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00		Rs. 2,00,000.00		Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
102	Secondary Education	Construction of Examination Hall at Malasi High School under Duarbagoni Constituency, 2023-2024, Estimated Amount of Rs. 60.28 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

103	Secondary Education	Construction of New School Building at Malasi High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 28.21L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
104	Secondary Education	Renovation of Examination Hall at Bagori High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 18.77L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,77,000.00		Rs. 5,77,000.00		Rs. 5,77,000.00	Rs. 5,77,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
105	Secondary Education	Extension Boundary Wall and Earth Filling at Chandrasing Rongpi Memo. High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 21.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
106	Secondary Education	Extension of Boundary Wall, Entrance Gate and Bicycle Stand at Kekang Adong High School under Duarbagori Constituency, 2023-2024 Estimated Amount of Rs. 17.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,00,000.00		Rs. 9,00,000.00		Rs. 9,00,000.00	Rs. 9,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
107	Secondary Education	Renovation of Kekang Adong High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 17.23L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,23,000.00		Rs. 9,23,000.00		Rs. 9,23,000.00	Rs. 9,23,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
108	Secondary Education	Renovation and Electrification at Rongbonghat High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 100.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
109	Secondary Education	Renovation of Staff Quarter at Malasi High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 43.59L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
110	Secondary Education	Renovation of Examination Hall at Rongbonghat High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 18.77 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,77,000.00		Rs. 5,77,000.00		Rs. 5,77,000.00	Rs. 5,77,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
111	Secondary Education	Renovation of 2 nos. High School Building with Electrification at Sildubi High School under Bithung Rengthama Constituency, 2023-2024, Estimated Amount of Rs. 36.59L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
112	Secondary Education	Repairing of Menmeji High School building under Bithung Rengthama Constituency, 2023-2024, , Estimated Amount of Rs. 33.26L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

113	Secondary Education	Construction of Boundary Wall at Men Hanse High School, Diphu under Lumbajong Constituency , 2023-2024, Estimated Amount of Rs. 22.90L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
114	Secondary Education	Construction of New School Building at Chingthur High School, under Duarbagori Constituency, 2023-2024, , Estimated Amount of Rs. 28.21L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
115	Secondary Education	Construction of New School Building at Kekang Adong High School, under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 37.80 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
116	Secondary Education	Repairing/Renovation of Balipathar Higher Secondary School Building under Sarupathar Constituency, 2023-2024, , Estimated Amount of Rs. 38.50 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
117	Secondary Education	Earth Filling at Kongjuk Athoi High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs.15.96L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,96,000.00		Rs. 7,96,000.00		Rs. 7,96,000.00	Rs. 7,96,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
118	Secondary Education	Repairing and Renovation of Rajapathar Tinali High School building under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 18.93 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,93,000.00		Rs. 10,93,000.00		Rs. 10,93,000.00	Rs. 10,93,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
119	Secondary Education	Construction of Boundary Wall at Merabheti High School under Nilip Constituency, 2023-2024, Estimated Amount of Rs. 13.20 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,20,000.00		Rs. 5,20,000.00		Rs. 5,20,000.00	Rs. 5,20,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
120	Secondary Education	Renovation of Tekelangjun High School under Korkanthi Constituency, 2023-2024, Estimated Amount of Rs. 22.30 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,30,000.00		Rs. 9,30,000.00		Rs. 9,30,000.00	Rs. 9,30,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
121	Secondary Education	Renovation of Donkachingthu High School building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 13.60 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,60,000.00		Rs. 5,60,000.00		Rs. 5,60,000.00	Rs. 5,60,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
122	Secondary Education	Renovation of Langlokso High School building under Karbi Anglong, 2023-2024, ,Estimated Amount of Rs. 14.40 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,40,000.00		Rs. 6,40,000.00		Rs. 6,40,000.00	Rs. 6,40,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
123	Secondary Education	Renovation of Sibnagar Ronga Pahar Milon High School building under Karbi Anglong , 2023-2024, Estimated Amount of Rs. 10.70 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,70,000.00		Rs. 2,70,000.00		Rs. 2,70,000.00	Rs. 2,70,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

124	Secondary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti High School building under Howraghat Constituency , 2023-2024, Estimated Amount of Rs. 16.07 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,07,000.00		Rs. 8,07,000.00		Rs. 8,07,000.00	Rs. 8,07,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
125	Secondary Education	Construction of Boundary Wall at Mailoo Hindi High School under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 17,50,200 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
126	Secondary Education	Renovation of Upper Deopani High School building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 15.96L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,96,000.00		Rs. 7,96,000.00		Rs. 7,96,000.00	Rs. 7,96,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
127	Secondary Education	Repairing and Renovation of School Building (2 Units) at Kongjuk Athoi High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 16.36L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,36,000.00		Rs. 8,36,000.00		Rs. 8,36,000.00	Rs. 8,36,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
128	Secondary Education	Repairing and Renovation of Bahoni Adarsha High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 15.82L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,82,000.00		Rs. 7,82,000.00		Rs. 7,82,000.00	Rs. 7,82,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
129	Secondary Education	Construction of Boundary Wall with Iron Gate at Thepli Aram High School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs. 35.58L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
130	Secondary Education	Construction of Boundary Wall with Iron Gate at Rangcina High School under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 40.12L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
131	Secondary Education	Construction of Brick Boundary Wall at Hidipi High School building back side under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 15.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00		Rs. 7,00,000.00		Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
132	Secondary Education	Repairing /Renovation of Panjan High School under Karbi Anglong, 2023-2024, Estimated Amount Rs.10.80L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,80,000.00		Rs. 10,80,000.00		Rs. 10,80,000.00	Rs. 10,80,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
133	Secondary Education	Renovation of Class Room at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 12.73L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,73,000.00		Rs. 4,73,000.00		Rs. 4,73,000.00	Rs. 4,73,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

134	Secondary Education	Construction of Boundary Wall alongwith Iron Gate at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 30.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
135	Secondary Education	Construction of Boundary Wall at Rengbonghom H.S. School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 77.45L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
136	Secondary Education	Construction of Interlocking concrete Block approach road at Mohendijua High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 11,51,900/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,51,900.00		Rs. 3,51,900.00		Rs. 3,51,900.00	Rs. 3,51,900.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
137	Secondary Education	Construction of new School building (Assam Type) at Chowkihola High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 100.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
138	Secondary Education	Construction of Boundary Wall at Chinthong Ronghang High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 30.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
139	Secondary Education	Construction of Iron Gate at Langso Liet High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 3.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00		Rs. 3,00,000.00		Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
140	Secondary Education	Repairing/Renovation of Langso Liet High School building No.1 under Karbi Anglong, 2023-2024, Estimated Amount Rs. 10.50L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,50,000.00		Rs. 10,50,000.00		Rs. 10,50,000.00	Rs. 10,50,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
141	Secondary Education	Repairing/Renovation of Langso Liet High School building No.2 under Karbi Anglong, 2023-2024, Estimated Amount Rs. 12.70L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
142	Secondary Education	Construction of Addl. Class Room at Langso Liet High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 48.90L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
143	Secondary Education	Repairing and Renovation of Silonijan High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 20.30L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

144	Secondary Education	Construction/Repairing/ Renovation of Tinglijan High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 16.20L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,20,000.00		Rs. 8,20,000.00		Rs. 8,20,000.00	Rs. 8,20,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
145	Secondary Education	Construction of ground floor building of MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024, Estimated Amount of Rs. 88,00,680/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 20,00,000.00		Rs. 20,00,000.00		Rs. 20,00,000.00	Rs. 20,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
146	Secondary Education	Construction of 1 st floor building for MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024, Estimated Amount Rs. 59,26,041/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 20,00,000.00		Rs. 20,00,000.00		Rs. 20,00,000.00	Rs. 20,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
147	Secondary Education	Construction of Boundary Wall at Dengaon High School under Karbi Anglong, 2023-2024 Estimated Amount of Rs.20.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
148	Secondary Education	Renovation of Dokmoka Higher Secondary School under Karbi Anglong, 2023-2024, Estimated of Rs. 22.76 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
149	Secondary Education	Renovation of Dengaon High School building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 45.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
150	Secondary Education	Extension and Renovation of Classroom at Bhoksong High & Higher Secondary School under Duar Amla Constituency, West Karbi Anglong, Estimated Amount of Rs. 55.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
151	Secondary Education	Construction of Kitchen Shed at Inspector of Schools quarter Complex, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
152	Secondary Education	Construction of Retaining wall with Chain link fencing at Inspector of Schools quarter Complex, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
153	Secondary Education	Construction of RCC Toilet at Jeng Rongpi English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 11.48 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

154	Secondary Education	Construction of Approach road at Jeng Rongpi English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 24.59L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
155	Secondary Education	Construction of Addl. Classroom (3 Nos.) at Men Hanse Memo. English Higher Secondary School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 35.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
156	Secondary Education	Construction of New School building at Hatikhuli Rengdok High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 49.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
157	Secondary Education	Earth Filling with approved materials including tree plantation at Boys' Hostel field at Balipathar H.S. School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 17,56,900/-	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
158	Secondary Education	Repairing/Renovation of Doldali High School building under Karbi Anglong, 2024-2025, Estimated Amount Rs. 10.30 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,30,000.00		Rs. 10,30,000.00		Rs. 10,30,000.00	Rs. 10,30,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
159	Secondary Education	Repairing of Inglongkiri High School building under Karbi Anglong, 2024-2025, Estimated Amount Rs. 35.55 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
160	Secondary Education	Construction of New School building at Men Hanse Memo. English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 30.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
161	Secondary Education	Construction of Boundary Wall at Men Hanse Memo. English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 19.83 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 19,83,000.00		Rs. 19,83,000.00		Rs. 19,83,000.00	Rs. 19,83,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
162	Secondary Education	Repairing and Providing false ceiling/internal electrification with A.C. at Seminar Hall of District Academic Council building ,Diphu, 2024-2025, Estimated Amount of Rs. 13,02,239.00	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 13,02,239.00		Rs. 13,02,239.00		Rs. 13,02,239.00	Rs. 13,02,239.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
163	Secondary Education	Construction of Cycle Stand (2 Nos.) at Langhin Manikpur Bodo Medium High School under Karbi Anglong, 2025-2026, Estimated Amount Rs. 15.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

164	Secondary Education	Repairing and Renovation of Langhin Manikpur Bodo Medium High School under Karbi Anglong, 2025-2026, Estimated Amount Rs. 33.56 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
165	Secondary Education	Construction of Boundary Wall with Double Heavy Duty Iron gate at Langbungdingpi High School under Singhason Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 14.27 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
166	Secondary Education	Construction of Separate RCC Toilets for Boys' and Girls' at Langbungdingpi High School under Singhason Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 11.52 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00		Rs. 8,00,000.00		Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
167	Secondary Education	Construction of Waiting Shed at Rengbonghom Higher Secondary School, Diphu under Lumbajong Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 13.61 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
168	Secondary Education	Construction of Additional Classroom at R.G. High School under Bokajan Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 10.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
169	Secondary Education	Construction of Staff and common room at Kongjuk Athoi Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 15.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
170	Secondary Education	Construction of Library room, Science Lab. And Examination Hall at Kongjuk Athoi Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
171	Secondary Education	Construction of boundary wall, Staff quarter and Sports Complex at Phongloket Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	
172	Secondary Education	Construction of New Class Room, Library, Gate and Earth Filling at Phongloket Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil	

173	Secondary Education	Construction of New School building with boundary wall and Toilet of Rasinja English High School under Mahamaya Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
174	Secondary Education	Construction of Play ground boundary wall and Earth Filling of Dhoulukha Semson Sing Engti High School under Howraghat Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 15.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
175	Secondary Education	Construction of boundary wall at Lachit Borphukan High School under Howraghat Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 10.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
176	Secondary Education	Major repairing of School building and Infrastructure for Bordeka Langmili English High School under Deopani Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 8.00 L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
177	Secondary Education	Repairing/Renovation of VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 45.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
178	Secondary Education	Construction of Retaining wall with boundary wall at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 13.70L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
179	Secondary Education	Construction of chequed tiles flooring courtyard at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 10.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00		Rs. 5,00,000.00		Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
180	Secondary Education	Construction of Entrance gate at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 2.50L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,50,000.00		Rs. 2,50,000.00		Rs. 2,50,000.00	Rs. 2,50,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
181	Secondary Education	Construction of Open shed at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 2.30L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,30,000.00		Rs. 2,30,000.00		Rs. 2,30,000.00	Rs. 2,30,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil

182	Secondary Education	Construction of Security shed at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 1.50L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 1,50,000.00		Rs. 1,50,000.00		Rs. 1,50,000.00	Rs. 1,50,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
183	Secondary Education	Repairing (Modification) of Office Room of I.S. Office Building, KADC,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 22.40L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
184	Secondary Education	Construction of Golden Jubilee gate at Mohongdijua High School,Mohongdijua,Karbi Anglong,Estimated Amount of Rs. 15.00L	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 15,00,000.00		Rs. 15,00,000.00		Rs. 15,00,000.00	Rs. 15,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
185	Secondary Education	Construction of Ground Floor Building for Artukekang High School, Donkamukam under Bithung Rengthama Constituency, 2025-26, Estimated Amount of Rs.130.53L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 30,00,000.00		Rs. 30,00,000.00		Rs. 30,00,000.00	Rs. 30,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
186	Secondary Education	Renovation of Waisong High School, Priloo under Kapili Constituency ,2025-26 , Estimated Amount of Rs. 50.00L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 20,00,000.00		Rs. 20,00,000.00		Rs. 20,00,000.00	Rs. 20,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
187	Secondary Education	Construction of New School Building at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 95.55L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 49,45,000.00		Rs. 49,45,000.00		Rs. 49,45,000.00	Rs. 49,45,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
188	Secondary Education	Construction of Bi-Cycle stand at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 7.55L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,55,000.00		Rs. 7,55,000.00		Rs. 7,55,000.00	Rs. 7,55,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
189	Secondary Education	Providing of water facilities (including RCC Ringwell with platform and submersible pump set fitting with pipe connection) at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 6.00L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 6,00,000.00		Rs. 6,00,000.00		Rs. 6,00,000.00	Rs. 6,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
190	Secondary Education	Construction of water staging at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 7.00L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 7,00,000.00		Rs. 7,00,000.00		Rs. 7,00,000.00	Rs. 7,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil
191	Secondary Education	Repairing and Renovation of Rongkut High School under Howraghat Constituency, 2025-26 , Estimated Amount of Rs. 20.00L.	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00		Rs. 10,00,000.00		Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Not yet submitted	Nil	Nil

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year									
Sl. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year Works/Services-Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Secondary Education	Construction of School Building at Kolonga High School, Kolonga under West Karbi Anglong. (1 st Phase), 2017-2018 Estimated Amount of Rs. 25.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
2	Secondary Education	Construction of Bicycle Stand at Lamsakhang High School, under Kopili Constituency ,West Karbi Anglong, 2018-2019Estimated Amount Rs. 2.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
3	Secondary Education	Construction of Strong Room at Diphu Govt. Girls' High School, Diphu under Lumbajong Constituency , Karbi Anglong, 2019-2020, Estimated Amount of Rs. 1,45,46,000/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
4	Secondary Education	Upgradation of Rangcina Jr. College Building, Donkamukam, West Karbi Anglong, 2020-2021, Estimated Amount Rs. 50.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
5	Secondary Education	Repairing of Boundary Wall, Iron grill with Iron gate at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020, Estimated Amount Rs. 4.68L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
6	Secondary Education	Construction of RCC Ring Well with staging Tank at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020, Estimated Amount Rs. 4.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
7	Secondary Education	Earth Filling works at Donkam okam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020, Estimated Amount Rs.1.79 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
8	Secondary Education	Construction of Toilet for Boys' at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, 2019-2020, Estimated Amount Rs.3.05 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
9	Secondary Education	Construction of Toilet for Girls' at Donkamokam High School, under Bithung Rengthama Constituency , West Karbi Anglong, , 2019-2020, Estimated Amount Rs.3.35 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
10	Secondary Education	Construction of Mid-day Meal Kitchen and store at Beloguri Higher Secondary School, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021, Estimated Amount Rs. 5.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
11	Secondary Education	Construction of New School Building at Thong Nokbe English High School, Balipathar under Sorupathar Constituency Karbi Anglong, 2020-2021, Estimated Amount of Rs. 40,00,000/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
12	Secondary Education	Repairing of Beloguri Higher Secondary School building, Howraghat under Howraghat Constituency , Karbi Anglong, 2020-2021, Estimated Amount of Rs. 22.10 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

13	Secondary Education	Construction of Addl. Class Room at Hamren Girls' High School, Hamren under Hamren Constituency , West Karbi Anglong, 2020-2021, Estimated Amount of Rs. 20.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
14	Secondary Education	Construction of new School building at Langbungdingpi High School, Karbi Anglong. (Phase – 2), 2020-2021, Estimated Amount of Rs. 40.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
15	Secondary Education	Construction of School Building and Toilet at Bogorighat Hindi High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 32.67L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
16	Secondary Education	Construction of School Building and at Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 33.26L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
17	Secondary Education	Repairing of Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount Rs.10.95 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
18	Secondary Education	Construction of Examination Hall at Jengkha High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 25.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
19	Secondary Education	Construction of Staff quarter at Umchera High School, Umchera under Socheng Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
20	Secondary Education	Construction of School Building and Toilet at Bogorighat Hindi High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 32.67L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
21	Secondary Education	Construction of School Building and at Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 33.26L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
22	Secondary Education	Repairing of Hawaipur Higher Secondary School, Hawaipur under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount Rs.10.95 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
23	Secondary Education	Construction of Examination Hall at Jengkha High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 25.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
24	Secondary Education	Construction of Staff quarter at Umchera High School, Umchera under Socheng Constituency , West Karbi Anglong, 2021-2022, Estimated Amount of Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
25	Secondary Education	Repairing /Renovation of Balipathar Higher Secondary School under Karbi Anglong, 2021-2022, Estimated Amount of Rs. 12.70L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
26	Secondary Education	Repairing and Renovation of Dayangmukhum High School, Jengkha under Kopili Constituency , West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 11.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

27	Secondary Education	Construction of boundary wall with Iron gate at Dayangmukhum High School, under Kopili Constituency , West Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10.55L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
28	Secondary Education	Renovation of Addl. Class Room and Examination Hall Building of Mohongdijua High School, under Dhansiri Constituency , Karbi Anglong, 2022-2023, Estimated Amount of Rs. 19.52L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
29	Secondary Education	Renovation of Addl. Class Room Building of Sarihajan High School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10,59,500/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
30	Secondary Education	Construction of Office Room for Headmaster at Mithiphang High School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs.12,07,500/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
31	Secondary Education	Construction of Boundary Wall at Mithiphang High School, under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 10,92,500/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
32	Secondary Education	Repairing and Construction of Retaining cum Boundary Wall at Diphu Govt. Boys' H.S. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 65.59L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
33	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Boys' H.S. School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount Rs. 2.94 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
34	Secondary Education	Repairing and Construction of Retaining Wall at Diphu Govt. Girls' High School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 41,98,600 /- L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
35	Secondary Education	Construction of Double leaf Iron gate at Diphu Govt. Girls' High School, Diphu under Karbi Anglong, 2022-2023, Estimated Amount Rs. 2.94 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
36	Secondary Education	Construction of Boys' (01) and Girls' (01) Toilets at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 5.70 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
37	Secondary Education	Construction of Boys' and Girls' Common Room at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 20.85 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
38	Secondary Education	Construction of 2 nos. of Cycle Stand at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 12.30 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
39	Secondary Education	Construction of 2 nos. RCC Ring Well at Jengkha High School, Jengkha under West Karbi Anglong, 2022-2023, Estimated Amount Rs. 4.72 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
40	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	

41	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.73 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
42	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.73 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
43	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
44	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
45	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
46	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Binapani High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.91 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
47	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.73 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
48	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.25 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
49	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.55 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	
50	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.20 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
51	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
52	Secondary Education	Renovation and Repairing of School building No. 6 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
53	Secondary Education	Renovation and Repairing of School building No. 7 including Electrification , Sanitary etc. at Rengbonghom H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 14.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	

54	Secondary Education	Renovation and Repairing of School RCC (G+1)building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023,Estimated Amount of Rs. 20.87 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
55	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs.5.55 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
56	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 7.80 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
57	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 5.55 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
58	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Boys’H.S. School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.72 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
59	Secondary Education	Renovation and Repairing of School building No. 1 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.20 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
60	Secondary Education	Renovation and Repairing of School building No. 2 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 12.68 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
61	Secondary Education	Renovation and Repairing of School building No. 3 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 13.10 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
62	Secondary Education	Renovation and Repairing of School building No. 4 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 15.64 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
63	Secondary Education	Renovation and Repairing of School building No. 5 including Electrification , Sanitary etc. at Diphu Govt. Girls’ High School building , under Karbi Anglong, 2022-2023, Estimated Amount of Rs. 18.80 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

64	Secondary Education	Renovation / Repairing of Balipathar Higher Secondary School building , (Pt-II) ,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.30 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
65	Secondary Education	Construction of Compound boundary wall at Balipathar Higher Secondary School ,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 15.20 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
66	Secondary Education	Construction of new Staff quarter No. 1 at Binapani High School , Diphu under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 17.44L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
67	Secondary Education	Construction of new Staff quarter No. 2 at Binapani High School , Diphu under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 17.44L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
68	Secondary Education	Renovation / Repairing of Jinbaba High School building , under Karbi Anglong, 2023-2024, Estimated Amount of Rs.7.60L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
69	Secondary Education	Construction of Boundary Wall at Koilamati Arlongrupat High School , under Nilip Constituency , Karbi Anglong, 2023-2024, Estimated Amount of Rs. 35.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
70	Secondary Education	Construction of RCC Toilet for Boys' and Girls' at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024, Estimated Amount Rs. 9.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
71	Secondary Education	Construction of 2 nos. Bicycle stand for Boys' and Girls' at Hawaipur Higher Secondary School , under Kapili Constituency , West Karbi Anglong, 2023-2024, Estimated Amount of Rs. 14.85L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
72	Secondary Education	Construction of Boundary Wall at Kisan Hindi High School , under Lumbajong Constituency , Karbi Anglong, 2023-2024, Estimated Amount of Rs. 34.82L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
73	Secondary Education	Renovation of Kekang Adong High School building , under Duarbagori ,Karbi Anglong, 2023-2024, Estimated Amount Rs.10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
74	Secondary Education	Construction of Boundary Wall (Back side) at Mohongdijua High School , under Karbi Anglong, 2023-2024, Estimated Amount Rs. 25.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
75	Secondary Education	Construction of Addl. Class Room at Kudam English High School , Japarajan under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 11.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
76	Secondary Education	Construction of Addl. Class Room at Mogon Memo. English High School , under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 11.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
77	Secondary Education	Renovation of Ino. old School building at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 15.84 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

78	Secondary Education	Construction of Office Room at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 9.83 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
79	Secondary Education	Construction of Boys' Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 5.78 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
80	Secondary Education	Construction of Girls' Toilet at Sankar Madhab High School ,Hawaipur under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 5.78 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
81	Secondary Education	Repairing and Renovation of School building (3 Units) at Bakalia English Medium High School building , under Langpher Constituency Karbi Anglong , 2023-2024, Estimatk Amount of Rs. 12.81 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
82	Secondary Education	Construction of Welcome Gate for Silver Jubilee Celebration at Bakalia English Medium High School , under Langpher Constituency Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
83	Secondary Education	Repairing / Renovation of Bokajan Higher Secondary School building , under Bokajan Constituency Karbi Anglong, 2023-2024, Estimated Amount of Rs. 25.09 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
84	Secondary Education	Construction of Remaining parts of CC Paver block at Inspector of Schools Office building Complex , Diphu under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 14,46,700/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
85	Secondary Education	Earth Filling at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 10.59 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
86	Secondary Education	Construction of boundary wall at Binapani High School building, Diphu ,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 20.96L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
87	Secondary Education	Repairing / Renovation of Hidipi English High School building, Hidipi,under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 16.80L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
88	Secondary Education	Extension of boundary wall at Sibnagar Ronga Pahar Milon High School, 2023-2024, Estimated Amount of Rs.15.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
89	Secondary Education	Renovation of Longnit High School building, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024, Estimated Amount of Rs. 12.34 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
90	Secondary Education	Condruction of boundary wall at Longnit High School, Longnit under Singhason Constituency, Karbi Anglong , 2023-2024, Estimated Amount of Rs. 38.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
91	Secondary Education	Construction of Boundary Wall at Langso Li-et High School, Langsoliet under Lumbajong Constituency, 2023-2024, Estimated Amount of Rs. 44.85 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

92	Secondary Education	Construction of Partition at existing Godown at Inspector of Schools building, Diphu, 2023-2024, Estimated Amount Rs. 10,01,300/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
93	Secondary Education	Repairing and Providing false ceiling/internal electrification with A.C. at Seminar Hall of District Academic Council building ,Diphu, 2023-2024, Estimated Amount of Rs. 14,50,761/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
94	Secondary Education	Renovation of Samelangso High School Building at Samelangso under Korkanthi Constituency, 2023-2024, Estimated Amount of Rs. 17.20 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
95	Secondary Education	Construction/Extension of Boundary Wall at Eragaon English High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 22.16 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
96	Secondary Education	Construction of Brick Boundary Wall at Koilajan D.A.V. High School under Borjan Constituency, 2023-2024, Estimated Amount of Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
97	Secondary Education	Renovation of Rongagora High School Building under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs. 16.69L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
98	Secondary Education	Renovation of B.K.B. Parkup Pahar High School Building under Socheng Dhenta Constituency, 2023-2024, Estimated Amount of Rs. 27.40L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
99	Secondary Education	Renovation of Mogon English High School , Paklangso, 2023-2024, Estimated Amount of Rs. 15.33L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
100	Secondary Education	Renovation of Langklangvong High School building under Duarbagori Constituency, 2023-2024Estimated Amount of Rs. 36.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
101	Secondary Education	Construction of boundary wall at Boundary Wall at Rongplimplam High School, 2023-2024, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
102	Secondary Education	Construction of Examination Hall at Malasi High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 60.28 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
103	Secondary Education	Construction of New School Building at Malasi High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 28.21L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
104	Secondary Education	Renovation of Examination Hall at Bagori High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 18.77L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
105	Secondary Education	Extension Boundary Wall and Earth Filling at Chandrasing Rongpi Memo. High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 21.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
106	Secondary Education	Extension of Boundary Wall, Entrance Gate and Bicycle Stand at Kekang Adong High School under Duarbagori Constituency, 2023-2024Estimated Amount of Rs. 17.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

107	Secondary Education	Renovation of Kekang Adong High School under Duarbagori Constituency,2023-2024,Estimated Amount of Rs. 17.23L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
108	Secondary Education	Renovation and Electrification at Rongbonghat High School under Duarbagori Constituency, 2023-2024, Estimated Amount Rs. 100.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
109	Secondary Education	Renovation of Staff Quarter at Malasi High School under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 43.59L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
110	Secondary Education	Renovation of Examination Hall at Rongbonghat High School under Duarbagori Constituency , 2023-2024, Estimated Amount of Rs. 18.77 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
111	Secondary Education	Renovation of 2 nos. High School Building with Electrification at Sildubi High School under Bithung Rengthama Constituency, 2023-2024, Estimated Amount of Rs. 36.59L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
112	Secondary Education	Repairing of Menmeji High School building under Bithung Rengthama Constituency, 2023-2024, , Estimated Amount of Rs. 33.26L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
113	Secondary Education	Construction of Boundary Wall at Men Hanse High School, Diphu under Lumbajong Constituency , 2023-2024, Estimated Amount of Rs. 22.90L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
114	Secondary Education	Construction of New School Building at Chingthur High School, under Duarbagori Constituency, 2023-2024, , Estimated Amount of Rs. 28.21L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
115	Secondary Education	Construction of New School Building at Kekang Adong High School, under Duarbagori Constituency, 2023-2024, Estimated Amount of Rs. 37.80 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
116	Secondary Education	Repairing/Renovation of Balipathar Higher Secondary School Building under Sarupathar Constituency, 2023-2024, , Estimated Amount of Rs. 38.50 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
117	Secondary Education	Earth Filling at Kongjuk Athoi High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs.15.96L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
118	Secondary Education	Repairing and Renovation of Rajapathar Tiniali High School building under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 18.93 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
119	Secondary Education	Construction of Boundary Wall at Merabheti High School under Nilip Constituency, 2023-2024, Estimated Amount of Rs. 13.20 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
120	Secondary Education	Renovation of Tekelangjun High School under Korkanthi Constituency, 2023-2024, Estimated Amount of Rs. 22.30 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
121	Secondary Education	Renovation of Donkachingthu High School building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 13.60 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
122	Secondary Education	Renovation of Langlokso High School building under Karbi Anglong, 2023-2024, ,Estimated Amount of Rs. 14.40 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

123	Secondary Education	Renovation of Sibnagar Ronga Pahar Milon High School building under Karbi Anglong , 2023-2024, Estimated Amount of Rs. 10.70 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
124	Secondary Education	Repairing /Renovation of Dhaujukha Semson Sing Engti High School building under Howraghat Constituency , 2023-2024, Estimated Amount of Rs. 16.07 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
125	Secondary Education	Construction of Boundary Wall at Mailoo Hindi High School under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 17,50,200 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
126	Secondary Education	Renovation of Upper Deopani High School building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 15.96L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
127	Secondary Education	Repairing and Renovation of School Building (2 Units) at Kongjuk Athoi High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 16.36L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
128	Secondary Education	Repairing and Renovation of Bahoni Adarsha High School under Langpher Constituency, 2023-2024, Estimated Amount of Rs. 15.82L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
129	Secondary Education	Construction of Boundary Wall with Iron Gate at Thepli Aram High School under West Karbi Anglong, 2023-2024, Estimated Amount of Rs. 35.58L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
130	Secondary Education	Construction of Boundary Wall with Iron Gate at Rangcina High School under West Karbi Anglong, 2023-2024, Estimated Amount Rs. 40.12L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
131	Secondary Education	Construction of Brick Boundary Wall at Hidipi High School building back side under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 15.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
132	Secondary Education	Repairing /Renovation of Panjan High School under Karbi Anglong, 2023-2024, Estimated Amount Rs.10.80L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
133	Secondary Education	Renovation of Class Room at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 12.73L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
134	Secondary Education	Construction of Boundary Wall alongwith Iron Gate at Rongmongve High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 30.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
135	Secondary Education	Construction of Boundary Wall at Rengbonghom H.S. School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 77.45L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
136	Secondary Education	Construction of Interlocking concrete Block approach road at Mohendijua High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 11,51,900/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
137	Secondary Education	Construction of new School building (Assam Type) at Chowkihola High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 100.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
138	Secondary Education	Construction of Boundary Wall at Chinthong Ronghang High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 30.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

139	Secondary Education	Construction of Iron Gate at Langso Liet High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 3.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
140	Secondary Education	Repairing/Renovation of Langso Liet High School building No.1 under Karbi Anglong, 2023-2024, Estimated Amount Rs. 10.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
141	Secondary Education	Repairing/Renovation of Langso Liet High School building No.2 under Karbi Anglong, 2023-2024, Estimated Amount Rs. 12.70L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
142	Secondary Education	Construction of Addl. Class Room at Langso Liet High School under Karbi Anglong, 2023-2024, Estimated Amount Rs. 48.90L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
143	Secondary Education	Repairing and Renovation of Silonijan High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 20.30L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
144	Secondary Education	Construction/Repairing/ Renovation of Tinglijan High School under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 16.20L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
145	Secondary Education	Construction of ground floor building of MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024, Estimated Amount of Rs. 88,00,680/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
146	Secondary Education	Construction of 1 st floor building for MB High School, Taradubi under Bithung Rengthama Constituency, West Karbi Anglong, 2023-2024, Estimated Amount Rs. 59,26,041/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
147	Secondary Education	Construction of Boundary Wall at Dengaon High School under Karbi Anglong, 2023-2024 Estimated Amount of Rs.20.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
148	Secondary Education	Renovation of Dokmoka Higher Secondary School under Karbi Anglong, 2023-2024,Estimated of Rs. 22.76 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
149	Secondary Education	Renovation of Dengaon High School building under Karbi Anglong, 2023-2024, Estimated Amount of Rs. 45.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
150	Secondary Education	Extension and Renovation of Classroom at Bhoksong High & Higher Secondary School under Duar Amla Constituency, West Karbi Anglong, Estimated Amount of Rs. 55.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
151	Secondary Education	Construction of Kitchen Shed at Inspector of Schools quarter Complex, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
152	Secondary Education	Construction of Retaining wall with Chain link fencing at Inspector of Schools quarter Complex, Diphu under Karbi Anglong, 2024-2025, Estimated Amount Rs. 12.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
153	Secondary Education	Construction of RCC Toilet at Jeng Rongpi English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 11.48 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
154	Secondary Education	Construction of Approach road at Jeng Rongpi English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 24.59L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
155	Secondary Education	Construction of Addl. Classroom (3 Nos.) at Men Hanse Memo. English Higher Secondary School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 35.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

156	Secondary Education	Construction of New School building at Hatikhuli Rengdok High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 49.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
157	Secondary Education	Earth Filling with approved materials including tree plantation at Boys' Hostel field at Balipathar H.S. School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 17,56,900/-	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
158	Secondary Education	Repairing/Renovation of Doldali High School building under Karbi Anglong, 2024-2025, Estimated Amount Rs. 10.30 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
159	Secondary Education	Repairing of Inglongkiri High School building under Karbi Anglong, 2024-2025, Estimated Amount Rs. 35.55 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
160	Secondary Education	Construction of New School building at Men Hanse Memo. English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 30.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
161	Secondary Education	Construction of Boundary Wall at Men Hanse Memo. English High School under Karbi Anglong, 2024-2025, Estimated Amount Rs. 19.83 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
162	Secondary Education	Repairing and Providing false ceiling/internal electrification with A.C. at Seminar Hall of District Academic Council building ,Diphu, 2024-2025, Estimated Amount of Rs. 13,02,239.00	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
163	Secondary Education	Construction of Cycle Stand (2 Nos.) at Langhin Manikpur Bodo Medium High School under Karbi Anglong, 2025-2026, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
164	Secondary Education	Repairing and Renovation of Langhin Manikpur Bodo Medium High School under Karbi Anglong, 2025-2026, Estimated Amount Rs. 33.56 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
165	Secondary Education	Construction of Boundary Wall with Double Heavy Duty Iron gate at Langbungdingpi High School under Singhason Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 14.27 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
166	Secondary Education	Construction of Separate RCC Toilets for Boys' and Girls' at Langbungdingpi High School under Singhason Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 11.52 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
167	Secondary Education	Construction of Waiting Shed at Rengbonghom Higher Secondary School,Diphu under Lumbajong Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 13.61 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
168	Secondary Education	Construction of Additional Classroom at R.G. High School under Bokajan Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
169	Secondary Education	Construction of Staff and common room at Kongjuk Athoi Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

170	Secondary Education	Construction of Library room , Science Lab. And Examination Hall at Kongjuk Athoi Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
171	Secondary Education	Construction of boundary wall,Staff quarter and Sports Complex at Phongloket Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
172	Secondary Education	Construction of New Class Room, Library, Gate and Earth Filling at Phongloket Higher Secondary School under Langpher Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
173	Secondary Education	Construction of New School building with boundary wall and Toilet of Rasinja English High School under Mahamaya Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 20.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
174	Secondary Education	Construction of Play ground boundary wall and Earth Filling of Dhoujukha Semson Sing Engti High School under Howraghat Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 15.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
175	Secondary Education	Construction of boundary wall at Lachit Borphukan High School under Howraghat Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 10.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
176	Secondary Education	Major repairing of School building and Insfrastructure for Bordeka Langmili English High School under Deopani Constituency, Karbi Anglong, 2025-2026, Estimated Amount Rs. 8.00 L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
177	Secondary Education	Repairing/Renovation of VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 45.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
178	Secondary Education	Construction of Retaining wall with boundary wall at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 13.70L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
179	Secondary Education	Construction of chequed tiles flooring courtyard at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 10.00L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
180	Secondary Education	Construction of Entrance gate at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 2.50L	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
181	Secondary Education	Construction of Open shed at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 2.30L.	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

182	Secondary Education	Construction of Security shed at VIP quarter being occupied by Education E.M.at Council Colony,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 1.50L.	N/A																
183	Secondary Education	Repairing (Modification) of Office Room of I.S. Office Building, KADC,Diphu under Lumbajong Constituency 2025-26, Estimated Amount of Rs. 22.40L.	N/A																
184	Secondary Education	Construction of Golden Jubilee gate at Mohongdijua High School,Mohongdijua,Karbi Anglong,Estimated Amount of Rs. 15.00L	N/A																
185	Secondary Education	Construction of Ground Floor Building for Artukekang High School , Donkamukam under Bithung Renghama Constituency, 2025-26, Estimated Amount of Rs.130.53L.	N/A																
186	Secondary Education	Renovation of Waisong High School, Priloo under Kapili Constituency ,2025-26 , Estimated Amount of Rs. 50.00L.	N/A																
187	Secondary Education	Construction of New School Building at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 95.55L.	N/A																
188	Secondary Education	Construction of Bi-Cycle stand at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 7.55L.	N/A																
189	Secondary Education	Providing of water facilities (including RCC Ringwell with platform and submersible pump set fitting with pipe connection) at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 6.00L.	N/A																
190	Secondary Education	Construction of water staging at West Tarabasa English High School, under Phuloni Constituency, 2025-26 , Estimated Amount of Rs. 7.00L.	N/A																
191	Secondary Education	Repairing and Renovation of Rongkut High School under Howraghat Constituency, 2025-26 , Estimated Amount of Rs. 20.00L.	N/A																

Annexure-A																				
Monthly status of Fund receipt and utilization for the Year 2025-26																				
A. For Schemes: Fund Received.																				
Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.,	Opening Balance with CAN/SNA/Others- as applicable		Opening Balance with the District/Council/Others- as applicable		Current Year Allocation to District		Fund received in the current year		Total fund available for Scheme	Funds utilised till now Amount & (%in brackert		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share		Central Scheme	State Share			of Previous year	of Current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

1	Higher Education	Construction of Boundary Wall at Semson sing Engti College, Baithalangso, West Karbi Anglong. Estimated Amount= Rs.12,00,000.00 Year= 2018-2019	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
2	Higher Education	Construction of Entrance Gate at Semson sing Engti College, Baithalangso, West Karbi Anglong Estimated Amount= Rs. 3,00,000.00 Year= 2018-2019	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Nil	Rs. 3,00,000.00	Rs. 3,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
3	Higher Education	Construction of Teacher's Quarter at Semson sing Engti College, Baithalangso, West Karbi Anglong. Estimated Amount= Rs. 10,00,000.00 Year= 2019-2020	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
4	Higher Education	Construction of Boundary Wall at Howraghat College, Howraghat Estimated Amount = Rs. 10,00,000.00Year = 2019-2020	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
5	Higher Education	Construction of Library Building at Kopili College, Kheroni, W/KA Estimated Amount= Rs. 10,00,000.00 Year= 2021-2022	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
6	Higher Education	Construction of Laboratory Building (Science Block) at Eastern Karbi Anglong College, Bokajan , Karbi Anglong Estimated Amount= Rs. 91,00,000.00 Balance Amount to be paid = Rs. 27,18,000.00 Year= 2019-2020	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
7	Higher Education	Repairing/Renovation of Howraghat College Building (4 unit) and Girl's Common Room including Ladies and Girl's Toilet at Howraghat College, Karbi Anglong Estimated Amount= Rs. 49,18,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil

8	Higher Education	Extension/Renovation of Eastern Karbi Anglong College Staff Quarter Building at Sarihajan, K/A Estimated Amount= Rs. 45,59,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
9	Higher Education	Construction of New Class Room(1 st Floor) of new building at Howraghat College . Karbi Anglong Estimated Amount= Rs.99,17,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 30,00,000.00	Nil	Rs. 30,00,000.00	Nil	Rs. 30,00,000.00	Rs. 30,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
10	Higher Education	Renovation of Professor quarter no. 3 occupied by Dr. Miss Dibyajyoti Hazarika, Asstt Professor, DGC, Diphu Estimated Amount= Rs.8,95,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,95,000.00	Nil	Rs. 8,95,000.00	Nil	Rs. 8,95,000.00	Rs. 8,95,000.00	Nil	50%	Nil	Submitted	Nil	Nil
11	Higher Education	Construction of Boundary Wall at Senapati Tularam Memorial College, Dhansiri, K/ Anglong Estimated Amount= Rs. 26,00,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
12	Higher Education	Construction of RCC Ringwell at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong Estimated Amount= Rs. 1,70,000.00 Year=2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 1,70,000.00	Nil	Rs. 1,70,000.00	Nil	Rs. 1,70,000.00	Rs. 1,70,000.00	Nil	50%	Nil	Submitted	Nil	Nil
13	Higher Education	Repairing of Senapati Tularam Memorial College, Dhansiri, K/A Estimated Amount= Rs. 12,00,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Nil	Rs. 2,00,000.00	Rs. 2,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
14	Higher Education	Construction of Boys and Girls Toilet cum washroom at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong Estimated Amount= Rs. 9,00,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Nil	Rs. 9,00,000.00	Rs. 9,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
15	Higher Education	Construction of Staff Toilet at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong Estimated Amount= Rs. 4,40,000.00 Year=2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,40,000.00	Nil	Rs. 4,40,000.00	Nil	Rs. 4,40,000.00	Rs. 4,40,000.00	Nil	50%	Nil	Submitted	Nil	Nil

16	Higher Education	Construction of Paver Block Road from CPDMDK Road to Harlongbi-Velongbi College, Deithor, Karbi Anglong Estimated Amount= Rs. 47,24,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
17	Higher Education	Construction of Multi Toilet along with water staging at Harlongbi-Velongbi College under Duar Bagori Constituency, K/Anglong Estimated Amount= Rs. 10,00,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Nil	Rs. 5,00,000.00	Rs. 5,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
18	Higher Education	Construction of New Library at Harlongbi-Velongbi College under Duar Bagori Constituency, Karbi Anglong Estimated Amount= Rs. 17,30,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
19	Higher Education	Construction of Auditorium Hall at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount= Rs. 60,28,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
20	Higher Education	Construction of Examination Hall at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount= Rs. 60,28,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
21	Higher Education	Construction of New Principal Building at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount= Rs. 26,63,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
22	Higher Education	Construction of Parking Lot at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount= Rs. 6,84,000.00 Year=2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 3,42,000.00	Nil	Rs. 3,42,000.00	Nil	Rs. 3,42,000.00	Rs. 3,42,000.00	Nil	50%	Nil	Submitted	Nil	Nil	

23	Higher Education	Renovation of Staff Quarter at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount= Rs. 29,00,000.00 Year= 2023-2024	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
24	Higher Education	Interlocking paver block in front of the main entrance and canteen side of Diphu Govt. College, Diphu Estimated Amount= Rs. 80,29,000.00 Year= 2024-2025	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
25	Higher Education	Repairing and Renovation of chain link /brick boundary wall around the college playground along with 2(two) nos. of Iron Gates at Diphu Govt. College, Diphu Estimated Amount= Rs. 33,25,000.00 Year= 2024-2025	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
26	Higher Education	Construction of Staff parking shed at the Science Block of Diphu Govt. College, Diphu Estimated Amount= Rs. 4,03,000.00 Year= 2024-2025	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,03,000.00	Nil	Rs. 4,03,000.00	Nil	Rs. 4,03,000.00	Rs. 4,03,000.00	Nil	50%	Nil	Submitted	Nil	Nil
27	Higher Education	Repairing and Renovation works of Superintendent Quarter of Serdihun Girl's Hostel of Diphu Govt. College, Diphu	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Nil	Rs. 10,00,000.00	Rs. 10,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
28	Higher Education	Construction of G+2 (RCC) Building for DIET, Diphu, Karbi Anglong. Phase-I Group (A)	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 50,00,000.00	Nil	Rs. 50,00,000.00	Nil	Rs. 50,00,000.00	Rs. 50,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
29	Higher Education	Construction of G+2 (RCC) Building for DIET, Diphu, Karbi Anglong. Phase-II Group (B)	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 50,00,000.00	Nil	Rs. 50,00,000.00	Nil	Rs. 50,00,000.00	Rs. 50,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil
30	Higher Education	Construction of G+2 (RCC) Building for DIET, Diphu, Karbi Anglong. Phase-III Group (C)	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 50,00,000.00	Nil	Rs. 50,00,000.00	Nil	Rs. 50,00,000.00	Rs. 50,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year									
Sl. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year Works/Services-Categories number of works based on the stage of physical progress					
				100%	75-99%	50-74%	25-49%	1-25%	Not started
1	Higher Education	Construction of Boundary Wall at Semson sing Engti College, Baithalangso, West Karbi Anglong. Estimated Amount = Rs.12,00,000.00 Year = 2018-2019	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
2	Higher Education	Construction of Entrance Gate at Semson sing Engti College, Baithalangso, West Karbi Anglong Estimated Amount = Rs. 3,00,000.00 Year = 2018-2019	N/A	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
3	Higher Education	Construction of Teacher's Quarter at Semson sing Engti College, Baithalangso, West Karbi Anglong. Estimated Amount = Rs. 10,00,000.00 Year = 2019-2020	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
4	Higher Education	Construction of Boundary Wall at Howraghat College, Howraghat Estimated Amount = Rs. 10,00,000.00 Year = 2019-2020	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
5	Higher Education	Construction of Library Building at Kopili College, Kheroni, W/KA Estimated Amount = Rs. 10,00,000.00 Year = 2021-2022	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
6	Higher Education	Construction of Laboratory Building (Science Block) at Eastern Karbi Anglong College, Bokajan , Karbi Anglong Estimated Amount = Rs. 91,00,000.00 Balance Amount to be paid = Rs. 27,18,000.00 Year = 2019-2020	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
7	Higher Education	Repairing/Renovation of Howraghat College Building (4 unit) and Girl's Common Room including Ladies and Girl's Toilet at Howraghat College, Karbi Anglong Estimated Amount = Rs. 49,18,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
8	Higher Education	Extension/Renovation of Eastern Karbi Anglong College Staff Quarter Building at Sarihajan, K/A Estimated Amount = Rs. 45,59,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
9	Higher Education	Construction of New Class Room(1 st Floor) of new building at Howraghat College , Karbi Anglong Estimated Amount = Rs.99,17,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
10	Higher Education	Renovation of Professor quarter no. 3 occupied by Dr. Miss Dibyajyoti Hazarika, Asstt Professor, DGC, Diphu Estimated Amount = Rs.8,95,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
11	Higher Education	Construction of Boundary Wall at Senapati Tularam Memorial College, Dhansiri, K/ Anglong Estimated Amount = Rs. 26,00,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
12	Higher Education	Construction of RCC Ringwell at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong Estimated Amount = Rs. 1,70,000.00 Year =2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
13	Higher Education	Repairing of Senapati Tularam Memorial College, Dhansiri, K/A Estimated Amount = Rs. 12,00,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
14	Higher Education	Construction of Boys and Girls Toilet cum washroom at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong Estimated Amount = Rs. 9,00,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
15	Higher Education	Construction of Staff Toilet at Senapati Tularam Memorial College, Dhansiri, Karbi Anglong Estimated Amount = Rs. 4,40,000.00 Year =2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
16	Higher Education	Construction of Paver Block Road from CPDMDK Road to Harlongbi-Velongbi College, Deithor, Karbi Anglong Estimated Amount = Rs. 47,24,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

17	Higher Education	Construction of Multi Toilet along with water staging at Harlongbi-Velongbi College under Duar Bagori Constituency, K/Anglong Estimated Amount = Rs. 10,00,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
18	Higher Education	Construction of New Library at Harlongbi-Velongbi College under Duar Bagori Constituency, Karbi Anglong Estimated Amount = Rs. 17,30,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
19	Higher Education	Construction of Auditorium Hall at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount = Rs. 60,28,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
20	Higher Education	Construction of Examination Hall at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount = Rs. 60,28,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
21	Higher Education	Construction of New Principal Building at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount = Rs. 26,63,000.00 Year = 2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
22	Higher Education	Construction of Parking Lot at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount = Rs. 6,84,000.00 Year =2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
23	Higher Education	Renovation of Staff Quarter at Harlongbi-Velongbi College under Duar Bagori Constituency Estimated Amount = Rs. 29,00,000.00 Year =2023-2024	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
24	Higher Education	Interlocking paver block in front of the main entrance and canteen side of Diphu Govt. College, Diphu Estimated Amount = Rs. 80,29,000.00 Year = 2024-2025	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
25	Higher Education	Repairing and Renovation of chain link /brick boundary wall around the college playground along with 2(two) nos. of Iron Gates at Diphu Govt. College, Diphu Estimated Amount = Rs. 33,25,000.00 Year = 2024-2025	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
26	Higher Education	Construction of Staff parking shed at the Science Block of Diphu Govt. College, Diphu Estimated Amount = Rs. 4,03,000.00 Year = 2024-2025	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
27	Higher Education	Repairing and Renovation works of Superintendent Quarter of Serdihun Girl's Hostel of Diphu Govt. College, Diphu	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
28	Higher Education	Construction of G+2 (RCC) Building for DIET, Diphu, Karbi Anglong. Phase-I Group (A)	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
29	Higher Education	Construction of G+2 (RCC) Building for DIET, Diphu, Karbi Anglong. Phase-II Group (B)	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	
30	Higher Education	Construction of G+2 (RCC) Building for DIET, Diphu, Karbi Anglong. Phase-III Group (C)	N/A	<input type="checkbox"/>	<input type="checkbox"/>			<input type="checkbox"/>	

18. WOMEN & CHILD DEVELOPMENT :

Annexure-A

Monthly status of Fund receipt and utilisation for the Month of November/Year 2024-25

S.No	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code& SLS Code	Category CS/CSS/ State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/ Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Women and Child Development	SNP(HCM)		CSS	NA	NA	0	NA	Nil	Nil	Nil	Nil	0		Nil		0	Nil		Payment made

3	Women and Child Development	SNP(HCM)		SS			0						0				0			
Total Amount of SNP(HCM)							0						0							
1	Women and Child Development	SNP(THR)		CSS	NA	NA	44089926	NA	Nil	Nil	Nil	Nil	44089926	Nil			Nil	44089926	Payment made	
		SNP(THR) SAG		CSS	NA	NA	32016140	NA	Nil	Nil	Nil	Nil	32016140	Nil			Nil	32016140	Payment made	
Total Amount of SNP(THR)							76106066						76106066							

Annexure-B

S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Women and Child Development	PMMVY	DBT to beneficiary by Govt.of India	
2				

Annexure-C.

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

S.No	Admin. Dept.	Name of Scheme	Name of District	Number of Works sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress					Remarks	
					100%	75-99%	50-74%	25-49%	1-25%		Not started
1	Women & Child Development	Construction of Model AWC	Karbi Anglong	NIDA=63 Nos.,	7 Nos	50 Nos	6 nos	-	-	-	
				RIDF=31 Nos	6 Nos	24 Nos	1 Nos	-	-	-	
				For Schedule Caste under NIDA 6 Nos	6 Nos	0 No.	-	-	-	-	
				NIDA=138 Nos.,	-	-	-	55	83 nos	-	
2			West Karbi Anglong	NIDA=21 Nos.,	8 Nos	5 Nos	8 Nos	-	-	-	
				RIDF=10 Nos	3 Nos.	6 Nos	1 No.	-	-	-	

				For Schedule Caste under NIDA=2 Nos	1 nos	-	-	-	-	-	-
--	--	--	--	-------------------------------------	-------	---	---	---	---	---	---

Annexure-D

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

S.No	Admin. Dept.	Name Of District	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress						Name of LAC	Remarks
					Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started		
1	Women and Child Development	Karbi Anglong (33 Nos.)	Construction of Model Anganwai Centre	Nil						100%						17-Bokajan,18-Howraghat (ST) LAC,19-Diphu (ST) LAC	Payment Completed
2		West Karbi Anglong (11 Nos.)		Nil							100%						20-Boithalangso (ST) LAC

19. DRDA :

Annexure- C
Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Current Year

SI No.	Admin Dept.	Name of Scheme	District	Number of works sanctioned in the current Year (in Nos.)	Progress of Current Year Works/ Services- Catagories number of works based on the stage of physical progress						Remarks
					100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	District Rural Development Agency (DRDA)	Pradhan Mantri Awaas Yojona-Gramin (PMAY-G)	Karbi Anglong	House sanctioned - 295	0	0	0	0	0	295	Govt. of Assam is not instructing to release installments till now for the Financial Year 2025-26
2			West Karbi Anglong	Govt. of Assam did not allocated target for the Financial Year 2025-26 in respect of West Karbi Anglong District due to the permanent waiting list was finished.							
3		Mahatma Gandhi National Rural Employment Gurantee Act (MGNREGA)	Karbi Anglong	Scheme Sanctioned - 2894	0	0	0	2000	894	0	
4			West Karbi Anglong	Scheme Sanctioned - 2374	0	0	0	1674	700	0	
5		Mission Amrit Sarovar	Karbi Anglong	Scheme Sanctioned - 0	0	0	0	0	0	0	
6			West Karbi Anglong	Scheme Sanctioned - 0	0	0	0	0	0	0	

Annexure - D

Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments- of Previous Years

Sl. No.	Admin Dept.	Name of Scheme	District	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for Completion- as on the last date of last Financial Year- Catagorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- Categorise works based on the stage of physical progress					
					Less tha 1 Yr	>=1 to<3 Yrs	>=3 to<5 Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started
1	District Rural Development Agency (DRDA)	Pradhan Mantri Awaas Yojona- Gramin (PMAY-G)	Karbi Anglong	Number of Houses pending for completion as on last date of previous F.Y -18960	18078	882	0	0	18078	0	6067	8180	2455	1376	0
2			West Karbi Anglong	Number of Houses pending for completion as on last date of previous F.Y -11508	10300	1208	0	0	11508	0	1104	5423	2907	2074	0
3		Mahatma Gandhi National Rural Employment Gurantee Act (MGNREGA)	Karbi Anglong	Number of Works pending for completion as on last date of previous F.Y - 5449	1532	3351	554	12	5449	0	2989	1319	589	527	25
4			West Karbi Anglong	Number of Works pending for completion as on last date of previous F.Y -1032	180	610	179	63	1032	0	421	251	253	80	27

Monthly status of Fund Receipt and utilisation for the Month of JULY Year 2025

A. For Schemes: Funds received. (FY 2024-25)

Sl. No	Admin Dept.	Name of Schemes (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance With CNA/SNA/Others- as applicable		Opening Balance with the District/Council/Others- as applicable		Current Year Allocation to District		Fund received in the current Year		Total funds available for Schemes (Rs)	Funds utilised-till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share (Rs)	State Share (Rs)		Central Share (Rs)	State Share (Rs)			OF Previous Year	Of Current Year (Rs)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Food, Public Distribution & Consumer Affairs and Legal Metrology	National Food Security Act (NFSA)	AS232 Revision of Norms for Central Assistance Released to States/Uts for meeting expenditure on Intra-State movement handling of foodgrains and FPS dealers Margin under NFSA(4048)	CSS	0	0	0	0	0	0	18084324.00	7724044.00	25808368.00	18084324.00	7724044.00	100%	100%	0.00	25808368.00	
				CSS	0	0	0	0	0	0	23303395.00	7767797.00	31071192.00	4623179.00	1541058.00	19.84%	19.84%	0.00	31071192.00	Under Process
											41387719.00	15491841.00	56879560.00	22707503.00	9265102.00		0.00	0.00	56879560.00	

21. ARCHAEOLOGY :

A. For Schemes: Fund Received.																				
Sl. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.,	Opening Balance with CAN/SNA/Others-as applicable		Opening Balance with the District/Council/Others-as applicable		Current Year Allocation to District		Fund received in the current year		Total fund available for Scheme	Funds utilised till now Amount & (%in brackert		Amount for which UCs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date		Remarks
					Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share	Central Scheme	State Share		Central Scheme	State Share			of Previous year	of Current year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Archaeology	Beautification and Renovation of Mahamaya Than, Dokmoka (Past Liabilities) Estimated Amount= Rs. 4,00,000.00 Year= 2022-2023	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Rs. 4,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
2	Archaeology	Beautification and Renovation of Buragohai Than, Dokmoka (Past Liabilities) Estimated Amount= Rs. 4,00,000.00 Year= 2022-2023	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Rs. 4,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
3	Archaeology	Beautification and Renovation of Borganga Than, Dokmoka (Past Liabilities) Estimated Amount= Rs. 4,00,000.00 Year= 2022-2023	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Nil	Rs. 4,00,000.00	Rs. 4,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	
4	Archaeology	Fitting, Fixing and Installation of Tiles at Rangcina Sarpo Park, Hing Arleng, West Karbi Anglong	Manual	SOPD, KAAC	N/A	N/A	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Nil	Rs. 8,00,000.00	Rs. 8,00,000.00	Nil	50%	Nil	Submitted	Nil	Nil	

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-of Current Year

				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	2	3	4	5	6	7	8	9	10	11
1	Panchayat and Rural Development	SOPD	20	NIL	NIL	NIL	NIL	NIL	52	Tender as per approved Annual Action Plan (revised) for the financial year 2025-26 is under process.
2		15 th FC (Tied Grant)	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
3			NIL	NIL	NIL	NIL	NIL	NIL	NIL	
4		15 th FC (Untied Grant)	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
5		6 th ASFC	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
6		RGSA	NIL	NIL	NIL	6	NIL	NIL	NIL	